

018-00459-10 Westland, MI - Middlebelt Rd.

OVERVIEW TASKS REQUESTS \$ FILES PHOTOS

RFC 0002

2 of 2 key|keyrds

A response was provided to this RFC by Andrus, Matt on 05/17/24 1:25:00 PM.

RFC Info

Number	0002
Status	Final
Subject	temporary work for new resinous flooring finishes
Reference	Sheet A-1.6, Section 09 67 23
Response Needed By	05/16/2024
Submitted By	Merrill, James (Tony And Sons, Inc.)
Request Date	05/13/2024
Response Date	05/17/2024

There was brief discussion during the pre-bid meeting of some temporary work that may be required for the new resinous flooring finishes; however, it does not appear that any specific notes for this made it to the Addendum #1 write-up, plans, or Pre-Bid Memorandum. These costs can be significant considering the proposed scope of work, so we are looking for some specific direction other than the standard general notes.

Request 1. Regarding the recycling room, is there going to be temporary power required for temporary TOMRA machines at an alternate location so the recycling room can be refinished? This will require complete removal and replacement of the existing TOMRA machines, typically completed by Kroger.

2. Regarding the bakery and deli, which can be done in multiple phases, are there going to be temporary sinks, fixtures, etc. required, as well as complete temporary removal and replacement of all the refrigerated cases, and complete temporary removal and replacement of all sinks, fixtures, etc. so these rooms can be refinished?

Suggestion Please advise.

1. Regarding the recycling room, there are notes on sheets A1.1 and E1.3 to provide temporary power and data for the Tomra machines outside of the recycling room to install the new flooring and finishes.

Response 2. The deli and bakery flooring will need to be completed in multiple phases. It is not anticipated that temporary sinks will be required but the contractor will need to determine how to phase the work to keep the prep departments operational. A majority of the refrigerated cases in these departments are either new or relocated so the contractor shall coordinate the flooring work with the installation of these cases. Any existing refrigerated cases will need to be disconnected, moved, and reconnected to install the new flooring.

Submitter Attachments (0)

File Name	Uploaded	Size
<i>There are no attachments for this item.</i>		

Responder Attachments (0)

File Name	Uploaded	Size
<i>There are no attachments for this item.</i>		