

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY  | MONDAY  | TUESDAY   | WEDNESDAY   | THURSDAY  | FRIDAY   | SAT  |
|---|---|---|---|---|--|------|
| 10/27   | 10/28   | 10/29   | 10/30   | 10/31   | 11/1   | WK 1 |
| STORE   | FACILITY  | CONTRACTOR  |   |   |  |      |
| <p><b>WMN'S CUST RESTROOM</b><br/> <b>WMN'S CLOSES @9PM</b><br/> <b>MEN'S BECOMES TEMP UNISEX RESTROOMS</b><br/> <b>(INSTALL UNISEX SIGNAGE)</b><br/> <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS<br/> <b>9PM</b> REMOVE HAND DRYERS<br/> <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES<br/>                     DEMO WALL FINISHES (DOWN TO SUDS)<br/>                     DEMO FLOOR TILE &amp; GROUT</p> | <p><b>WMN'S CUST RESTROOM</b><br/> <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS<br/> <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES<br/> <b>10PM</b> INSTALL DRYWALL CEMENT BOARD<br/>                     TAPE JOINTS<br/>                     ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p> | <p><b>WMN'S CUST RESTROOM</b><br/> <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p> | <p><b>WMN'S CUST RESTROOM</b><br/> <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p> | <p><b>WMN'S CUST RESTROOM</b><br/> <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p> | <p>RECEIVE HAND DRYERS<br/>                     RECEIVE KROGER SUPPLIED ACCESSORIES<br/>                     RECIVE SOLID SURFACE TOPS<br/>                     RECEIVE PARTITIONS (PSISC)</p> |      |
|   |   |   | 04/03/24  |   |  |      |

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY   | MONDAY  | TUESDAY  | WEDNESDAY  | THURSDAY  | FRIDAY  | SAT |
|--|---|--|--|---|---|-----|
| 11/3   | 11/4  | 11/5   | 11/6   | 11/7  | 11/8  | WK2 |
| STORE  | FACILITY  | CONTRACTOR   |  |   |   |     |
| <p><b><u>WMN'S CUST RESTROOM</u></b><br/>                     9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p> | <p><b><u>WMN'S CUST RESTROOM</u></b><br/>                     9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p> | <p><b><u>WMN'S CUST RESTROOM</u></b><br/>                     PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p> | <p><b><u>WMN'S CUST RESTROOM</u></b><br/>                     AM INSTALL HAND DRYERS<br/>                     INSTALL MIRROR(S)<br/>                     9PM INSTALL NEW DOOR SIGNAGE<br/>                     REMOVE UNISEX SIGNAGE<br/>                     FINAL CLEAN-UP</p> | <p><b><u>WMN'S CUST RESTROOM</u></b><br/>                     RE-OPENS<br/> <b><u>MEN'S CUST RESTROOM</u></b><br/>                     MENS CLOSES @9PM<br/> <b><u>WMN'S BECOMES TEMP UNISEX RESTROOM</u></b><br/>                     (INSTALL UNISEX SIGNAGE)<br/>                     9PM DISCONNECT/REMOVE TOILETS &amp; SINKS<br/>                     9PM REMOVE HAND DRYERS<br/>                     10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES<br/>                     DEMO WALL FINISHES (DOWN TO SUDS)<br/>                     DEMO FLOOR TILE &amp; GROUT<br/>                     PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p> | <p><b><u>MEN'S CUSTOMER RESTROOM</u></b><br/>                     AM IN-WALL ELECTRIC FOR HAND DRYERS</p> |     |

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY   | TUESDAY    | WEDNESDAY | THURSDAY | FRIDAY | SAT  |
|--------|----------|------------|-----------|----------|--------|------|
| 11/10  | 11/11    | 11/12      | 11/13     | 11/14    | 11/15  | WK 3 |
| STORE  | FACILITY | CONTRACTOR |           |          |        |      |

| <i><b>MEN'S CUST RESTROOM</b></i>   | <i><b>MEN'S CUST RESTROOM</b></i>               | <i><b>MEN'S CUST RESTROOM</b></i>               | <i><b>MEN'S CUST RESTROOM</b></i>               | <i><b>MEN'S CUST RESTROOM</b></i>                        |  |  |
|---|---|---|---|--|--|--|
| <p><b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</p> <p><b>10PM</b> INSTALL DRYWALL CEMENT BOARD<br/>TAPE JOINTS<br/>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p> | <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p> | <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p> | <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p> | <p><b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p> |  |  |
|   |   |   |   |  |  |  |

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY  | MONDAY  | TUESDAY   | WEDNESDAY  | THURSDAY   | FRIDAY | SAT  |
|---|---|---|--|--|--------|------|
| 11/17   | 11/18   | 11/19   | 11/20  | 11/21  | 11/22  | WK 4 |
| STORE   | FACILITY  | CONTRACTOR  |  |  |        |      |
| <p><b><u>MEN'S CUST RESTROOM</u></b><br/> <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES<br/> <b>PM</b> CARPENTERS TO REINSTALL DOOR<br/> <b>(TRIM DOOR IF NECESSARY)</b></p> | <p><b><u>MEN'S CUST RESTROOM</u></b><br/> <b>AM</b> INSTALL HAND DRYERS<br/> <b>AM</b> INSTALL MIRROR(S)<br/> <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)<br/> <b>PM</b> INSTALL DOOR SIGNAGE<br/>                     FINAL CLEAN UP</p> | <p><b><u>MEN'S CUST RESTROOM</u></b><br/>                     RE-OPENS<br/> <b><u>WMN'S EMP. RESTROOM</u></b><br/> <b>WMN'S CLOSERS @9PM</b><br/> <b>MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE)</b><br/> <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS<br/> <b>9PM</b> REMOVE HAND DRYERS<br/> <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES<br/>                     DEMO WALL FINISHES<br/> <b>(DOWN TO SUDS)</b><br/>                     DEMO FLOOR TILE &amp; GROUT</p> | <p><b><u>WMN'S EMP. RESTROOM</u></b><br/> <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS<br/> <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES<br/> <b>10PM</b> INSTALL DRYWALL CEMENT BOARD<br/>                     TAPE JOINTS<br/>                     ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p> | <p><b><u>WMN'S EMP. RESTROOM</u></b><br/> <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p> |        |      |

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY  | MONDAY  | TUESDAY  | WEDNESDAY   | THURSDAY                   | FRIDAY | SAT  |  |
|---|---|--|---|----------------------------|--------|------|--|
| 11/24   | 11/25   | 11/26  | 11/27   | 11/28                      | 11/29  | WK 5 |  |
| STORE   | FACILITY  | CONTRACTOR   |   |                            |        |      |  |
| <p><b><u>WMN'S EMP. RESTROOM</u></b><br/>                     9PM CERAMIC FLOOR &amp; WALL TILE</p> | <p><b><u>WMN'S EMP. RESTROOM</u></b><br/>                     9PM CERAMIC FLOOR &amp; WALL TILE</p> | <p><b><u>WMN'S EMP. RESTROOM</u></b><br/>                     9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p> | <p><b><u>WMN'S EMP. RESTROOM</u></b><br/>                     9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p> | <p><b>THANKSGIVING</b></p> |        |      |  |
|   |   |  |   |                            |        |      |  |

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY  | TUESDAY   | WEDNESDAY   | THURSDAY  | FRIDAY | SAT  |
|--------|---|---|---|---|--------|------|
| 12/1   | 12/2  | 12/3  | 12/4  | 12/5  | 12/6   | WK 6 |
| STORE  | FACILITY  | CONTRACTOR  |   |   |        |      |
|        | <p><b><i>WMN'S EMP. RESTROOM</i></b></p> <p>AM INSTALL HAND DRYERS<br/>                     AM INSTALL MIRROR(S)<br/>                     PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)<br/>                     AM INSTALL NEW DOOR SIGNAGE<br/>                     REMOVE UNISEX SIGNAGE<br/>                     FINAL CLEAN-UP</p> <p><b><i>MEN'S EMP. RESTROOM</i></b></p> <p><b><i>MENS CLOSSES @9PM</i></b><br/> <b><i>WMN'S BECOMES TEMP UNISEX RESTROOM</i></b><br/>                     (INSTALL UNISEX SIGNAGE)<br/>                     9PM DISCONNECT/REMOVE TOILETS &amp; SINKS<br/>                     9PM REMOVE HAND DRYERS<br/>                     10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES<br/>                     DEMO WALL FINISHES<br/>                     (DOWN TO SUDS)<br/>                     DEMO FLOOR TILE &amp; GROUT<br/>                     PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p> | <p><b><i>WMN'S EMP. RESTROOM</i></b></p> <p>RE-OPENS<br/> <b><i>MEN'S EMP. RESTROOM</i></b></p> <p>9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES<br/>                     10PM INSTALL DRYWALL CEMENT BOARD<br/>                     TAPE JOINTS<br/>                     ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p> | <p><b><i>MEN'S EMP. RESTROOM</i></b></p> <p>9PM CERAMIC FLOOR &amp; WALL TILE</p> | <p><b><i>MEN'S EMP. RESTROOM</i></b></p> <p>9PM CERAMIC FLOOR &amp; WALL TILE</p> |        |      |

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY   | MONDAY  | TUESDAY  | WEDNESDAY  | THURSDAY   | FRIDAY   | SAT  |
|--|---|--|--|--|--|------|
| 12/8   | 12/9  | 12/10  | 12/11  | 12/12  | 12/13  | WK 7 |
| STORE  | FACILITY  | CONTRACTOR   |  |  |  |      |
| <p><b><u>MEN'S EMP. RESTROOM</u></b><br/> <b>9PM CERAMIC FLOOR &amp; WALL TILE</b></p> | <p><b><u>MEN'S EMP. RESTROOM</u></b><br/> <b>9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</b></p> | <p><b><u>MEN'S EMP. RESTROOM</u></b><br/> <b>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</b></p> | <p><b><u>MEN'S EMP. RESTROOM</u></b><br/> <b>AM INSTALL HAND DRYERS<br/>                     INSTALL MIRROR(S)<br/>                     PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</b></p> | <p><b><u>ALL RESTROOMS</u></b><br/> <b>PM PAINT DOORS &amp; FRAMES<br/>                     PM INSTALL NEW DOOR SIGNAGE<br/>                     REMOVE UNISEX SIGNAGE<br/>                     FINAL CLEAN-UP</b></p> | <p><b><u>MEN'S EMP. RESTROOM</u></b><br/> <b>CUSTOMER RESTROOMS RE-OPENS</b></p> |      |