

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE	FACILITY	CONTRACTOR				
<p>PRODUCE</p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @4AM</p> <p>DAIRY</p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @4AM</p> <p>RESET</p>	<p>PRODUCE</p> <p>STORE TO STOCK 12' PRODUCE BY 6AM</p> <p>DAIRY</p> <p>STORE TO STOCK DAIRY ISLAND BY 6AM</p> <p>DELI</p> <p>STORE TO EMPTY 28' SERVICE DELI BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 20' DELI</p> <p>9PM DEMO 8' CASE (LABELED)</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI (CKT. B-17)</p> <p>RELOCATED 20' DELI RUNNING BY 6AM</p> <p>FROZEN/DAIRY</p> <p>STORE TO EMPTY 10 DOORS FROZEN ICE CREAM BY 8PM</p> <p>9PM PUMP/DOWN DISCONNECT REFRIG. & ELEC. TO 10 DOORS</p> <p>PM DEMO 10 DOORS</p> <p>9PM FIXTURE CARPENTERS TO SET NEW 24' DAIRY (CKT. DR 5)</p> <p>RESET</p> <p>PM ELECTRICAL TO FRESH PET COOLERS</p>	<p>DELI</p> <p>STORE TO STOCK RELOCATED 20' BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>DAIRY</p> <p>PM REFRIG./ELEC.</p> <p>RESET</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>DELI</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>DAIRY</p> <p>PM REFRIG./ELEC.</p> <p>RESET</p>	<p>DELI</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>DAIRY</p> <p>PM REFRIG./ELEC.</p> <p>RESET</p>		
			05/07/24			

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE	FACILITY	CONTRACTOR				
<p><u>DELI</u></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 8' DELI FINAL EVAC. @4AM</p> <p><u>DAIRY</u></p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p><u>SEAFOOD</u></p> <p>STORE TO EMPTY 16' SERVICE MEAT & 4' HOME CHEF</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. TO 16' SERVICE SEAFOOD & 4' HOME CHEF</p> <p>PM DEMO 16' SERVICE MEAT & FILLER</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4' HOME CHEF</p> <p>PM FIXTURE CARPENTERS TO SET NEW 12' SERVICE MEAT (CKT. B-9)</p> <p><u>RESET</u></p> <p>PM DEMO B-LINE #31 TO NEW LENGTH</p> <p>PM ELECTRICAL TO BABY FOOD COOLER</p>	<p><u>DELI</u></p> <p>STORE TO STOCK 8' DELI BY 6AM</p> <p><u>DAIRY</u></p> <p>STORE TO STOCK 10 DR FROZEN BY 6AM</p> <p><u>SEAFOOD</u></p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO RELOCATED 4' HOME CHEF</p> <p>FINAL EVAC. @4AM (RUNNING 6AM TUESDAY MORNING)</p> <p><u>RESET</u></p>	<p><u>SEAFOOD</u></p> <p>STORE TO STOCK 4' HOME CHEF BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>STORE TO EMPTY 12' SERVICE SEAFOOD BY 8PM</p> <p>PM PUMP DOWN/DISCONNECT REFRIG. & ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 12' SERVICE SEAFOOD (RUNNING 6AM WEDNESDAY MORNING)</p> <p>PM FIXTURE CARPENTERS TO SET NEW 4' 5 DECK SEAFOOD</p> <p><u>RESET</u></p> <p>PM FIXTURE CARPENTERS TO BUID NEW 6' BEER END CAPS</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>SEAFOOD</u></p> <p>STORE TO STOCK 12 SERVICE SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p> <p><u>RESET</u></p>	<p><u>SEAFOOD</u></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>FINAL EVAC. @4AM</p> <p>PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p> <p><u>RESET</u></p> <p>PM DEMO OLD WINE GONDOLAS</p> <p>PM FIXTURE CARPENTERS TO BUILD NEW B-LINE FOR WINE #36 & #37</p>	<p><u>SEAFOOD</u></p> <p>STORE TO STOCK 12' SERVICE MEAT BY 6AM</p> <p>RESET COMPLETE</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<p><u>SEAFOOD</u> PM COMPLETE REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD FINAL EVAC. @4AM STORE TO EMPTY 6' 5 DECK SEAFOOD & 4 DR FRZ. SEAFOOD BY 8PM PM FIXTURE CARPENTERS TO SET NEW 2DR FRZ. MEAT (CKT. AR-9) PM FIXTURE CARPENTERS TO RELOCATE 4 DR. FRZ (REMOVE END PANEL)</p>	<p>RECEIVE FLORAL MILLWORK/SLAT WALL/BALLOON BOXES/LIQUOR CABINET RECEIVE BREAKROOM UPPERS/SINK RECEIVE RESTROOM PARTITIONS & ACCESSORIES RECEIVE HAND DRYERS (6) <u>SEAFOOD</u> STORE TO STOCK 4' 5 DECK BY 6AM PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT STORE TO EMPTY REACH IN BY 8PM 9PM PUMP DOWN/DISCONNECT REACH-IN PM DEMO REACH-IN PM FIXTURE CARPENTERS TO SET NEW REACH-IN FREEZER (CKT. AR-9) FLORAL STORE TO VACATE FLORAL BY 8PM KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT 9PM DEMO/INSTALL SINK 9PM DISCONNECT/RECONNECT POWER 10PM DEMO OLD FLORAL MILLWORK/SLAT WALL/BALLOON BOXES/UPPERS PM FIXTURE CARPENTERS TO SET NEW MILLWORK/SLAT WALL/BALLOON BOXES/UPPERS KROGER TECHNOLOGY</p>	<p><u>SEAFOOD</u> PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT PM REFRIG./ELEC TO SELF CONTAINED FREEZER FLORAL AM FLORAL RESET</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM <u>SEAFOOD</u> PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT PM REFRIG./ELEC TO SELF CONTAINED FREEZER FLORAL AM FLORAL RESET</p>	<p><u>SEAFOOD</u> PM COMPLETE REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT FINAL EVAC. @4AM PM COMPLETE REFRIG./ELEC TO SELF CONTAINED FREEZER FINAL EVAC. @4AM</p>	<p>RECEIVE FAIRBORN EQUIPMENT RECEIVE 5' ARTISAN(IDX) <u>SEAFOOD</u> STORE TO STOCK 10 DR. FRZ. SEAFOOD BY 6AM STORE TO STOCK SELF CONTAINED FREEZER BY 6AM</p>
---	--	---	---	---	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9
STORE	FACILITY	CONTRACTOR				

	<p style="color: magenta; font-weight: bold;">MEMORIAL DAY</p>	<p style="color: red; font-weight: bold; margin-bottom: 5px;"><u>BAKERY</u></p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">STORE TO EMPTY SERVICE</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">BAKERY 8PM</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">STORE TO EMPTY ARTISAN</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">FIXTURES BY 8PM</p> <p>9PM DEMO EXISTING SERVICE END PANEL</p> <p>PM FIXTURE CARPENTERS TO SET NEW 5' SELF SERVICE BAKERY (IN POD)</p> <p>PM DEMO BREAD SLICER & FILLER MILLWORK</p> <p>PM DISCONNECT POWER TO ARTISAN FIXTURES</p> <p>PM FIXTURE CARPENTERS TO RELOCATE ARTISAN FIXTURES/SET NEW 5' IDX FIXTURE</p> <p>PM RECONNECT POWER TO ARTISAN FIXTURES</p> <p>PM FIXTURE CARPENTERS TO RELOCATE DEPARTMENT TABLES</p> <p>PM FIXTURE CARPENTERS TO SET NEW NESTING TABLES & BREAD SLICER</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">STORE MEETINGS @1PM</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;"><u>BAKERY</u></p> <p>AM BAKERY RESET PM REFRIG./ELEC.</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;"><u>LOADING DOCK</u></p> <p>AM FAIRBORN INSTALLATION</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;"><u>CUSTOMER SERVICE</u></p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">STORE TO CLEAR COUNTERS BY 8PM</p> <p style="color: blue; font-weight: bold; margin-bottom: 5px;">KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE CUSTOMER SERVICE</p> <p style="color: blue; font-weight: bold; margin-bottom: 5px;">KROGER TECHNOLOGY TO REINSTALL EQUIPMENT BY 6AM</p>	<p style="color: red; font-weight: bold; margin-bottom: 5px;"><u>BAKERY</u></p> <p>AM BAKERY RESET PM REFRIG./ELEC.</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;"><u>CUSTOMER SERVICE</u></p> <p>PM FIXTURE CARPENTERS TO COMPLETE RELAMINATION</p>	<p style="color: blue; font-weight: bold;">RECEIVE RESTROOM COUNTERS</p>	
--	--	--	---	---	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: CARL REGNER

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE	FACILITY	CONTRACTOR				
<p>BAKERY</p> <p>PM REFRIG./ELEC.</p> <p>WOMEN'S CUST. RESTROOM</p> <p>CLOSES @9PM MEN'S BECOMES UNISEX</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO OLD PARTITIONS/COUNTERTOPS & MIRRORS</p>	<p>BAKERY</p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @4AM</p> <p>WOMEN'S CUST. RESTROOM</p> <p>PM INSTALL COUNTERTOPS</p> <p>PM INSTALL PARTITIONS & ACCESSORIES</p> <p>PM CONNECT SINK</p> <p>PM INSTALL NEW HAND DRYERS</p> <p>PHARMACY</p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT</p>	<p>BAKERY</p> <p>STORE TO STOCK SERVICE</p> <p>BAKERY BY 6AM</p> <p>WOMEN'S RESTROOM</p> <p>RE-OPENS</p> <p>MEN'S CUST. RESTROOM</p> <p>CLOSES @9PM WOMEN'S BECOMES UNISEX</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO OLD PARTITIONS/COUNTERTOPS & MIRRORS</p> <p>PHARMACY</p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>KROGER TECHNOLOGY TO DISCONNECT COUNSEL ROOM EQUIPMENT</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p>KROGER TECHNOLOGY TO RECONNECT COUNSEL ROOM EQUIPMENT</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>MEN'S CUST. RESTROOM</p> <p>PM INSTALL COUNTERTOPS</p> <p>PM INSTALL PARTITIONS & ACCESSORIES</p> <p>PM CONNECT SINK</p> <p>PM INSTALL NEW HAND DRYERS</p> <p>PHARMACY</p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p>	<p>MEN'S RESTROOM</p> <p>RE-OPENS</p> <p>SINGLE CUST. RESTROOMS</p> <p>CLOSE @9PM</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO BOTH COUNTERTOPS & MIRRORS</p> <p>PM INSTALL NEW COUNTER TOPS</p> <p>PM RECONNECT SINKS</p> <p>PM INSTALL NEW HAND DRYERS</p> <p>PHARMACY</p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p>	<p>RESTROOMS</p> <p>AM INSTALL ALL MIRRORS</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE	FACILITY	CONTRACTOR				
<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>PHARMACY</p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p>SUSHI/DELI</p> <p>SCORED FRP INSTALLATION</p>	<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>PHARMACY</p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p>DELI</p> <p>SCORED FRP INSTALLATION</p>	<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>PHARMACY</p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p>DELI</p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>PHARMACY</p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p>DELI</p> <p>SCORED FRP INSTALLATION</p>	<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>PHARMACY</p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO COMPLETE RELAMINATION</p> <p>DELI</p> <p>SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12
STORE	FACILITY	CONTRACTOR				
<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>RECEIVE IMPACT DOORS</p> <p>CONFERENCE ROOM</p> <p>STORE TO VACATE CONFERENCE ROOM BY 8PM</p> <p>9PM DEMO OLD CARPET & VINYL BASE</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p>PHARMACY</p> <p>RELAMINATION WORK</p> <p>FLOORING WORK</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 13
STORE	FACILITY	CONTRACTOR				
<p>RECEIVE BREAKROOM FURNITURE RECEIVE BREAKROOM MILLWORK <u>MAIN VESTIBULE</u> STORE TO EMPTY VESTIBULE BY 8PM PM DEMO OLD CARPET & VINYL BASE PM INSTALL NEW CARPET & VINYL BASE PM DEMO OLD CARPET & VINYL BASE PM INSTALL NEW CARPET & VINYL BASE <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p><u>SECONDARY VESTIBULE</u> STORE TO EMPTY VESTIBULE BY 8PM PM DEMO OLD CARPET & VINYL BASE PM INSTALL NEW CARPET & VINYL BASE <u>BREAKROOM</u> STORE TO EMPTY UPPER CABINETS AND MILLWORK BY 8PM 9PM DISCONNECT SINK TO MILLWORK PM DEMO MILLWORK & UPPER CABINETS PM DEMO OLD TABLES & CHAIRS PM FIXTURE CARPENTERS TO SET NEW MILLWORK & UPPER CABINETS PM RECONNECT SINK PM FIXTURE CARPENTERS TO SET NEW TABLES & CHAIRS <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p><u>SALES FLOOR</u> PM LVT/VCT REPAIRS PM REMOVE & REPLACE IMPACT DOORS <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM <u>SALES FLOOR</u> PM LVT/VCT REPAIRS PM REMOVE & REPLACE IMPACT DOORS <u>LOADING DOCK</u> AM FAIRBORN TO INSTALL NEW DOCK ARMS PM PAINT FIRE LANES <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p><u>SALES FLOOR</u> PM LVT/VCT REPAIRS PM REMOVE & REPLACE IMPACT DOORS <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/30	7/1	7/2	7/3	7/4	7/5	WK 14
STORE	FACILITY	CONTRACTOR				

<p><u>SALES FLOOR</u> PM REMOVE & REPLACE IMPACT DOORS</p>	<p><u>SALES FLOOR</u> PM REMOVE & REPLACE IMPACT DOORS</p>		<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM</p>	<p>JULY 4TH</p>	<p><u>SUBSTANTIAL COMPLETION</u></p>	
---	---	--	---	------------------------	---	--