

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY   | MONDAY   | TUESDAY  | WEDNESDAY  | THURSDAY   | FRIDAY   | SAT  |
|--|--|--|--|--|--|------|
| 5/12   | 5/13   | 5/14   | 5/15   | 5/16   | 5/17   | WK 7 |
| <b>STORE</b>   |  |  |  |  |  |      |
| <b>FACILITY</b>  |  |  |  |  |  |      |
| <p><b>DELI</b></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 8' DELI</p> <p>FINAL EVAC. @ 4AM</p> <p>DAIRY</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @ 4AM</p> <p><b>SEAFOOD</b></p> <p>STORE TO EMPTY 16' SERVICE MEAT &amp; 4' HOME CHEF</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. &amp; ELEC. TO 16' SERVICE SEAFOOD &amp; 4' HOME CHEF</p> <p>PM DEMO 16' SERVICE MEAT &amp; FILLER</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4' HOME CHEF (RUNNING 6AM-MONDAY)</p> <p>PM FIXTURE CARPENTERS TO SET NEW 12' SERVICE MEAT (CKT-B-9)</p> <p>STORE TO EMPTY 12' SERVICE SEAFOOD BY 8PM</p> <p>PM PUMP DOWN/DISCONNECT REFRIG. &amp; ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 12' SERVICE SEAFOOD (RUNNING 6AM-MONDAY MORNING)</p> <p>PM FIXTURE CARPENTERS TO SET NEW 4'-5' DECK SEAFOOD</p> <p><b>RESET</b></p> <p>PM DEMO B-LINE #31 TO NEW LENGTH</p> <p>PM ELECTRICAL TO BABY FOOD COOLER</p> | <p><b>DELI</b></p> <p>STORE TO STOCK 8' DELI BY 6AM</p> <p>DAIRY</p> <p>STORE TO STOCK 10 DR FROZEN DAIRY</p> <p>BY 6AM</p> <p><b>SEAFOOD</b></p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO NEW 12' DECK</p> <p><b>RESET</b></p> <p>PM FIXTURE CARPENTERS TO BUILD NEW 6' BEER END CAPS</p> | <p><b>SEAFOOD</b></p> <p>STORE TO STOCK 4' HOME CHEF BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO NEW 4'-5' DECK</p> <p><b>RESET</b></p> <p>PM FIXTURE CARPENTERS TO BUILD NEW 6' BEER END CAPS</p> | <p>*WEEKLY CONSTRUCTION MEETINGS @ 8AM*</p> <p>STORE MEETINGS @ 1PM</p> <p><b>SEAFOOD</b></p> <p>STORE TO STOCK 12 SERVICE SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO NEW 4'-5' DECK</p> <p><b>RESET</b></p> | <p><b>SEAFOOD</b></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>FINAL EVAC. @ 4AM</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 4'-5' DECK</p> <p>FINAL EVAC. @ 4AM</p> <p><b>RESET</b></p> <p>PM DEMO OLD WINE GONDOLAS</p> <p>PM FIXTURE CARPENTERS TO BUILD NEW B-LINE FOR WINE #36 &amp; #37</p> | <p><b>SEAFOOD</b></p> <p>STORE TO STOCK 12' SERVICE MEAT BY 6AM</p> <p>STORE TO STOCK 4' 5' DECK BY 6AM</p> <p><b>RESET COMPLETE</b></p> |      |
| 5/15/2024  |  |  |  |  |  |      |

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY<br>5/19  | MONDAY<br>5/20  | TUESDAY<br>5/21   | WEDNESDAY<br>5/22  | THURSDAY<br>5/23  | FRIDAY<br>5/24  | SAT<br>WK 8 |
|---|---|---|--|---|---|-------------|
| <b>STORE</b>  |   |   |  |   |   |             |
| <p><b>SEAFOOD</b></p> <p>STORE TO EMPTY 6' 5 DECK</p> <p>SEAFOOD &amp; 4 DR FRZ. SEAFOOD BY 8PM</p> <p>PM FIXTURE CARPENTERS TO SET NEW 2DR FRZ. MEAT (CKT. AR-9)</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4 DR. FRZ (REMOVE END PANEL/BOLT CASES TOGETHER)</p> | <p>RECEIVE BREAKROOM</p> <p>UPPERS/SINK</p> <p>RECEIVE RESTROOM-PARTITIONS &amp; ACCESSORIES</p> <p>RECEIVE HAND DRYERS (6)</p> <p><b>SEAFOOD</b></p> <p>PM REFRIG./ELEC. TO 6 DR. FRZ. MEAT</p> <p><b>STORE TO EMPTY REACH IN BY 8PM</b></p> <p>9PM PUMP DOWN/DISCONNECT REACH-IN</p> <p>PM DEMO REACH-IN</p> <p>PM FIXTURE CARPENTERS TO SET NEW REACH-IN FREEZER (CKT. AR-9)</p> | <p><b>SEAFOOD</b></p> <p>PM REFRIG./ELEC. TO NEW 6 DR. FRZ. MEAT</p> <p>PM REFRIG./ELEC TO SELF CONTAINED FREEZER</p> | <p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p><b>STORE MEETINGS @1PM</b></p> <p><b>SEAFOOD</b></p> <p>PM REFRIG./ELEC. TO NEW 6 DR. FRZ. MEAT</p> <p>PM REFRIG./ELEC TO SELF CONTAINED FREEZER</p> | <p><b>SEAFOOD</b></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 6 DR. FRZ. MEAT</p> <p>FINAL EVAC. @4AM</p> <p>PM COMPLETE REFRIG./ELEC TO SELF CONTAINED FREEZER</p> <p>FINAL EVAC. @4AM</p> | <p>RECEIVE FAIRBORN EQUIPMENT</p> <p>RECEIVE 5' ARTISAN (IDX)</p> <p><b>SEAFOOD</b></p> <p><b>STORE TO STOCK 6 DR. FRZ. SEAFOOD BY 6AM</b></p> <p><b>STORE TO STOCK SELF CONTAINED FREEZER BY 6AM</b></p> |             |
| <b>FACILITY</b>   |   |   |  |   |   |             |
| <b>CONTRACTOR</b>   |   |   |  |   |   |             |

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT  |
|--------|--------|---------|-----------|----------|--------|------|
| 5/26   | 5/27   | 5/28    | 5/29      | 5/30     | 5/31   | WK 9 |

| CONTRACTOR          |   |  |  |  |        |     |
|---------------------|---|--|--|--|--------|-----|
| SUNDAY              | MONDAY  | TUESDAY  | WEDNESDAY  | THURSDAY   | FRIDAY | SAT |
| <p><b>STORE</b></p> | <p><b>FACILITY</b></p> <p><b>MEMORIAL DAY</b></p> | <p><b>BAKERY</b></p> <p>STORE TO EMPTY SERVICE</p> <p>BAKERY 8PM</p> <p>STORE TO EMPTY ARTISAN FIXTURES BY 8PM</p> <p>9PM DEMO EXISTING SERVICE</p> <p>END PANEL</p> <p>PM FIXTURE CARPENTERS TO SET</p> <p>NEW 5' SELF SERVICE BAKERY (IN POD)</p> <p>PM DEMO BREAD SLICER &amp; FILLER MILLWORK</p> <p>PM DISCONNECT POWER TO ARTISAN FIXTURES</p> <p>PM FIXTURE CARPENTERS TO RELOCATE ARTISAN FIXTURES/SET</p> <p>NEW 5' IDX FIXTURE</p> <p>PM RECONNECT POWER TO ARTISAN FIXTURES</p> <p>PM FIXTURE CARPENTERS TO RELOCATE DEPARTMENT TABLES</p> <p>PM FIXTURE CARPENTERS TO SET</p> <p>NEW NESTING TABLES &amp; BREAD SLICER</p> | <p><b>*WEEKLY CONSTRUCTION MEETINGS @8AM*</b></p> <p>STORE MEETINGS @9AM</p> <p><b>BAKERY</b></p> <p>AM BAKERY RESET</p> <p>PM REFRIG./ELEC.</p> <p><b>LOADING DOCK</b></p> <p>AM FAIRBORN INSTALLATION</p> <p><b>CUSTOMER SERVICE</b></p> <p>STORE TO CLEAR COUNTERS BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE CUSTOMER SERVICE</p> <p>KROGER TECHNOLOGY TO REINSTALL EQUIPMENT BY 6AM</p> | <p><b>BAKERY</b></p> <p>AM BAKERY RESET</p> <p>PM REFRIG./ELEC.</p> <p><b>CUSTOMER SERVICE</b></p> <p>PM FIXTURE CARPENTERS TO COMPLETE RELAMINATION</p> |        |     |

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: CARL REGNER

| SUNDAY                                    | MONDAY  | TUESDAY   | WEDNESDAY   | THURSDAY   | FRIDAY                                   | SAT   |
|---|---|---|---|--|--|-------|
| 6/2                                       | 6/3   | 6/4   | 6/5   | 6/6  | 6/7                                      | WK 10 |
| STORE                                     |   |   |   |  |  |       |
| FACILITY                                  |   |   |   |  |  |       |
| CONTRACTOR                                |   |   |   |  |  |       |
| <p><b>BAKERY</b><br/>PM REFRIG./ELEC.</p> | <p><b>BAKERY</b><br/>PM COMPLETE REFRIG./ELEC.<br/>FINAL EVAC. @4AM<br/><b>PHARMACY</b><br/>PHARMACISTS TO STAY<br/>OVERNIGHT<br/>STORE TO CLEAR SPACE FOR<br/>RELAMINATION<br/>KROGER TECHNOLOGY TO<br/>DISCONNECT EQUIPMENT<br/>PM FIXTURE CARPENTERS TO<br/>RELAMINATE MILLWORK<br/>KROGER TECHNOLOGY TO<br/>RECONNECT EQUIPMENT</p> | <p><b>BAKERY</b><br/>STORE TO STOCK SERVICE<br/>BAKERY BY 6AM<br/><b>PHARMACY</b><br/>PHARMACISTS TO STAY<br/>OVERNIGHT<br/>STORE TO CLEAR SPACE FOR<br/>RELAMINATION<br/>KROGER TECHNOLOGY TO<br/>DISCONNECT COUNSEL ROOM<br/>EQUIPMENT<br/>PM FIXTURE CARPENTERS TO<br/>RELAMINATE MILLWORK<br/>KROGER TECHNOLOGY TO<br/>RECONNECT COUNSEL ROOM<br/>EQUIPMENT</p> | <p><b>*WEEKLY CONSTRUCTION MEETINGS @8AM*</b><br/><b>STORE MEETINGS @9AM</b><br/>RECEIVE FLORAL<br/>MILLWORK/SLAT<br/>WALL/BALLOON BOXES/LIQUOR CABINET/RESTROOM<br/>COUNTERTOPS<br/><b>PHARMACY</b><br/>PHARMACISTS TO STAY<br/>OVERNIGHT<br/>STORE TO CLEAR SPACE FOR<br/>RELAMINATION<br/>PM FIXTURE CARPENTERS TO<br/>RELAMINATE MILLWORK<br/><b>FLORAL</b><br/>STORE TO VACATE FLORAL BY<br/>8PM<br/>KROGER TECHNOLOGY TO<br/>DISCONNECT EQUIPMENT<br/>9PM DEMO/INSTALL SINK<br/>9PM DISCONNECT/RECONNECT<br/>POWER<br/>10PM DEMO OLD FLORAL<br/>MILLWORK/SLAT WALL/BALLOON<br/>BOXES/UPPERS<br/>PM FIXTURE CARPENTERS TO SET<br/>NEW MILLWORK/SLAT<br/>WALL/BALLOON BOXES/UPPERS<br/>KROGER TECHNOLOGY<br/>RECONNECT EQUIPMENT BY<br/>6AM</p> | <p><b>SINGLE CUST. RESTROOMS</b><br/><b>BOTH CLOSE @9PM</b><br/>PM DISCONNECT SINKS/BOTH<br/>RESTROOMS<br/>PM DEMO BOTH COUNTERTOPS<br/>&amp; MIRRORS/BOTH RESTROOMS<br/>PM INSTALL NEW COUNTER<br/>TOPS/BOTH RESTROOMS<br/>PM RECONNECT SINKS/BOTH<br/>RESTROOMS<br/>PM INSTALL NEW HAND<br/>DRYERS/BOTH RESTROOMS<br/><b>PHARMACY</b><br/>PHARMACISTS TO STAY<br/>OVERNIGHT<br/>STORE TO CLEAR SPACE FOR<br/>RELAMINATION<br/>PM FIXTURE CARPENTERS TO<br/>RELAMINATE MILLWORK<br/><b>FLORAL</b><br/>AM FLORAL RESET</p> | <p><b>FLORAL</b><br/>AM FLORAL RESET</p> |       |



# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY<br>6/16  | MONDAY<br>6/17  | TUESDAY<br>6/18   | WEDNESDAY<br>6/19   | THURSDAY<br>6/20 | FRIDAY<br>6/21 | SAT<br>WK 12 |
|---|---|---|---|------------------|----------------|--------------|
| <b>STORE</b>  |   |   |   |                  |                |              |
| <p><b>POWER ALLEY</b></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><b>SUSHI/DELI</b></p> <p>SCORED FRP INSTALLATION</p>  |   |   |   |                  |                |              |
| <b>FACILITY</b>   |   |   |   |                  |                |              |
| <p>RECEIVE IMPACT DOORS</p> <p>CONFERENCE ROOM</p> <p>STORE TO VACATE CONFERENCE ROOM BY 8PM</p> <p>9PM DEMO OLD CARPET &amp; VINYL BASE</p> <p>PM INSTALL NEW CARPET &amp; VINYL BASE</p> <p><b>PHARMACY</b></p> <p>RELAMINATION WORK</p> <p>FLOORING WORK</p> <p><b>SUSHI/DELI</b></p> <p>SCORED FRP INSTALLATION</p> | <p><b>MANAGERS OFFICE</b></p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET &amp; VINYL BASE</p> <p><b>SUSHI/DELI</b></p> <p>SCORED FRP INSTALLATION</p> | <p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @9AM</p> <p><b>MANAGERS OFFICE</b></p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET &amp; VINYL BASE</p> <p><b>SUSHI/DELI</b></p> <p>SCORED FRP INSTALLATION</p> | <p><b>MANAGERS OFFICE</b></p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET &amp; VINYL BASE</p> <p><b>SUSHI/DELI</b></p> <p>SCORED FRP INSTALLATION</p> |                  |                |              |

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY  | MONDAY  | TUESDAY   | WEDNESDAY  | THURSDAY  | FRIDAY | SAT   |
|---|---|---|--|---|--------|-------|
| 6/23  | 6/24  | 6/25  | 6/26   | 6/27  | 6/28   | WK 13 |
| <b>STORE</b>  |   |   |  |   |        |       |
| <p>RECEIVE BREAKROOM FURNITURE</p> <p>RECEIVE BREAKROOM MILLWORK</p> <p>MAIN VESTIBULE</p> <p>STORE TO EMPTY VESTIBULE BY 8PM</p> <p>PM DEMO OLD CARPET &amp; VINYL BASE</p> <p>PM INSTALL NEW CARPET &amp; VINYL BASE</p> <p>VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p> <p>SALES FLOOR</p> <p>PM DEMO MARLITE</p> <p>PM INSTALL MARLITE</p> | <p>SECONDARY VESTIBULE</p> <p>STORE TO EMPTY VESTIBULE BY 8PM</p> <p>PM DEMO OLD CARPET &amp; VINYL BASE</p> <p>PM INSTALL NEW CARPET &amp; VINYL BASE</p> <p>BREAKROOM</p> <p>STORE TO EMPTY UPPER CABINETS AND MILLWORK BY 8PM</p> <p>9PM DISCONNECT SINK TO MILLWORK</p> <p>MILLWORK</p> <p>PM DEMO MILLWORK &amp; UPPER CABINETS</p> <p>PM DEMO OLD TABLES &amp; CHAIRS</p> <p>PM FIXTURE CARPENTERS TO SET NEW MILLWORK &amp; UPPER CABINETS</p> <p>PM RECONNECT SINK</p> <p>PM FIXTURE CARPENTERS TO SET NEW TABLES &amp; CHAIRS</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p> <p>SALES FLOOR</p> <p>PM DEMO MARLITE</p> <p>PM INSTALL MARLITE</p> | <p>SALES FLOOR</p> <p>PM LVT/VCT REPAIRS</p> <p>PM REMOVE &amp; REPLACE IMPACT DOORS</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p> <p>SALES FLOOR</p> <p>PM DEMO MARLITE</p> <p>PM INSTALL MARLITE</p> | <p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @9AM</p> <p>SALES FLOOR</p> <p>PM LVT/VCT REPAIRS</p> <p>PM REMOVE &amp; REPLACE IMPACT DOORS</p> <p>LOADING DOCK</p> <p>AM FAIRBORN TO INSTALL NEW DOCK ARMS</p> <p>PM PAINT FIRE LANES</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p> <p>SALES FLOOR</p> <p>PM DEMO MARLITE</p> <p>PM INSTALL MARLITE</p> | <p>SALES FLOOR</p> <p>PM LVT/VCT REPAIRS</p> <p>PM REMOVE &amp; REPLACE IMPACT DOORS</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p> <p>SALES FLOOR</p> <p>PM DEMO MARLITE</p> <p>PM INSTALL MARLITE</p> |        |       |
| <b>FACILITY</b>   |   |   |  |   |        |       |
| <b>CONTRACTOR</b>   |   |   |  |   |        |       |

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY                           | MONDAY                           | TUESDAY                 | WEDNESDAY               | THURSDAY        | FRIDAY | SAT   |
|----------------------------------|----------------------------------|-------------------------|-------------------------|-----------------|--------|-------|
| 6/30                             | 7/1                              | 7/2                     | 7/3                     | 7/4             | 7/5    | WK 14 |
| <b>STORE</b>                     |                                  |                         |                         |                 |        |       |
| <b>SALES FLOOR</b>               |                                  |                         |                         |                 |        |       |
| PM REMOVE & REPLACE IMPACT DOORS | PM REMOVE & REPLACE IMPACT DOORS | PM DEMO MARLITE         | PM DEMO MARLITE         | <b>JULY 4TH</b> |        |       |
| PM DEMO MARLITE                  | PM DEMO MARLITE                  | PM INSTALL MARLITE      | PM INSTALL MARLITE      |                 |        |       |
| PM INSTALL MARLITE               | PM INSTALL MARLITE               | <b>MEAT&amp;SEAFOOD</b> | <b>MEAT&amp;SEAFOOD</b> |                 |        |       |
| SCORED FRP INSTALLATION          | SCORED FRP INSTALLATION          | SCORED FRP INSTALLATION | SCORED FRP INSTALLATION |                 |        |       |
| <b>FACILITY</b>                  |                                  |                         |                         |                 |        |       |
| <b>CONTRACTOR</b>                |                                  |                         |                         |                 |        |       |