

INTERIOR

WEEK 23 OF 38

EXTERIOR

[illegible]

INTERIOR

WEEK 24 OF 38

EXTERIOR

GENERAL CONTRACTER - TONY AND SONS, INC

[illegible]

INTERIOR

WEEK 25 OF 38

EXTERIOR

PROJECT MANAGER - CARL REGNER						
GENERAL CONTRACTER - TONY AND SONS, INC						
	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	
10/5	10/6	10/7	10/8	10/9	10/10	10/11
	EFIS INSTALLATION HARDIE BOARD INSTALLATION FULL DEPTH PAVEMENT REMOVAL AT EAST ENTRY (TRAFFIC REDIRECTED)	EFIS INSTALLATION HARDIE BOARD INSTALLATION SUB GRADE/AGGREGATE BASE AT EAST ENTRY	EFIS INSTALLATION HARDIE BOARD INSTALLATION SUB GRADE/AGGREGATE BASE AT EAST ENTRY	EFIS INSTALLATION HARDIE BOARD INSTALLATION SUB GRADE/AGGREGATE BASE AT EAST ENTRY	EFIS INSTALLATION HARDIE BOARD INSTALLATION SUB GRADE/AGGREGATE BASE AT EAST ENTRY REMOVE ALL SPOILS FROM SITE	
	WEEK 25 OF 38					

INTERIOR

PROJECT MANAGER - CARL REGNER						
GENERAL CONTRACTER - TONY AND SONS, INC						
SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/12	10/13	10/14	10/15	10/16	10/17	10/18
	RECYCLE ROOM INSTALL STAINLESS & TRASH CHUTES VESTIBULE WAINSCOT PANELING/MCCUE BUMPER	RECYCLE ROOM COMPLETE STAINLESS & TRASH CHUTES VESTIBULE COMPLETE WAINSCOT & MCCUE BUMPER INSTALL CURB RAILING	VESTIBULE DÉCOR INSTALLATION	VESTIBULE DÉCOR INSTALLATION INSTALL BUG SCONCES		
WEEK 26 OF 38						

EXTERIOR

WEEK 26 OF 38