

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
2/16	2/17	2/18	2/19	2/20	2/21	WK 3
STORE	FACILITY	CONTRACTOR				
<del>DELI DEPARTMENT</del> <del>STORE TO EMPTY 24' SERVICE-</del> <del>DELI CASES &amp; 8' HOT CHICKEN-</del> <del>CASE BY 8PM</del> <del>8PM PUMP DOWN/DISC 24'-</del> <del>SERVICE DELI CASES</del> <del>DISC 8' HOT CHICKEN CASE</del> <del>REMOVE/SAVE SCALE</del> <del>9PM RECEIVE/SET 20' DELI CASES</del> <del>(Q3DSR) B1-5 (DELAYED)</del> <del>RECIEVE/SET 10' DELI CASE</del> <del>(Q3SS) B1-3</del> <del>RECEIVE/STORE 2-6' BAKERY-</del> <del>ISLAND END CASES (Q2SS) B1-3</del> <del>SET NEW HOT CHICKEN CASE</del> <del>(FROM STORAGE)</del> <del>9PM DEMO 24' DELI CASE &amp; 8'</del> <del>HOT CHICKEN CASE</del> <del>DEMO MILLWORK COUNTER</del> <del>SALES AREA</del> <del>PM TAPE/SAND SALES WALLS</del>	<del>RECEIVE RESET STORAGE-</del> <del>CONTAINERS</del> <del>DELI DEPARTMENT</del> <del>9PM REFRIGERATION &amp; ELECTRIC-</del> <del>TO NEW 10' DELI CASE</del> <del>POWER TO NEW HOT CHICKEN-</del> <del>CASE</del> <del>9PM RECEIVE DÉCOR (VERIFY ALL</del> <del>ITEMS UPON DELIVERY)</del> <del>SALES AREA</del> <del>PM TAPE/SAND SALES WALLS</del>	<del>DELI DEPARTMENT</del> <del>9PM REFRIGERATION &amp; ELECTRIC-</del> <del>TO NEW 10' DELI CASE</del> <del>POWER TO NEW HOT CHICKEN-</del> <del>CASE</del> <del>SALES AREA</del> <del>PM TAPE/SAND SALES WALLS</del> <del>PRIME/PAINT SALES WALLS</del>	<del>RECEIVE WAVE 1 SHELVING</del> <del>DELI DEPARTMENT</del> <del>9PM REFRIGERATION &amp; ELECTRIC</del> <del>TO NEW 10' DELI CASE</del> <del>POWER TO NEW HOT CHICKEN</del> <del>CASE</del> <del>SALES AREA</del> <del>PM TAPE/SAND SALES WALLS</del> <del>PRIME/PAINT SALES WALLS</del>	<del>DELI DEPARTMENT</del> <del>4AM FINAL 10' DELI CASE</del> <del>EVACUATIONS</del> <del>8AM TURN ON 10' DELI CASE</del> <del>HOT CHICKEN CASE IS</del> <del>OPERATIONAL</del> <del>PM INSTALL KICKPLATES &amp; TRIM</del> <del>SALES AREA</del> <del>PM PRIME/PAINT SALES WALLS</del>	<del>DELI DEPARTMENT</del> <del>STORE TO STOCK NEW</del> <del>SERVICE DELI CASES</del> <del>(DELAYED)</del>	
		UPDATED	02/19/25			

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
2/23	2/24	2/25	2/26	2/27	2/28	WK 4
STORE	FACILITY	CONTRACTOR				
<b>RESET BEGINS THIS WEEK</b> <b>PM</b> BUILD 60' & 32'TEMP GONDOLAS <b>BAKERY DEPARTMENT</b> <b>STORE TO RELOCATE NESTING TABLES BY 8PM</b> <b>9PM</b> SET-IN-PLACE 2-6' BAKERY END CASES (FROM STORAGE) <b>SALES AREA</b> <b>PM</b> PRIME/ PAINT SALES WALLS <b>RESTROOMS</b> <b>8PM MEN'S ROOM CLOSES &amp; WOMEN'S BECOMES UNISEX</b> <b>9PM</b> DISCONNECT/REMOVE TOILETS & SINKS DISCONNECT/REMOVE HAND DRYER(S) & PLUG/SWITCH COVER PLATES INSTALL SLIDEBOLT & SIGNAGE ON MEN'S RESTROOM DOOR <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT	<b>RESET</b> <b>PM</b> DEMO OLD & BUILD NEW GONDOLA #3 W/G-50 BY 1AM <b>DELI DEPARTMENT</b> <b>PM</b> INSTALL O.H. TRAPEZE FOR RELOCATED MENU BOARD(S) <b>BAKERY DEPARTMENT</b> <b>PM</b> O.H. REFRIGERATION, PVC & ELECTRIC FOR NEW BAKERY ISLAND <b>SALES AREA</b> <b>PM</b> PRIME/PAINT SALES WALLS <b>RESTROOMS</b> <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, COUNTERTOPS, HAND DRYERS & ACCESSORIES <b>10PM</b> INSTALL DRYWALL/CEMENT BOARD ADJUST FLOOR DRIAN HEIGHTS AS NECESSARY	<b>RESET</b> <b>PM</b> DEMO OLD & BUILD NEW GONDOLA #5 W/G-50 BY 12AM <b>DELI DEPARTMENT</b> <b>PM</b> DATA/POWER TO NEW MENUBOARD(S) LOCATION <b>BAKERY DEPARTMENT</b> <b>PM</b> O.H. REFRIG/ELEC TO NEW BAKERY ISLAND CASES <b>SALES AREA</b> <b>PM</b> PRIME/PAINT SALES WALLS <b>RESTROOMS</b> <b>PM</b> COMPLETE DRYWALL/CEMENT BOARD TAPE JOINTS	<b>RESET</b> <b>PM</b> DEMO OLD & BUILD NEW GONDOLA #4 W/G-50 BUILD TORTILLA END CAP <b>DELI DEPARTMENTS</b> <b>PM</b> RELOCATE DELI MENU BOARD(S) & REPAIR/REPLACE CEILING TILE <b>BAKERY DEPARTMENT</b> <b>PM</b> O.H. REFRIG/ELEC TO NEW BAKERY ISLAND CASES <b>SALES AREA</b> <b>PM</b> PRIME/PAINT SALES WALLS <b>RESTROOMS</b> <b>AM</b> CERAMIC WALL & FLOOR TILE	<b>RECEIVE RESTROOM COUNTERTOPS</b> <b>RECEIVE HAND DRYERS</b> <b>RESET</b> <b>PM</b> DEMO OLD & BUILD NEW GONDOLA #6 W/G-50 BY 12AM BUILD COFFEE END CAP <b>BAKERY DEPARTMENT</b> <b>PM</b> O.H. REFRIG/ELEC TO NEW BAKERY ISLAND CASES <b>SALES AREA</b> <b>PM</b> PRIME/PAINT WALLS <b>RESTROOMS</b> <b>AM</b> CERAMIC WALL & FLOOR TILE	<b>RECEIVE DOORS &amp; HARDWARE (VERIFY ALL ITEMS UPON DELIVERY)</b> <b>RESTROOMS</b> <b>AM</b> CERAMIC FLOOR & WALL TILE	

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/2	3/3	3/4	3/5	3/6	3/7	WK 5
STORE	FACILITY	CONTRACTOR				
<b><u>RESET CONTINUES</u></b> <b>PM</b> DEMO OLD & BUILD NEW GONDOLA #7 W/G-50 BY 12:30AM <b><u>DELI DEPARTMENT</u></b> <b>9PM</b> SYMETRIX FRP INSTALLATION <b><u>MEAT/SEAFOOD DEPARTMENT</u></b> <b>STORE TO EMPTY SERVICE MEAT, SERVICE SEAFOOD, 4' SEAFOOD &amp; 3DR SEAFOOD CASES BY 8PM</b> (FROZEN SEAFOOD TO BE PLACED IN 3DR FROZEN END CASE) <b>8PM</b> PUMP DOWN DISC CASES <b>9PM</b> DEMO 12' SERVICE MEAT & 4' 5 DECK SEAFOOD CASES RELOCATE 12' SERVICE SEAFOOD & 3DR FROZEN SEAFOOD CASES <b><u>RECEIVE/SET 4DRS SEAFOOD (RLN) AR1-1 &amp; 6' SEAFOOD (IM5SL) CASES</u></b> <b><u>SALES AREA</u></b> <b>PM</b> PRIME/PAINT SALES WALLS	<b><u>RESET</u></b> <b>PM</b> DEMO OLD & BUILD NEW GONDOLA #12 BY 1AM DEMO SINGLE SERVE DRINK COOLER ELECTRIC FOR FRESH PET COOLER <b><u>DELI DEPARTMENT</u></b> <b>9PM</b> SYMETRIX FRP INSTALLATION <b><u>MEAT/SEAFOOD DEPARTMENT</u></b> <b>STORE TO EMPTY FROZEN SEAFOOD &amp; 1 FROZEN MEAT ISLANDS BY 8PM</b> <b>8PM</b> PUMP DOWN/DISC ISLANDS <b>9PM</b> DEMO FROZEN SEAFOOD & FROZEN MEAT ISLANDS (REFRIG & ELEC LINES TO BE DEMOED BENEATH CONCRETE) <b><u>STORE TO CLEAN FLOOR</u></b> COVER PITS W/STEEL PLATES & BARRICADE AREAS <b>PM</b> REFRIG/ELEC TO MED TEMP & FROZEN SEAFOOD CASES <b><u>SALES AREA</u></b> <b>PM</b> INSTALL WALL DÉCOR INSTALL AISLE MARKERS AS RESET PROCEEDS <b><u>RESTROOMS</u></b> <b>AM</b> COMPLETE WALL & FLOOR TILE, GROUT & WIPE RESIDUE <b>9PM</b> <b><u>RECEIVE RESTROOM PARTITIONS FROM PSISC (VERIFY ALL ITEMS UPON DELIVERY)</u></b> <b><u>OFFICES/BREAKROOM</u></b> <b>9PM</b> TEMP RELOCATE OFFICE	<b><u>RESET</u></b> <b>PM</b> DEMO OLD & BUILD NEW GONDOLA #16 (WALL SHELVING) ROLL TEMP GONDOLA BY PRODUCE <b><u>DELI DEPARTMENT</u></b> <b>9PM</b> SYMETRIX FRP INSTALLATION <b><u>MEAT/SEAFOOD DEPARTMENT</u></b> <b>AM</b> U.G. PLUMBING LAYOUT FOR NEW OR RELOCATED HUB DRAINS <b>PM</b> REFRIG/ELEC TO MED TEMP & FROZEN SEAFOOD CASES <b>10PM</b> SAW CUT REMOVE CONCRETE <b><u>SALES AREA</u></b> <b>PM</b> INSTALL WALL DÉCOR INSTALL AISLE MARKERS AS RESET PROCEEDS <b><u>RESTROOMS</u></b> <b>PM</b> INSTALL COUNTERTOP & PARTITIONS <b><u>OFFICES/BREAKROOM</u></b> <b>9PM</b> FRAME NEW WALLS	<b><u>RESET</u></b> <b>PM</b> DEMO OLD & BUILD NEW GONDOLA #10 DEMO WATER RACKING BUILD 32' ONE SIDED WATER RACKING <b><u>DELI DEPARTMENT</u></b> <b>9PM</b> SYMETRIX FRP INSTALLATION <b><u>MEAT/SEAFOOD DEPARTMENT</u></b> <b>PM</b> COMPLETE REFRIG/ELEC TO MED TEMP & FROZEN SEAFOOD CASES <b>10PM</b> U.G. PLUMBING @ SEAFOOD/MEAT ISLANDS <b><u>SALES AREA</u></b> <b>PM</b> INSTALL WALL DÉCOR INSTALL AISLE MARKERS AS RESET PROCEEDS <b><u>RESTROOMS</u></b> <b>AM</b> INSTALL SINKS, TOILETS & URINAL INSTALL HAND DRYERS <b>PM</b> COMPLETE PARTITION INSTALL GRAB BARS & ACCESSORIES <b><u>OFFICES/BREAKROOM</u></b> <b>PM</b> IN-WALL ELEC/DATA RELOCATE DIFFUSER(S) AS SHOWN	<b><u>RESET</u></b> <b>PM</b> ROLL TEMP GONDOLA TO NEW PROMO <b><u>DELI DEPARTMENT</u></b> <b>9PM</b> SYMETRIX FRP INSTALLATION <b><u>MEAT/SEAFOOD DEPARTMENT</u></b> <b>4AM</b> FINAL EVACUATIONS FOR MED TEMP & FROZEN SEAFOOD CASES <b>8AM</b> START-UP CASES <b>AM</b> U.G. PLUMBING <b>INSPECTION</b> <b>PM</b> <b><u>POUR CONCRETE</u></b> @ SEAFOOD/MEAT ISLANDS INSTALL KICKPLATES & TRIM OF IN-LINE CASES <b><u>SALES AREA</u></b> <b>PM</b> INSTALL WALL DÉCOR INSTALL AISLE MARKERS AS RESET PROCEEDS <b><u>RESTROOMS</u></b> <b>AM</b> INSTALL MIRRORS FINAL CLEAN-UP <b>PM</b> PAINT CEILING, DOOR & FRAME <b><u>OFFICES/BREAKROOM</u></b> <b>PM</b> IN-WALL ELEC/DATA IN-WALL PLUMBING FOR NEW BREAKROOM SINK LOCATION	<b><u>MEAT/SEAFOOD DEPT.</u></b> <b>STORE TO STOCK MED TEMP &amp; FROZEN SEAFOOD CASES</b> <b><u>BAKERY DEPARTMENT</u></b> <b>STORE TO RECEIVE &amp; STORE 2-57" BAKERY CASES (DCZ-SSR) B1-3</b> <b><u>RESTROOMS</u></b> <b>MEN'S RESTROOM REOPENS</b>	

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/9	3/10	3/11	3/12	3/13	3/14	WK 6
STORE	FACILITY	CONTRACTOR				
<u>MEATSEAFOOD DEPARTMENT</u> 9PM RECEIVE/SET 12' DUAL TEMP MEAT ISLAND (FWG/FWEG) A1-5 & 12' DUAL TEMP SEAFOOD ISLAND (FWG/FWEG) A1-2 <u>BAKERY DEPARTMENT</u> 9PM SET BALANCE OF BAKERY ISLAND CASES SYMETRIX FRP INSTALLATION <u>SALES AREA</u> <u>RESTROOMS</u> 8PM WOMEN'S ROOM CLOSES & MEN'S BECOMES UNISEX 9PM DISCONNECT/REMOVE TOILETS & SINKS DISCONNECT/REMOVE HAND DRYER(S) & PLUG/SWITCH COVER PLATES INSTALL SLIDEBOLT & SIGNAGE ON WOMEN'S RESTROOM DOOR 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT <u>OFFICES/BREAKROOM</u> PM COMPLETE IN-WALL ELC/DATA DEMO VINYL WALL COVERING REMOVE/SAVE BULLETIN BDS, FIRE ESTINGUISHER, ETC DISCOONECT BREAKRRROM SINK	<u>RESET</u> PM DEMO OLD & BUILD NEW GONDOLA #9 W/G-50 <u>MEATSEAFOOD DEPARTMENT</u> PM INSTALL ISLAND PVC(S) REFRIG/ELEC TO MEAT/SEAFOOD ISLANDS <u>BAKERY DEPARTMENT</u> PM REFRIG/ELEC TO BAKERY ISLAND SYMETRIX FRP INSTALLATION <u>SALES AREA</u> <u>RESTROOMS</u> 9PM INSTALL BLOCKING FOR PARTITIONS, COUNTERTOPS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL/CEMENT BOARD ADJUST FLOOR DRIAN HEIGHTS AS NECESSARY <u>OFFICES/BREAKROOM</u> AM IN-WALL INSPECTIONS PM DEMO CABINETS DRYWALL NEW PARTITIONS	<u>RESET</u> PM DEMO LOW & HIGH PROFILE KPNR INSTALL KPNR <u>MEAT/SEAFOOD DEPARTMENT</u> PM REFRIG/ELEC TO MEAT/SEAFOOD ISLANDS <u>BAKERY DEPARTMENT</u> PM REFRIG/ELEC TO BAKERY ISLAND SYMETRIX FRP INSTALLATION <u>SALES AREA</u> <u>RESTROOMS</u> PM COMPLETE DRYWALL/CEMENT BOARD TAPE JOINTS <u>OFFICES/BREAKROOM</u> PM DRYWALL TAPING & SKIM COAT	<u>RESET</u> PM DEMO OLD & BUILD NEW GONDOLA #8 W/G-50 INSTALL KPNR <u>MEAT/SEAFOOD DEPARTMENT</u> PM REFRIG/ELEC TO MEAT/SEAFOOD ISLANDS <u>BAKERY ISLAND</u> PM REFRIG/ELEC TO BAKERY ISLAND SYMETRIX FRP INSTALLATION <u>SALES AREA</u> <u>RESTROOMS</u> AM CERAMIC WALL & FLOOR TILE <u>OFFICES/BREAKROOM</u> PM DRYWALL TAPING & SKIM COAT	<u>RESET</u> PM INSTALL KPNR <u>MEAT/SEAFOOD DEPARTMENT</u> 4AM FINAL CASE EVACUATIONS FOR MEAT/SEAFOOD ISLANDS 8AM TURN ON ISLAND CASES PM INSTALL KICKPLATES & TRIM <u>BAKERY DEPARTMENT</u> 6AM FINAL CASE EVACUATION(S) 10AM TURN ON ISLAND CASES 9PM INSTALL KICKPLATES & TRIM SYMETRIX FRP INSTALLATION <u>SALES AREA</u> AM RELOCATE BAGGED ICE & COIN STAR <u>RESTROOMS</u> AM CERAMIC WALL & FLOOR TILE <u>OFFICES/BREAKROOM</u> PM COMPLETE DRYWALL TAPING SAND DRYWALL (COVER ALL EQUIPMENT) & CLEAN UP	<u>MEATSEAFOOD DEPARTMENT</u> STORE TO STOCK MAT/SEAFOOD ISLANDS <u>BAKERY DEPART.</u> AM STORE TO STOCK BAKERY ISLAND <u>RESTROOMS</u> AM CERAMIC WALL & FLOOR TILE	

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/16	3/17	3/18	3/19	3/20	3/21	WK 7
STORE	FACILITY	CONTRACTOR				
<b>RESET CONTINUES</b> PM DEMO OLD & BUILD NEW GONDOLA #14 W/G-50 BY 1AM <b>MEAT DEPARTMENT</b> STORE TO EMPTY 48' 5-DECK DELI MEAT CASES 8PM PUMP DOWN DISC 48' 5- DECK DELI MEAT CASES 9PM DEMO 48' 5-DECK DELI MEAT CASES RECEIVE/SET 48' DELI MEAT CASES (1DD5SL) C1-10 <b>BAKERY DEPARTMENT</b> STORE TO EMPTY 15' REFRIGERATED BAKERY CASES BY 8PM 9PM PUMP DOWN/DISC 15' REFRIGERATED BAKERY CASES 10PM DEMO 15' REFRIGERATED BAKERY CASES <b>SALES AREA</b> <b>OFFICES/BREAKROOM</b> PM PAINT OFFICES & BREAKROOM	<b>RESET</b> PM DEMO OLD & BUILD NEW GONDOLA #15 W/G-50 BUILD COFFEE END CAP <b>DAIRY DEPARTMENT</b> STROE TO EMPTY DAIRY ISLAND BY 8PM 9PM PUMP DOWN/DISC EXISTING DAIRY ISLAND 10PM DEMO EXISTING DAIRY ISLAND REMOVE REFRIG/ELEC LINES BENEATH CONCRETE COVER PIT(S)W/PLATES & BARRICADE AREA <b>MEAT DEPARTMENT</b> PM REFRIG/ELEC TO 48' DELI MEAT CASES <b>BAKERY DEPARTMENT</b> <b>AM STORE TO CLEAN FLOOR @</b> <b>OLD CASES</b> 10PM SAW CUT/REMOVE CONCRETE @ ABANDONED DRAINS/PITS (COVER W/PLATES) BARRICADE AREA <b>SALES AREA</b> <b>RESTROOMS</b> AM COMPLETE WALL & FLOOR TILE, GROUT & WIPE RESIDUE <b>OFFICES/BREAKROOM</b> PM COMPLETE OFFICES & BREAKROOM PAINTING PAINT DOORS & FRAMES	<b>RESET</b> PM DEMO OLD & BUILD NEW GONDOLA #1 (WALL SHELVING) <b>DAIRY DEPARTMENT</b> <b>AM GPR??????</b> U.G. PLUMBING LAYOUT 10PM SAW CUT/REMOVE CONCRETE <b>MEAT DEPARTMENT</b> PM REFRIG/ELEC TO 48' DELI MEAT CASES <b>BAKERY DEPARTMENT</b> 10PM CAP REFRIG, ELEC & PLUMBING LINES BENEATH CONCRETE <b>SALES AREA</b> <b>RESTROOMS</b> PM INSTALL COUNTERTOP & PARTTIONS <b>OFFICES/BREAKROOM</b> PM INSTALL BREAKROOM PANELING	<b>RESET</b> <b>DAIRY DEPARTMENT</b> 10PM ADJUST OLD/INSTALL NEW HUB DRAINS <b>MEAT DEPARTMENT</b> PM REFRIG/ELEC TO 48' DELI MEAT CASES <b>BAKERY DEPARTMENT</b> AM U.G. INSPECTION PM POUR CONCRETE <b>SALES AREA</b> <b>RESTROOMS</b> AM INSTALL SINKS, TOILETS & URINAL INSTALL HAND DRYERS PM COMPLETE PARTITION INSTALL GRAB BARS & ACCESSORIES <b>OFFICES/BREAKROOM</b> PM COMPLETE BREAKROOM PANELING	<b>RESET</b> PM TAKE DOWN TEMP GONDALAS <b>DAIRY DEPARTMENT</b> AM U.G. PLUMBING INSPECTION P;OUR CONCRETE <b>MEAT DEPARTMENT</b> 4AM FINAL CASE EVACUATIONS FOR 48' DELI MEAT CASES 8AM TURN ON CASES PM INSTALL KICKPLATES & TRIM <b>FRONT END</b> PM POWER/DATA TO RELOCATED BAGGED ICE & COIN STAR LOCATIONS <b>BAKERY DEPARTMENT</b> RECEIVE STAINLESS TABLES & EQUIPMENT 9PM RECEIVE/SET ARTISAN BREAD & 5' DONUT CASE <b>SALES AREA</b> <b>RESTROOMS</b> AM INSTALL MIRRORS FINAL CLEAN-UP PM PAINT CEILING, DOOR & FRAME <b>OFFICES/BREAKROOM</b> 9PM DEMO OLD BREAKROOM TABLES & CHAIRS 10PM DEMO OLD/INSTALL NEW LVT @ BREAKROOM INSTALL VINYL WALL BASE	<b>MEAT DEPART.</b> STORE TO STOCK NEW 48' DELI MEAT CASES <b>FRONT END</b> RECEIVE POWER POLES <b>RESTROOMS</b> WOMEN'S RESTROOM REOPENS <b>OFFICES/</b> <b>BREAKROOM</b> RECEIVE BREAKROOM MILLWORK, TABLES & CHAIRS	

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/23	3/24	3/25	3/26	3/27	3/28	WK 8
STORE	FACILITY	CONTRACTOR				
<b>DAIRY DEPARTMENT</b> 9PM RECEIVE/SET 16' DUAL TEMP DAIRY ISLAND (FWG/FWEG) A1-7 <b>BAKERY DEPARTMENT</b> PM POWER TO ARTISAN BREAD, DUNUT CASE & EQUIPMEMNT <b>FLORAL DEPARTMENT</b> 10PM DEMO FLORAL WALL TO 7'-6" ABOVE FINISH FLOOR TO MATCH ADJACENT ARCHED OPENING <b>FRONT END</b> PM PREP O.H. DATA/ELEC FOR RELOCATED U-SCANS <b>OFFICES/BREAKROOM</b> PM INSTALL NEW MILLWORK ASSEMBLE BREAKROOM TABLES & CHAIRS	<b>DAIRY DEPARTMENT</b> PM REFRIG/ELEC TO DUAL TEMP DAIRY ISLAND <b>FLORAL DEPARTMENT</b> 9PM FRAME 45 DEGREE WALL & DRYWALL STORAGE SIDE <b>FRONT END</b> AM COIN STAR & BAGGED ICE CONTRACTORS TO RELOCATE MACHINES TO NEW LOCATIONS PM PREP O.H. DATA/ELEC FOR RELOCATED U-SCAN <b>OFFICES/BREAKROOM</b> RECEIVE ALL NEW MANGRS & ADMIN OFFICES FURNITURE/EQUIPMENT AM INSTALL SINK & FAUCET PM COMPLETE ASSEMBLE OF TABLES & CHAIRS <b>PHARMACY/PICK-UP</b> 9PM PHARMACIST ON SITE TEMP RELOCATE LIGHTS, DIFFUSERS & SHELVING DISCONNECT & TEMP RELOCATE SINK 10PM DEMO PARTIAL CARPET & CEILING	<b>DAIRY DEPARTMENT</b> PM REFRIG/ELEC TO DUAL TEMP DAIRY ISLAND <b>FLORAL DEPARTMENT</b> PM INWALL REFRIG/ELEC FOR RELOCATED CASES <b>FRONT END</b> AM COIN STAR & BAGGED ICE CONTRACTORS TO RELOCATE MACHINES TO NEW LOCATIONS PM PREP O.H. DATA/ELEC FOR RELOCATED U-SCAN <b>OFFICES/BREAKROOM</b> PM REINSTALL BULLETIN BOARDS, FIRE ESTINGUISHER, ETC <b>PHARMACY/PICK-UP</b> 9PM PHARMACIST ON SITE DEMO PARTIAL PICKUP WALL BUILD NEW PHARMACY WALL & DRYWALL rx SIDE TO DECK	<b>DAIRY DEPARTMENT</b> PM COMPLETE REFRIG/ELEC TO DUAL TEMP DAIRY ISLAND <b>FLORAL DEPARTMENT</b> AM IN-WALL INSPECTIONS PM DRYWALL SALES SIDE OF WALL <b>FRONT END</b> PM PREP O.H. DATA/ELEC FOR RELOCATED U-SCAN <b>OFFICES/BREAKROOM</b> 8PM STORE TO EMPTY ADMIN OFFICES OF FILES/BOXES 9PM TECHNOLOGY TO TEMP REMOVE ADMIN EQUIPMENT/DATA TEMP RELOCATE ADMIN DESKS, FILES, CHAIRS, ETC (SAVE ONLY WHAT IS SHOWN ON PRINTS) 10PM REMOVE OLD & INSTALL NEW LVT INSTALL VINYL BASE <b>PHARMACY/PICK-UP</b> AM FRAMING INSPECTION 9PM PHARMACIST ON SITE DRYWALL & PLYWOOD ON PICKUP SIDE OF WALL 10PM DEMO RX WINDOW & MODIFY FOR NEW SLIDING WINDOW DEMO VINYL WALL PAPER & BASE IN PHARMACY & WAITING AREA	<b>DAIRY DEPARTMENT</b> 4AM FINAL EVACUATIONS FOR DUAL TEMP DAIRY ISLAND 8AM TURN ISLAND ON PM INSTALL KICKPLATES & TRIM <b>FLORAL DEPARTMENT</b> PM DRYWALL TAPING <b>FRONT END</b> PM PREP O.H. DATA/ELEC FOR RELOCATED U-SCAN <b>OFFICES/BREAKROOM</b> 6AM INSTALL NEW EQUIPMENT, TABLES CHAIRS, ETC IN ADMIN OFFICES TECHNOLOGY TO REINSTALL EQUIPMENT/DATA 8PM STORE TO EMPTY MNGRS OFFICE OF FILES/BOXES 9PM TECHNOLOGY TO TEMP REMOVE MNGRS OFFICE EQUIPMENT/DATA TEMP RELOCATE MNGRS OFFICE DESKS, FILES, CHAIRS, ETC 10PM REMOVE OLD & INSTALL NEW LVT INSTALL VINYL BASE <b>PHARMACY/PICK-UP</b> 9PM PHARMACIST ON SITE DRYWALL TAPING & SKIM COAT IN PHARMACY	<b>DAIRY DEPT.</b> STORE TO STOCK NEW DAIRY ISLAND MEAT DEPT. <b>OFFICES/BREAKROOM</b> 6AM INSTALL NEW TABLES CHAIRS, ETC IN MNGRS OFFICE TECHNOLOGY TO INSTALL NEW EQUIPOMENT/DATA	

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/30	3/31	4/1	4/2	4/3	4/4	WK 9
<b>FLORAL DEPARTMENT</b> <b>PM</b> COMPLETE DRYWALL TAPING <b>FRONT END</b> <b>8PM</b> DISCONNECT POWER & DATA FROM 9 U-SCANS (3 AGAINST OTC WALL TO REMIAN) <b>9PM</b> RELOCATE 3 ALU4C & 6 ACLR4C-T USCANS <b>PICK-UP</b> <b>RECEIVE/STORE 2-12' COOLERS (IDDF5SU) &amp; 1-8' FREEZER (RFL)</b>	<b>FLORAL DEPARTMENT</b> <b>STORE TO EMPTY FLORAL CASES BY 8PM</b> <b>8PM</b> PUMP DOWN/DISC FLORAL CASES <b>9PM</b> RELOCATE FLORAL CASES <b>FRONT END</b> <b>PM</b> POWER/DATA TO 6 ACLR4C-T U-SCANS <b>PHARMACY/PICK-UP</b> <b>RECEIVE NEW ISLAND MILLWORK</b> <b>9PM PHARMACIST ON SITE</b> <b>TECHNOLGY</b> TO REMOVE EQUIPMENT FROM EXISTING ISLAND DISC/POWER DATA FROM EXISISTING ISLAND DRYWALL TAPING & SKIM COAT IN PHARMACY <b>10PM</b> DEMO OLD ISLAND MILLWORK <b>11PM</b> INSTALL NEW ISLAND MILLWORK	<b>FLORAL DEPARTMENT</b> <b>PM</b> REFRIG/ELEC TO RELOCATED FLORAL CASES <b>FRONT END</b> <b>PM</b> COMPLETE POWER/DATA TO 6 ACLR4C-T U-SCANS <b>PHARMACY/PICK-UP</b> <b>9PM PHARMACIST ON SITE</b> DATA/ELECTRIC TO NEW ISLAND MILLWORK INSTALL POWER POLE AND/OR RELOCATE EXISTING ONE INSTALL NEW PHARMACY 1/2 DOOR COMPLETE DRYWALL TAPING IN PARMACY & WAITING AREA <b>4AM TECHNOLOGY</b> TO REINSTALL EQUIPMENT	<b>FLORAL DEPARTMENT</b> <b>PM</b> COMPLETE REFRIG/ELEC TO RELOCATED FLORAL CASES <b>FRONT END</b> 6-ACLR4C-T U-SCANS OPEREATIONAL <b>BY 4PM</b> <b>8PM</b> DISCONNECT POWER/DATA TO LAST 3 U-SCANS <b>9PM</b> RELOCATE LAST 3 U-SCANS (ALU4C) POWER/DATA TO 6 ALU4C USANS OPERATIONAL 4PM MONDAY) <b>PHARMACY/PICK-UP</b> <b>9PM PHARMACIST ON SITE</b> DEMO CARPET (MOVING SHELVING AS NECESSARY) SAND DRYWALL (COVER ALL PRODUCT AND COUNTERS W/VISQUEEN) & CLEAN-UP	<b>FLORAL DEPARTMENT</b> <b>4AM</b> FINAL FLORAL CASE EVACUATIONS <b>8AM STORE TO STOCK</b> <b>RELOCATED FLORAL CASES</b> <b>PM</b> SAND DRYWALL INSTALL KICKPLATES & TRIM <b>FRONT END</b> <b>PM</b> POWER/DATA TO LAST 6 U-SCANS <b>PHARMACY/PICK-UP</b> <b>9PM PHARMACIST ON SITE</b> EXTEND CEILING TO NEW WALL REINSTALL LIGHTS & DIFFUSERS DRYWALL TAPING PICKUP SIDE OF NEW WALLS <b>10PM</b> SAW CUT/REMOVE CONCRETE @ ABONDONED RX PLUMBING (IN PICK-UP AREA) COVER W/STEEL PLATES	<b>RECEIVE PRODUCE MISTERS &amp; PUMP</b>	

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/6	4/7	4/8	4/9	4/10	4/11	WK 10
STORE	FACILITY					
<b>FLORAL DEPARTMENT</b> <b>STORE TO VACATE FLORAL MILLWORK BY 8PM</b> <b>9PM DISCONNECT POWER/DATA &amp; REMOVE EQUIPMENT AT OLD MILLWORK</b> <b>10PM DEMO EXISTING MILLWORK &amp; SLATWALL</b> <b>FRONT END</b> <b>PM COMPLETE POWER/DATA TO LAST 6 USCANS</b> <b>PRODUCE DEPARTMENT</b> <b>SAVE 48' GREEN RACK FOR STORE 642</b> <b>9PM RECEIVE 44' PRODUCE CASES (1D5SL) C1-7</b> <b>RECEIVE 12' PRODUCE (1DD5SL) C1-5</b>	<b>FLORAL DEPARTMENT</b> <b>9PM RECEIVE/INSTALL NEW MILLWORK &amp; SLATWALL</b> <b>FRONT END</b> <b>6-ALU4C U-SACNS OPERATIONAL BY 4PM</b> <b>PRODUCE DEPARTMENT</b> <b>*****</b> <b>PHARMACY/PICK-UP</b> <b>9PM PHARMACIST ON SITE</b> <b>PRIME/PAINT WALLS</b> <b>INSTALL MARLITE PANELING IN WAITING &amp; COUNSEL ROOMS</b>	<b>FLORAL DEPARTMENT</b> <b>PM POWER/DATA TO NEW MILLWORK</b> <b>FRONT END</b> <b>***CUSTOMER SERVICE/ACCOUNTING MODIFICATIONS***</b> <b>PRODUCE DEPARTMENT</b> <b>PHARMACY/PICK-UP</b> <b>9PM PHARMACIST ON SITE</b> <b>PRIME/PAINT WALLS</b> <b>INSTALL MARLITE PANELING IN WAITING &amp; COUNSEL ROOMS</b>	<b>FLORAL DEPARTMENT</b> <b>PM COMPLETE POWER/DATA TO NEW MILLWORK</b> <b>FRONT END</b> <b>PRODUCE DEPARTMENT</b> <b>INSTALL MISTERS</b> <b>PHARMACY/PICK-UP</b> <b>9PM PHARMACIST ON SITE</b> <b>INSTALL NEW CARPET &amp; VINYL BASE</b>	<b>FLORAL DEPARTMENT</b> <b>AM TECHNOLOGY TO INSTALL NEW EQUIPMENT</b> <b>PM PRIME/PAINT WALLS</b> <b>FRONT END</b> <b>PRODUCE DEPARTMENT</b> <b>PHARMACY/PICK-UP</b> <b>9PM PHARMACIST ON SITE</b> <b>RELOCATE/INSTALL SHELVING</b> <b>INSTALL LVT &amp; VINYL BASE IN WAITING &amp; COUNSEL ROOMS</b>	<b>FLORAL DEPARTMENT</b> <b>8AM NEW SERVICE AREA REOPENS</b> <b>FRONT END</b> <b>PRODUCE DEPARTMENT</b> <b>AM STOLRE TO STOCK NEW GREEN RACK</b>	

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/13	4/14	4/15	4/16	4/17	4/18	WK 11
STORE	FACILITY	CONTRACTOR				
<u>PICK-UP DEPARTMENT</u> 10PM INSTALL SHORING FOR NEW SLIDING DOOR OIPENING SAW CUT/DEMO MASONRY (REMOVE MASONRY 1 COURSE BELOW FINISH FLOOR) INSTALL TEMP WALL ENCLOSURE <u>CUST SERV/ACCTG</u> *****	<u>PICK-UP DEPARTMENT</u> AM INSTALL BEAMS PLATES & I BEAM PM REMOVE MASONRY SHORING INSTALL TEMP WALL ENCLOSURE	<u>PICK-UP DEPARTMENT</u> RECEIVE MAPES CANOPY AM FILL-IN/PATCH MASONRY OPENING	<u>PICK-UP DEPARTMENT</u> AM SAW CUT/REMOVE PARTIAL CONCRETE CURB SAW CUT/REMOVE CONCRETE & EXCAVATE FOR MASS FOOTING	<u>PICK-UP DEPARTMENT</u> AM MASS FOOTING INSPECTION	<u>PICK-UP DEPARTMENT</u> AM POUR CONCRETE @ MASS FOOTING, CURB, SIDEWALK & RAMP	

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/20	4/21	4/22	4/23	4/24	4/25	WK 12
STORE	FACILITY	CONTRACTOR				
<u>PUNCHLIST THIS WEEK</u> <u>PICK-UP DEPARTMENT</u> PM POWER TO EXTERIOR LIGHT & SIGNAGE DEMO OPENING FOR IMPOACT DOOR #111.2 <u>RECYCLING</u> ***** <u>VESTIBULE</u> *****	<u>PICK-UP DEPARTMENT</u> AM <b>STANLEY DOOR</b> INSTALLATION O.H. HVAC & SPRINKLER HEADS AS NECESSARY PM INSTALL DOOR FRAME #111.2	<u>PICK-UP DEPARTMENT</u> AM INSTALL BRACKETS FOR MAPES CANOPY PM INSTALL SUSPENDED CEILING GRID	<u>PICK-UP DEPARTMENT</u> AM INSTALL MAPES CANOPY PM INSTALL CEILING LIGHTS	<u>PICK-UP DEPARTMENT</u> AM O.H. CEILING <b>INSPECTIONS</b> PM INSTALL CEILING TILE	<u>PICK-UP DEPARTMENT</u> <b>KROGER</b> TO INSTALL NEW PICK-UP SIGNAGE	

# KROGER-441 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/27	4/28	4/29	4/30	5/1	5/2	WK13
STORE	FACILITY	CONTRACTOR				
<b>PUNCHLIST THIS WEEK</b> <b>PICK-UP DEPARTMENT</b> <b>STORE TO EMPTY EXISTING PICK-UP COOLERS &amp; FREEZERS BY 8PM</b> <b>8PM PUMP DOWN/ DISCONNECT EXISTING PICK-UP COOLER &amp; FREEZERS</b> <b>9PM DEMO EXISTING PICK-UP COOLERS &amp; FREEZERS</b> <b>10PM INSTALL (FROM STORAGE) 2-12' COOLERS &amp; 1-8' FREEZER</b>	<b>PICK-UP DEPARTMENT</b> <b>PM REFRIG/ELEC TO PICK-UP COOLERS &amp; FREEZER</b>	<b>PICK-UP DEPARTMENT</b> <b>PM COMPLETE REFRIG/ELEC TO PICK-UP COOLERS &amp; FREEZER</b>	<b>PICK-UP DEPARTMENT</b> <b>STORE TO STOCK NEW PICK-UP COOLERS &amp; FREEZER</b> <b>PM INSTALL KICKPLATES &amp; TRIM</b>		<b>SUBSTANTIAL COMPLETION</b>	