

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/4	8/5	8/6	8/7	8/8	8/9	WK 1

CONTRACTOR						
STORE	FACILITY					
FLORAL DEPARTMENT STORE TO VACATE FLORAL SERVICE AREA & COOLER BY 8PM 8PM PUMP DOWN/DISC WALK-IN COOLER (16" CASES TO REMIAN OPERATIONAL) DISCONNECT/REMOVE SPORINKLER HEAD(S) 9PM DISC/POWER/DATA @ MILLWORK, COOLER & WALLS DEPLOYMENT TO SAVE EQUIPMENT 10PM DEMO WALK-IN COOLER, WALLS & MILLWORK INSTALL TEMP BARRICADES/VISQUEEN	AM GPR @ FLORAL, DELI, SUSHI, SEAFOOD & MEAT/DAIRY ISLANDS FLORAL DEPARTMENT AM U.G. PLUMBING LAYOUT 10PM SAW CUR/REMOVE CONCRETE FOR U.G. PLUMBING	FLORAL DEPARTMENT 10PM U.G. PLUMBING	FLORAL DEPARTMENT AM U.G. PLUMBING INSPECTION PM PREP FLOOR FOR CONCRETE	FLORAL DEPARTMENT AM PRE-POUR INSPECTION POUR CONCRETE		

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/11	8/12	8/13	8/14	8/15	8/16	WK 2
CONTRACTOR						
FACILITY						
STORE	FLORAL DEPARTMENT	FLORAL DEPARTMENT	FLORAL DEPARTMENT	FLORAL DEPARTMENT	RECEIVE MARLITE	
PM FRAME PARTITIONS/EXTEND CURTAIN WALLS	AM IN-WALL ELECTRIC/DATA PM IN-WALL PLUMBING	AM IN-WALL INSPECTIONS PM DRYWALL	AM DRYWALL TAPING	AM DRYWALL TAPING	WAINSCOT & SYMETRIX FRP FLORAL DEPARTMENT AM COMPLETE DRYWALL TAPING	

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/18	8/19	8/20	8/21	8/22	8/23	WK 3
STORE	FACILITY	CONTRACTOR				
FLORAL DEPARTMENT PM EXTEND/REPAIR CEILING GRID DELI DEPARTMENT STORE TO EMPTY, RELOCATE OR REMOVE 8' REFRIGERATED TABLE, BREADING/ UNLOADING CARTS BY 8PM 9PM REMOVE EQUIPMENT SAW CUT LAYOUT FOR U.G. PLUMBING 10PM SAW CUT/REMOVE CONCRETE (COVER W/STEEL PLATES & RUGS SALES AREA 10PM DEMO WALL & HANGING DECOR PRODUCE, FLORAL, FRONT END, PAHRMACY & FROZEN FOOD	FLORAL DEPARTMENT AM INSTALL LIGHT FIXTURE(S) ADJUST/INSTALL SPRINKLER HEAD(S) EXTEND HVAC DIFFUSER 10PM SAND DRYWALL DELI DEPARTMENT AM U.G. PLUMBING 10PM U.G. PLUMBING SALES AREA 10PM DEMO WALL & HANGING DECOR PRODUCE, FLORAL, FRONT END, PAHRMACY & FROZEN FOOD PATCH/TAPE WALLS	FLORAL DEPARTMENT AM OPEN CEILING INSPECTIONS PM PRIME/PAINT DRYWALL DELI DEPARTMENT AM U.G. PLUMBING INSPECTION PM PREP FLOOR FOR CONCRETE SALES AREA 10PM PATCH/TAPE WALLS	FLORAL DEPARTMENT PM COMPLETE PAINTING REMOVE BARRICADES DELI DEPARTMENT AM PRE-POUR INSPECTION POUR CONCRETE SALES AREA 109PM PATCH/TAPE WALLS	RECEIVE NEW DÉCOR FLORAL DEPARTMENT PM INSTALL NEW/PATCH OLD LVT FLOORING DELI DEPARTMENT PM FRAME PARTITION & CHASE WALL INSTALL SUPPORT POSTS SALES AREA 10PM PATCH/TAPE WALLS	FLORAL DEPARTMENT RECEIVE MILLWORK (INCLUDING HELIUM TANK CABINET) RECEIVE FLORAL NESTING TABLES	

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/25	8/26	8/27	8/28	8/29	8/30	WK 4

STORE			CONTRACTOR			
FACILITY			FLORAL DEPARTMENT	FLORAL DEPARTMENT	FLORAL DEPARTMENT	DELI DEPARTMENT
FLORAL DEPARTMENT STORE TO EMPTY 16' FLORAL CASES BY 8PM 8PM PUMP DOWN/DISC 16' FLORAL CASES 9PM RELOCATE 8' FLORAL CASE & END PANEL DEMO 1-8' FLORAL CASE 10PM REFRIG/ELEC TO 8' FLORAL CASE REMOVE/CAP OLD HUB DRAINS BENEATH CONCRETE INSTALL MARLITE WAINSCOT PANELING DELI DEPARTMENT PM IN-WALL ELEC/PLUMBING SALES AREA 10PM SAND DRYWALL (FLORAL THRU FROZEN) & CLEAN-UP	FLORAL DEPARTMENT PM INSTALL NEW MILLWORK REFRIG/ELEC TO 8' FLORAL CASE DELI DEPARTMENT AM IN-WALL INSPECTIONS 10PM DRYWALL/CEMENT BOARD SALES AREA PM PRIME/PAINT WALLS PRODUCE THRU FLORAL	FLORAL DEPARTMENT AM INSTALL VINYL BASE 9PM COMPLETE REFRIG/ELEC TO 8' FLORAL CASE INSTALL KICK PLATES & TRIM SET NESTING TABLES INSTALL 2 DOOR REFRIG CASE, 4' ERECTO SHELVING & PORTABLE WATER SUPPLY DELI DEPARTMENT 10PM INSTALL QUARRY BASE & GROUT SALES AREA PM PRIME/PAINT WALLS PRODUCE THRU FLORAL	FLORAL DEPARTMENT 4AM FINAL CASE EVACUATIONS 8AM STORE TO STOCK 8' FLORAL CASE TECHNOLOGY TO INSTALL POS/EQUIPMENT FLORAL DEPARTMENT REOPENS DELI DEPARTMENT 9PM INSTALL SYMETRIX FRP (NEW WALL 1ST) SALES AREA PM COMPLETE PAINTING & INSTALL VINYL WALL MURALS	DELI DEPARTMENT AM MEASURE/ORDER 1/2 WALL SOLID SURFACE SILL & STAINLESS END CAPS 9PM INSTALL FRP MSYMETRIX SALES AREA PM INSTALL VINYL WALL MURALS		

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/8	9/9	9/10	9/11	9/12	9/13	WK 6
STORE						
FACILITY						
DELI DEPARTMENT	DELI DEPARTMENT	RECYCLE ROOM	RECYCLE ROOM	RECYCLE ROOM	RECYCLE ROOM	RECYCLE ROOM
9PM REINSTALL ALTO SHAM OVENS, SINKS TABLES, SLICERS, ETC. (OLD & NEW) BAKERY DEPARTMENT 10PM INSTALL SYMETRIX FRP (REMOVE/REINSTALL SINKS, TABLES & EQUIPMENT AS NEEDED) SALES AREA 10PM COMPLETE PATCHING/TAPING @ DELI & BAKERY	AM INSTALL 1/2 WALL SILL & STAINLESS END CAPS 9PM RECEIVE/INSTALL 12' FRESH SLICE DELI, 6' COLD CHICKEN, 6' SERVICE CHICKEN & 6' SUSHI CASES REINSTALL 20' SERVICE DELI CASES (FROM STORAGE) BAKERY DEPARTMENT 10PM INSTALL SYMETRIX FRP (REMOVE/REINSTALL SINKS, TABLES & EQUIPMENT AS NEEDED) SALES AREA 10PM PATCH/TAPE DRYWALL MEAT/SEAFOOD & DAIRY	RECYCLE ROOM CLOSING AT END OF DAY AM DELIVER MATERIALS PM INSTALL TEMP POWER FOR TEMP MACHINES DISCONNECT DUCT FROM MACCHINES (SAVE CONNECTIONS) REMOVE SINK/FAUCET (SAVE) REMOVE SOAP DISPENSER (SAVE) REMOVE/SAVE BUG ZAPPER DEMO PAPER TOWEL DISPENSER DEMO OLD MARLITE & FRP PATCH/TAPE WALLS DELI DEPARTMENT PM REFRIG/ELECTRIC TO CASES BAKERY DEPARTMENT 10PM COMPLETE SYMETRIX FRP (REMOVE/REINSTALL SINKS, TABLES & EQUIPMENT AS NEEDED) SALES AREA 10PM PATCH/TAPE DRYWALL MEAT/SEAFOOD & DAIRY	AM TOMRA TO INSTALL TEMP RECYCLE MACHINES & REMOVE OLD ONES STORE TO CLEAN DEBRIS, REMOVE TRASH BINS & EMPTY/CLEAN MOP CLOSET BY 8PM 9PM INSTALL MARLITE PANELING & FRP DEMO VINYL BASE IN MOP CLOSET TAPE/PATCH WALLS DELI DEPARTMENT PM REFRIG/ELEC TO CASES SALES AREA 10PM PATCH/TAPE DRYWALL MEAT/SEAFOOD & DAIRY	PM COMPLETE MARLITE PANELING & FRP SAND WALL, PATCHES DELI DEPARTMENT PM REFRIG/ELECTRIC TO CASES SALES AREA 10PM SAND DRYWALL MEAT/SEAFOOD & DAIRY (COVER CASES & CLEAN-UP)	PRIME/PAINT WALLS (SW 6203 SPARE WHITE) PAINT DOOR & FRAME (SW 7046 ANONYMOUS)	

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/15	9/16	9/17	9/18	9/19	9/20	WK 7
CONTRACTOR						
STORE		FACILITY				
RECYCLE ROOM 10PM EPOXY PREP DELI DEPARTMENT PM COMPLETE REFRIG/ELECTRIC TO CASES INSTALL KICKPLATES & TRIM SALES AREA PM PRIME/PAINT WALLS @ MEAT/SEAFOOD & DAIRY SAND DRYWALL @ DELI & BAKERY (COVER CASES & CLEAN-UP)	RECYCLE ROOM 10PM EPOXY FLOOR (INCLUDING COVE BASE & ON TOP OF CURBS) DELI DEPARTMENT 4AM FINAL CASE EVACUATIONS 8AM TURN-ON CASES PM RELOCATE MENU BOARDS 10PM SAW CUT/INSTALL STAINLESS TRIM @ BACK OF CASES (SEAL TO FLOOR) BAKERY DEPARTMENT SALES AREA PM PRIME/PAINT WALLS @ MEAT/SEAFOOD & DAIRY	RECYCLE ROOM AM EPOXY CURE TIME PM IONSTALL SINK/FAUCET INSTALL NEW HAND DRYER & STAINLESS INSTALL SOAP DISPENSER INSTALL BUG ZAPPER INSTALL VINYL BASE DELI DEPARTMENT 8AM STORE TO STOCK NEW CASES & REOPEN DELI/SUSHI ISLAND 9PM DISC/REMOVE SINKS DISC/REMOVE/RAISE SPRINKLER HEADS/LINES BAKERY DEPARTMENT STORE TO EMPTY 5' DONUT & 20' REFRIGERATED BAKERY CASES, TABLES & EQUIPMENT BY 8PM 8PM PUMP DOWN/DISCONNECT CASES 9PM DEMO 5' DONUT & 20' REFRIGERATED BAKERY CASES REMOVE/SAVE ALL EQUIPMENT, TABLES, ETC. 10PM CUT/CAP ABANDONED HUB DRAINS DELI/SUSHI ISLAND SALES AREA PM PRIME/PAINT WALLS @ DELI & BAKERY	RECYCLE ROOM 8AM TOMRA TO INSTALL NEW MACHINES & REMOVE TEMP MACHINES BY END OF DAY RECYCLE ROOM REOPENS BAKERY DEPARTMENT DELI/SUSHI ISLAND STORE TO EMPTY/VACATE DELI/SUSHI ISLAND BY 8PM 8PM PUMP DOWN/DISC ALL CASES & EQUIPMENT DISC/REMOVE LIGHTS 9PM DEMO ALL CASES & EQUIPMENT STORE TO CLEAN FLOOR INSTALL ACCORDIAN BARRICADES AROUND PERIMETER SALES AREA PM PRIME/PAINT WALLS @ DELI & BAKERY	RECEIVE RESTROOM PARTITIONS FROM PSISC RECEIVE SOLID SURFACE COUNTERTOPS RECEIVE HAND DRYERS, TOILET PAPER HOLDERS & SOAP DISPENSERS RECYCLE ROOM REMOVE TEMP POWER REATTACH DUCT(S) TO NEW MACHINES INSTALL ANY STAINLESS CORNERS NEEDED BAKERY DEPARTMENT 10PM EPOXY CURE DELI/SUSHI ISLAND AM SAW CUT LAYOUT 10PM DEMO DISPLAYS, CEILING & 1/2 WALLS SALES AREA PM INSTALL VINYL WALL MURALS		

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/22	9/23	9/24	9/25	9/26	9/27	WK 8

STORE						
FACILITY						
CONTRACTOR						
BAKERY DEPARTMENT	BAKERY DEPARTMENT	BAKERY DEPARTMENT	BAKERY DEPARTMENT	BAKERY DEPARTMENT	BAKERY DEPARTMENT	BAKERY DEPARTMENT
9PM RECEIVE/INSTALL 15' REFRIGERATED BAKERY CASES & 10' ARTISAN BREAD DISPLAY	AM IONSTALL MENU BOARD(S) TRAPEZE, BRACKET & POLE 9PM REINSTALL ALL TABLES, EQUIPMENT, ETC REFRIG/ELEC TO CASES	AM POWER/DATA FOR MENU BOARD(S) PM REFRIG/ELECT TO CASES <u>DELI/SUSHI ISLAND</u>	AM TECHNOLOGY TO INSTALL MENU BOARD(S) PM COMPLETE REFRIG/ELEC TO CASES INSTALL KICKPLATES & TRIM <u>DELI/SUSHI ISLAND</u>	4AM FINAL CASE EVACUATIONS 8AM TURN CASES ON <u>DELI/SUSHI ISLAND</u> PM INSTALL NEW B-10 LIGHT FIXTURES <u>MEN'S EMPLOYEE</u> <u>RESTROOMS</u>	<u>DEPARTMENT</u> STORE TO STOCK NEW CASES AND REOPEN <u>MEN'S EMPLOYEE</u> <u>RESTROOMS</u> PM GROUT TILE & CLEAN/WIPE RESIDUE	
<u>DELI/SUSHI ISLAND</u> 10PM SAW CUT/REMOVE CONCRETE FOR U.G. PLUMBING (COVER W/STEEL PLATES & RUGS) <u>MEN'S EMPLOYEE</u>	PM U.G. PLUMBING <u>MEN'S EMPLOYEE</u> <u>RESTROOMS</u>	AM U.G. PLUMBING PM PREP FLOOR FOR CONCRETE <u>MEN'S EMPLOYEE</u> <u>RESTROOMS</u>	AM PRE-POUR <u>POUR CONCRETE</u> <u>MEN'S EMPLOYEE</u> <u>RESTROOMS</u>	PM INSTALL NEW B-10 LIGHT FIXTURES <u>MEN'S EMPLOYEE</u> <u>RESTROOMS</u> PM CERAMIC FLOOR & WALL TILE <u>SALES AREA</u> PM COMPLETE WALL DÉCOR		
<u>MEN'S ROOM CLOSURES @ 9PM</u> <u>WOMEN'S ROOM BECOMES UNISEX (INSTALL UNISEX SIGNAGE & SLIDE BOLT)</u> 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM DISCONNECT/REMOVE HAND DRYERS REMOVE/SAVE WALL HEATERS 10PM DEMO MIRRORS, COUNTERTOPS (SAVE RESTROOM ACCESSORIES), DEMO WALL FINISHES DOWN TO STUDS & DEMO FLOOR TILE & GROUT <u>SALES AREA</u>	AM IN-WALL ELCECTRIC FOR NEW HAND DRYERS 9PM INSTALL BLOCKING FOR NEW HAND DRYERS, PARTITIONS & ACCESSORIES 10PM INSTALL DRYWALL/CEMENT BOARD TAPE JOINTS <u>SALES AREA</u> PM INSTALL WALL DÉCOR	AM ADJUST FLOOR DRAIN AS NECESSARY PM CERAMIC FLOOR & WALL TILE <u>SALES AREA</u> PM INSTALL WALL DÉCOR	AM PRE-POUR <u>POUR CONCRETE</u> <u>MEN'S EMPLOYEE</u> <u>RESTROOMS</u> PM CERAMIC FLOOR & WALL TILE <u>SALES AREA</u> PM INSTALL WALL DÉCOR			
PM COMPLETE WALL MURALS INSTALL WALL DECOR						

KROGER-459 WESTLAND

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/29	9/30	10/1	10/2	10/3	10/4	WK 9

DELI ISLAND 9PM RECEIVE/SET NEW DELI ISLAND PRODUCE DEPARTMENT PM INSTALL PRODUCE TRACK LIGHTING EMPLOYEE RESTROOMS PM INSTALL COUNTERTOP, PARTITIONS, GRAB BARS & ACCESSORIES REINSTALL WALL JHEATERS REPLACE DAMAGED/STAINED CEILING TILE	DELI ISLAND PM REFRIG/ELECTRIC TO NEW ISLAND CASE PRODUCE DEPARTMENT PM INSTALL PRODUCE TRACK LIGHTING EMPLOYEE RESTROOMS PM INSTALL TOILETS, URINAL, SINKS AND FAUCETS	DELI ISLAND PM REFRIG/ELECTRIC TO ISLAND CASE PRODUCE DEPARTMENT PM INSTALL PRODUCE TRACK LIGHTING SEAFOOD 10PM SAW CUT/REMOVE CONCRETE FOR NEW HUB DRAIN (COVER W/STEEL PLATES & RUGS) EMPLOYEE RESTROOMS AM INSTALL HAND DRYERS INSTALL MIRRORS INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP PM MEN'S RESTROOM REOPENS WOMEN'S RESTROOM CLOSES @ 9PM MEN'S RESTROOM CLOSES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM DISCONNECT/REMOVE HAND DRYERS REMOVE/SAVE WALL HEATERS 10PM DEMO MIRRORS, COUNTERTOPS (SAVE RESTROOM ACCESSORIES), DEMO WALL FINISHES DOWN TO STUDS & DEMO FLOOR TILE & GROUT	DELI ISLAND PM COMPLETE REFRIG/ELECTRIC TO ISLAND CASE INSTALL KICKPLATES & TRIM PRODUCE DEPARTMENT PM COMPLETE PRODUCE TRACK LIGHTING SEAFOOD 10PM U.G. PLUMBING EMPLOYEE RESTROOMS AM IN-WALL ELECTRIC FOR NEW HAND DRYERS 9PM INSTALL BLOCKING FOR NEW HAND DRYERS, PARTITIONS & ACCESSORIES 10PM INSTALL DRYWALL/CEMENT BOARD TAPE JOINTS	DELI ISLAND 4AM FINAL CASE EVACUATIONS 8AM TURN-ON ISLAND CASE SEAFOOD AM U.G. PLUMBING INSPECTION PM PREP FLOOR FOR CONCRETE EMPLOYEE RESTROOMS AM ADJUST FLOOR DRAIN AS NECESSARY PM CERAMIC FLOOR & WALL TILE	DELI ISLAND 8AM STORE TO STOCK NEW DELI ISLAND SEAFOOD AM PRE-POUR INSPECTION POUR CONCRETE	
--	---	--	---	---	---	--

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/6	10/7	10/8	10/9	10/10	10/11	WK 10

FACILITY

POWER ALLEY	POWER ALLEY	POWER ALLEY	POWER ALLEY	POWER ALLEY	MEAT/SEAFOOD
10PM REMOVE OLD/ INSTALL NEW LVT MEAT/SEAFOOD STORE TO EMPTY/VACATE 12' SERVICE MEAT, 12' SERVICE SEAFOOD CASES BY 8PM 8PM PUMP DOWN/DISC 12' SERVICE MEAT & 12' SERVICE SEAFOOD CASES (SAVE END PANEL) 9PM DEMO 12' SERVICE MEAT CASE RECEIVE/SET 4' SEAFOOD & 8' SERVICE MEAT CASES RELOCATE/REINSTALL 12' SERVICE SEAFOOD CASE 10PM DISC/RELOCATE ICE FLAKER (POWER & WATER) EMPLOYEE RESTROOMS PM CERAMIC FLOOR & WALL TILE	10PM REMOVE OLD/ INSTALL NEW LVT MEAT/SEAFOOD PM REFRIG/ELEC TO 4' SEAFOOD, 12' SERVICE SEAFOOD & 8' SERVICE MEAT CASES EMPLOYEE RESTROOMS PM CERAMIC FLOOR & WALL TILE	10PM REMOVE OLD/ INSTALL NEW LVT MEAT/SEAFOOD PM REFRIG/ELEC TO 4' SEAFOOD, 12' SERVICE SEAFOOD & 8' SERVICE MEAT CASES EMPLOYEE RESTROOMS PM GROUT TILE & CLEAN/WIPE RESIDUE	10PM REMOVE OLD/ INSTALL NEW LVT MEAT/SEAFOOD PM COMPLETE REFRIG/ELEC TO 4' SEAFOOD, 12' SERVICE SEAFOOD & 8' SERVICE MEAT CASES EMPLOYEE RESTROOMS PM INSTALL COUNTERTOP, PARTITIONS, GRAB BARS & ACCESSORIES REINSTALL WALL JHEATERS REPLACE DAMAGED/STAIN CEILING TILE	10PM COMPLETE THE INSTALLATION OF NEW LVT MEAT/SEAFOOD 4AM FINAL EVACUATIONS TO 4' SEAFOOD, 12' SERVICE SEAFOOD & 8' SERVICE MEAT CASES 8AM TURN ON CASES PM INSTALL KICKPLATES & TRIM INSTALL STATIONLESS TRIM AT REAR OF CASES EMPLOYEE RESTROOMS PM INSTALL TOILETS, URINAL, SINKS AND FAUCETS	MEAT/SEAFOOD 8AM SERVICE MEAT/SEAFOOD REOPENS EMPLOYEE RESTROOMS AM INSTALL MIRRORS INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP PM WOMEN'S RESTROOM REOPENS

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 10/13	MONDAY 10/14	TUESDAY 10/15	WEDNESDAY 10/16	THURSDAY 10/17	FRIDAY 10/18	SAT WK 11
STORE FACILITY CONTRACTOR						
PRODUCE DEPARTMENT 9PM RECEIVE MARCO TABLES & DISPLAYS MEAT/DAIRY ISLANDS STORE TO EMPTY DAIRY ISLAND BY 8PM 8PM PUMP DOWN/DISC DAIRY ISLAND 9PM DEMO OLD DAIRY ISLAND CUSTOMER RESTROOMS MEN'S ROOM CLOSING @ 9PM WOMEN'S ROOM BECOMES UNISEX (INSTALL UNISEX SIGNAGE & SLIDE BOLT) 9PM DISCONNECT/REMOVE TOILETS, SINKS & WATER TO SANITIZER CABINET 9PM DISCONNECT/REMOVE HAND DRYERS REMOVE/SAVE WALL HEATERS 10PM DEMO MIRRORS, COUNTERTOPS (SAVE RESTROOM ACCESSORIES) & SANITIZER CABINET DEMO WALL FINISHES DOWN TO STUDS & DEMO FLOOR TILE & GROUT	PRODUCE DEPARTMENT AM PRODUCE REST PLACE/RELOCATE BERRY & PROMO CASES PM POWER TO BERRY & PROMO CASES MEAT/DAIRY ISLANDS AM LAY OUT FOR SAW CUTTING 10PM SAW CUT/REMOVE CONCRETE FOR NEW HUB DRAINS (COVER W/STEEL PLATES & RUGS) CUSTOMER RESTROOMS AM IN-WALL ELECTRICAL FOR NEW HAND DRYERS 9PM INSTALL BLOCKING FOR NEW HAND DRYERS, PARTITIONS & ACCESSORIES 10PM INSTALL DRYWALL/CEMENT BOARD TAPE JOINTS	BAKERY DEPARTMENT RECEIVE/SET BAKERY NESTING TABLES FLORAL DEPARTMENT RECEIVE/SET FLORAL NESTING TABLES MEAT/DAIRY ISLANDS 10PM U.G. PLUMBING CUSTOMER RESTROOMS AM ADJUST FLOOR DRAIN AS NECESSARY PM CERAMIC FLOOR & WALL TILE	MEAT/DAIRY ISLANDS AM U.G. PLUMBING INSPECTION PM PREP FLOOR FOR CONCRETE CUSTOMER RESTROOM,S PM CERAMIC FLOOR & WALL TILE	MEAT/DAIRY ISLANDS AM PRE-POUR INSPECTION POUR CONCRETE CUSTOMER RESTROOM,S PM CERAMIC FLOOR & WALL TILE	CUSTOMER RESTROOM,S PM GROUT TILE & CLEAN/WIPE RESIDUE	

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/20	10/21	10/22	10/23	10/24	10/25	WK 12

CONTRACTOR						
FACILITY						
MEAT/DAIRY ISLANDS	MEAT/DAIRY ISLANDS	MEAT/DAIRY ISLANDS	MEAT/DAIRY ISLANDS	MEAT/DAIRY ISLANDS	MEAT/DAIRY ISLANDS	MEAT/DAIRY ISLANDS
9PM RECEIVE/SET NEW DAIRY ISLAND & DUAL-TEMP MEAT ISLAND	PM REFRIG/ELEC TO NEW ISLANDS	PM REFRIG/ELEC TO NEW ISLANDS	PM REFRIG/ELEC TO NEW ISLANDS	PM COMPLETE REFRIG/ELEC TO NEW ISLANDS	MEAT/DAIRY ISLANDS	MEAT/DAIRY ISLANDS
CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	ISLANDS	ISLANDS
AM PAINT RESTROOM CEILING	AM INSTALL HAND DRYERS	AM IN-WALL ELECTRIC FOR NEW HAND DRYERS	AM IN-WALL ELECTRIC FOR NEW HAND DRYERS	INSTALL KICKPLATES & TRIM	4AM FINAL CASE EVACUATIONS	DAIRY ISLAND
PM INSTALL TOILETS, URINAL, SINKS AND FAUCETS	INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP	PM MEN'S RESTROOM REOPENS @ 10PM	NEW HAND DRYERS	CUSTOMER RESTROOMS	8AM TURN-ON CASES	ISLAND DS
PM INSTALL COUNTERTOP, PARTITIONS, GRAB BARS & ACCESSORIES	WOMEN'S RESTROOM CLOSES @ 9PM	WOMEN'S RESTROOM CLOSES @ 9PM	NEW HAND DRYERS, PARTITIONS & ACCESSORIES	AM ADJUST FLOOR DRAIN AS NECESSARY		AM STORE TO STOCK NEW ISLAND CASES
	UNISEX RESTROOM (INSTALL UNISEX SIGNAGE)	UNISEX RESTROOM (INSTALL UNISEX SIGNAGE)	DRYWALL/CEMENT BOARD TAPE JOINTS	PM CERAMIC FLOOR & WALL TILE		
	9PM DISCONNECT/REMOVE TOILETS, SINKS & WATER FROM SANITIZER CABINET	9PM DISCONNECT/REMOVE HAND DRYERS				
	10PM DEMO MIRRORS, COUNTERTOPS (SAVE RESTROOM ACCESSORIES) & SANITIZER CABINET	10PM DEMO MIRRORS, COUNTERTOPS (SAVE RESTROOM ACCESSORIES) & SANITIZER CABINET				
	DEMO WALL FINISHES DOWN TO STUDS & DEMO FLOOR TILE & GROUT	DEMO WALL FINISHES DOWN TO STUDS & DEMO FLOOR TILE & GROUT				

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/27	10/28	10/29	10/30	10/31	11/1	WK13
STORE						
FACILITY						
CONTRACTOR						
CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER	
PM CERAMIC FLOOR & WALL TILE	PM CERAMIC FLOOR & WALL TILE	PM GROUT TILE & CLEAN/WIPE RESIDUE	PM INSTALL COUNTERTOP, PARTITIONS, GRAB BARS & ACCESSORIES	AM PAINT RESTROOM CEILING PM INSTALL TOILETS, URINAL, SINKS AND FAUCETS	AM INSTALL HAND DRYERS INSTALL MIRRORS INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP PM WOMEN'S RESTROOM REOPENS	

KROGER-459 SCHEDULE						
PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/3	11/4	11/5	11/6	11/7	11/8	WK14
CONTRACTOR						
FACILITY						

KROGER-459 SCHEDULE						
PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/3	11/4	11/5	11/6	11/7	11/8	WK14
CONTRACTOR						
FACILITY						

KROGER-459 SCHEDULE						
PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/3	11/4	11/5	11/6	11/7	11/8	WK14
CONTRACTOR						
FACILITY						

KROGER-459 SCHEDULE						
PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/3	11/4	11/5	11/6	11/7	11/8	WK14
CONTRACTOR						
FACILITY						

KROGER-459 SCHEDULE						
PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/3	11/4	11/5	11/6	11/7	11/8	WK14
CONTRACTOR						
FACILITY						

KROGER-459 SCHEDULE						
PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/3	11/4	11/5	11/6	11/7	11/8	WK14
CONTRACTOR						
FACILITY						