

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT					
9/1	9/2	9/3	9/4	9/5	9/6	WK 5					
STORE											
FACILITY		CONTRACTOR									
	LABOR DAY	RESET BEGINS (9/03 - 10/05) PM DEMO GONDOLA #2 BUILD NEW GONDOLA #2 RECEIVE ALL LIGHTS (INCLUDING TRACK LIGHTING) RECEIVE IMPACT DOORS DELI DEPARTMENT 9PM COMPLETE SYMETRIC FRP IN STALL DROP CORDS FOR TEMP MIDA CASES SALES AREA PM INSTALL WALL DECOR PRODUCE THRU FROZEN 10PM DEMO OLD WALL DECOR @ DELI AND BAKERY			RESET PM DEMO AND BUILD GONDOLA #3 EXTENSIONS DEMO GONDOLA BETWEEN aisle 2/3 DELI DEPARTMENT DELI CLOSURES AT 8PM STORE TO EMPTY 8' CHICKEN, 8' GRAB N GO, 20' SERVICE DELI & 8' LOW PROFILE DELI CASES BY 8PM 8PM 8PM PUMP DOWN AND/OR DISC 8' CHICKEN, 8' GRAB-N-GO, 8' LOW PROFILE DELI & 20' SERVICE DELI CASES 9PM REMOVE (SAVE) 20' SERVICE DELI CASES DEMO 8' 8' CHICKEN, 8' GRAB-N-GO & 8' LOW PROFILE CASES DISC POWER/WATER TO OVENS, SINKS INSTALL TEMP BARRICADES & VISQUEEN 10PM REMOVE (SAVE) ALTO SHAMS, TABLES, SINKS, SLICERS, ETC. FOR NEW EPOXY FLOOR DELI COOLER CANNOT BE ACCESSED 9/04-9/08 SALES AREA PM COMPLETE WALL DECOR PRODUCE THRU FROZEN 10PM DEMO OLD WALL DECOR MEAT/SEAFOOD THRU DAIRY PATCH/TAPE DRYWALL @ DELI & BAKERY			RESET PM DEMO AND BUILD GONDOLA #4 DELI DEPARTMENT 10PM EPOXY PREP SALES AREA 10PM PATCH/TAPE DRYWALL @ DELI & BAKERY		DELI DEPARTMENT 10PM EPOXY	

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/8	9/9	9/10	9/11	9/12	9/13	WK 6
CONTRACTOR						
STORE	FACILITY					
RESET	RESET	RESET	RESET	RECYCLE ROOM	RECYCLE ROOM	RECYCLE ROOM
PM BUILD TORTILLA END CAP DELI DEPARTMENT	PM DEMO AND BUILD GONDOLA 5 DELI DEPARTMENT	PM DEMO AND BUILD GONDOLA 6 RECYCLE ROOM	12AM DEMO AND BUILD GONDOLA 7 RECYCLE ROOM	PM COMPLETE MARLITE PANELING & FRP SAND WALL, PATCHES DELI DEPARTMENT	PM COMPLETE MARLITE PANELING & FRP SAND WALL, PATCHES DELI DEPARTMENT	PRIME/PAINT WALLS (SW 6203 SPARE WHITE) PAINT DOOR & FRAME (SW 7046 ANONYMOUS)
9PM REINSTALL ALTO SHAM OVENS, SINKS TABLES, SLICERS, ETC. (OLD & NEW) BAKERY DEPARTMENT	AM INSTALL 1/2 WALL SILL & STAINLESS END CAPS 9PM RECEIVE/INSTALL 12' FRESH SLICE DELI, 6' COLD CHICKEN, 6' SERVICE CHICKEN & 6' SUSHI CASES REINSTALL 20' SERVICE DELI CASES (FROM STORAGE) BAKERY DEPARTMENT	AM DELIVER MATERIALS PM INSTALL TEMP POWER FOR TEMP MACHINES DISCONNECT DUCT FROM MACHINES (SAVE CONNECTIONS) REMOVE SINK/FAUCET (SAVE) REMOVE SOAP DISPENSER (SAVE) REMOVE/SAVE BUG ZAPPER DEMO PAPER TOWEL DISPENSER DEMO OLD MARLITE & FRP PATCH/TAPE WALLS DELI DEPARTMENT	AM TOMRA TO INSTALL TEMP RECYCLE MACHINES & REMOVE OLD ONES STORE TO CLEAN DEBRIS, REMOVE TRASH BINS & EMPTY/CLEAN MOP CLOSET BY 8PM 9PM INSTALL MARLITE PANELING & FRP DEMO VINYL BASE IN MOP CLOSET TAPE/PATCH WALLS DELI DEPARTMENT	PM REFRIG/ELECTRIC TO CASES SALES AREA 10PM SAND DRYWALL MEAT/SEAFOOD & DAIRY (COVER CASES & CLEAN-UP)	PM REFRIG/ELECTRIC TO CASES SALES AREA 10PM SAND DRYWALL MEAT/SEAFOOD & DAIRY (COVER CASES & CLEAN-UP)	
10PM COMPLETE PATCHING/TAPING @ DELI & BAKERY SALES AREA	10PM PATCH/TAPE DRYWALL MEAT/SEAFOOD & DAIRY SALES AREA	PM REFRIG/ELECTRIC TO CASES BAKERY DEPARTMENT 10PM COMPLETE SYMETRIX FRP (REMOVE/REINSTALL SINKS, TABLES & EQUIPMENT AS NEEDED) SALES AREA 10PM PATCH/TAPE DRYWALL MEAT/SEAFOOD & DAIRY	PM REFRIG/ELECTRIC TO CASES SALES AREA 10PM PATCH/TAPE DRYWALL MEAT/SEAFOOD & DAIRY			

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/15	9/16	9/17	9/18	9/19	9/20	WK 7
CONTRACTOR						
FACILITY						
RECEIVE WAVE 2 SHELVING RESET PM DEMO AND BUILD GONDOLA 8	RESET PM SET FRESH PET COOLER AND CUT BACK GONDOLA 6'-4"	RESET PM RUN ELECTRIC TO FRESH PET COOLER	RESET PM DEMO AND BUILD GONDOLA 10	RECEIVE RESTROOM PARTITIONS FROM PSISC RECEIVE SOLID SURFACE COUNTERTOPS	BAKERY DEPARTMENT 10PM EPOXY CURE	
RECYCLE ROOM 10PM EPOXY PREP	RECYCLE ROOM 10PM EPOXY FLOOR (INCLUDING COVE BASE & ON TOP OF CURBS)	RECYCLE ROOM AM EPOXY CURE TIME	RECYCLE ROOM 8AM TOMRA TO INSTALL NEW MACHINES & REMOVE TEMP MACHINES BY END OF DAY	RECEIVE HAND DRYERS, TOILET PAPER HOLDERS & SOAP DISPENSERS		
DELI DEPARTMENT PM COMPLETE REFRIG/ELECTRIC TO CASES INSTALL KICKPLATES & TRIM REMOVE TEMP BARRICADES & VISQUEEN	DELI DEPARTMENT 4AM FINAL CASE EVACUATIONS 8AM TURN-ON CASES PM RELOCATE MENU BOARDS 10PM SAW CUT/INSTALL STAINLESS TRIM @ BACK OF CASES (SEAL TO FLOOR)	DELI DEPARTMENT PM INSTALL SINK/FAUCET INSTALL NEW HAND DRYER & STAINLESS INSTALL SOAP DISPENSER INSTALL BUG ZAPPER INSTALL VINYL BASE	RECYCLE ROOM REOPENS BAKERY DEPARTMENT 10PM EPOXY FLOOR PREP	RECYCLE ROOM REMOVE TEMP POWER REATTACH DUCT(S) TO NEW MACHINES INSTALL ANY STAINLESS CORNERS NEEDED		
SALES AREA PM PRIME/PAINT WALLS @ MEAT/SEAFOOD & DAIRY 10PM SAND DRYWALL @ DELI & BAKERY (COVER CASES & CLEAN-UP)	BAKERY DEPARTMENT PM INSTALL POWER/DATA FOR MENU BOARD(S)	DELI/SUSHI ISLAND 9PM DISC/REMOVE SINKS DISC/REMOVE/RAISE SPRINKLER HEADS/LINES	DELI/SUSHI ISLAND 8AM STORE TO STOCK NEW CASES & REOPEN	BAKERY DEPARTMENT 10PM EPOXY FLOOR INSTALLATION		
BAKERY DEPARTMENT PM INSTALL TRAPEZE & POLE FOR MENU BOARD(S)	SALES AREA PM PRIME/PAINT WALLS @ MEAT/SEAFOOD & DAIRY	BAKERY DEPARTMENT STORE TO EMPTY 5' DONUT & 20' REFRIGERATED BAKERY CASES, TABLES & EQUIPMENT BY 8PM	DELI/SUSHI ISLAND 8PM PUMP DOWN/DISC ALL CASES & EQUIPMENT DISC/REMOVE LIGHTS 9PM DEMO ALL CASES & EQUIPMENT	DELI/SUSHI ISLAND AM SAW CUT LAYOUT 10PM DEMO DISPLAYS, CEILING & 1/2 WALLS		
		SALES AREA 8PM PUMP DOWN/ DISCONNECT CASES 9PM DEMO 5' DONUT & 20' REFRIGERATED BAKERY CASES REMOVE/SAVE ALL EQUIPMENT, TABLES, ETC. 10PM CUT/CAP ABANDONED HUB DRAINS	STORE TO CLEAN FLOOR INSTALL ACCORDIAN BARRICADES AROUND PERIMETER SALES AREA PM PRIME/PAINT WALLS @ DELI & BAKERY	SALES AREA PM INSTALL VINYL WALL MURALS		

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/22	9/23	9/24	9/25	9/26	9/27	WK 8
CONTRACTOR						
FACILITY						
RESET	RESET	RESET	RESET	BAKERY DEPARTMENT	BAKERY DEPARTMENT	BAKERY DEPARTMENT
PM DEMO AND BUILD GONDOLA 12	PM DEMO AND BUILD GONDOLA 11	PM RUN ELECTRIC TO REFRIGERATED BABY COOLER	PM DEMO AND BUILD GONDOLA 9	4AM FINAL CASE EVACUATIONS	4AM FINAL CASE EVACUATIONS	4AM FINAL CASE EVACUATIONS
BAKERY DEPARTMENT	DEMO AND BUILD 24' WATER RACKING	BAKERY DEPARTMENT	BAKERY DEPARTMENT	8AM TURN CASES ON	8AM TURN CASES ON	8AM TURN CASES ON
9PM RECEIVE/INSTALL 15' REFRIGERATED BAKERY CASES & 10' ARTISAN BREAD DISPLAY	BAKERY DEPARTMENT	AM POWER/DATA FOR MENU BOARD(S)	AM TECHNOLOGY TO INSTALL MENU BOARD(S)	PM INSTALL NEW B-10 LIGHT FIXTURES	PM INSTALL NEW B-10 LIGHT FIXTURES	PM INSTALL NEW B-10 LIGHT FIXTURES
DELI/SUSHI ISLAND	AM INSTALL MENU BOARD(S) TRAPEZE, BRACKET & POLE	PM REFRIG/ELECT TO CASES	PM COMPLETE REFRIG/ELEC TO CASES	EMPLOYEE RESTROOMS	EMPLOYEE RESTROOMS	EMPLOYEE RESTROOMS
10PM SAW CUT/REMOVE CONCRETE FOR U.G. PLUMBING (COVER W/STEEL PLATES & RUGS)	9PM REINSTALL ALL TABLES, EQUIPMENT, ETC	DELI/SUSHI ISLAND	INSTALL KICKPLATES & TRIM	PM CERAMIC WALL TILE	PM CERAMIC WALL TILE	PM CERAMIC WALL TILE
EMPLOYEE RESTROOM S	REFRIG/ELEC TO CASES	AM U.G. PLUMBING INSPECTION	DELI/SUSHI ISLAND	SALES AREA	SALES AREA	SALES AREA
RESTROOMS CLOSE @ 9PM	REFRIG/ELEC TO CASES	PM PREP FLOOR FOR CONCRETE	AM PRE-POUR INSPECTION	PM COMPLETE WALL DÉCOR	PM COMPLETE WALL DÉCOR	PM COMPLETE WALL DÉCOR
9PM DISCONNECT/REMOVE TOILETS, URINALS & SINKS	DELI/SUSHI ISLAND	EMPLOYEE RESTROOMS	POUR CONCRETE			
9PM DISCONNECT/REMOVE HAND DRYERS	PM U.G. PLUMBING	AM IN-WALL ELECTRIC FOR NEW HAND DRYERS	EMPLOYEE RESTROOMS			
HAND DRYERS	EMPLOYEE RESTROOMS	9PM INSTALL BLOCKING FOR NEW HAND DRYERS, PARTITIONS & ACCESSORIES	AM ADJUST FLOOR DRAIN AS NECESSARY			
REMOVE/SAVE WALL HEATERS	9PM COMPLETE ALL DEMO	10PM INSTALL DRYWALL/CEMENT BOARD TAPE JOINTS	PM COMPLETE DRYWALL/CEMENT BOARD TAPE JOINTS			
10PM DEMO MIRRORS, COUNTERTOPS (SAVE RESTROOM ACCESSORIES), DEMO WALL FINISHES DOWN TO STUDS & DEMO FLOOR TILE & GROUT	SALES AREA	SALES AREA	SALES AREA			
SALES AREA	PM INSTALL WALL DÉCOR	PM INSTALL WALL DÉCOR	PM INSTALL WALL DÉCOR			
PM COMPLETE WALL MURALS INSTALL WALL DECOR						

KROGER-459 WESTLAND

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/29	9/30	10/1	10/2	10/3	10/4	WK 9

RESET	RESET	RESET	RESET	RESET	DELI ISLAND	EMPL
11PM DEMO AND BUILD 16 BUILD RX WALL GONDOLA 14 DELI ISLAND 9PM RECEIVE/SET NEW DELI ISLAND PRODUCE DEPARTMENT PM INSTALL PRODUCE TRACK LIGHTING EMPLOYEE RESTROOMS PM CERAMIC WALL TILE	PM DEMO AND BUILD GONDOLA 14 DELI ISLAND PM REFRIG/ELECTRIC TO NEW ISLAND CASE PRODUCE DEPARTMENT PM INSTALL PRODUCE TRACK LIGHTING EMPLOYEE RESTROOMS PM CERAMIC WALL TILE	11PM DEMO AND BUILD GONDOLA 13 DELI ISLAND PM REFRIG/ELECTRIC TO ISLAND CASE PRODUCE DEPARTMENT PM INSTALL PRODUCE TRACK LIGHTING SEAFOOD 10PM SAW CUT/REMOVE CONCRETE FOR NEW HUB DRAIN (COVER W/STEEL PLATES & RUGS) EMPLOYEE RESTROOMS PM COMPLETE CERAMIC WALL TILE	11PM DEMO AND BUILD GONDOLA 15 DELI ISLAND PM COMPLETE REFRIG/ELECTRIC TO ISLAND CASE INSTALL KICKPLATES & TRIM PRODUCE DEPARTMENT PM COMPLETE PRODUCE TRACK LIGHTING SEAFOOD 10PM U.G. PLUMBING CONCRETE FOR NEW HUB DRAIN (COVER W/STEEL PLATES & RUGS) EMPLOYEE RESTROOMS PM COMPLETE CERAMIC WALL TILE	PM TAKE DOWN 16' TEMP WALL, 36' PROMO AND 20' TEMP BREAD SHELVING DELI ISLAND 4AM FINAL CASE EVACUATIONS 8AM TURN-ON ISLAND CASE SEAFOOD AM U.G. PLUMBING INSPECTION PM PREP FLOOR FOR CONCRETE EMPLOYEE RESTROOMS PM EPOXY PREP (GRIND & INSTALL BASE)	8AM STORE TO STOCK NEW DELI ISLAND SEAFOOD AM PRE-POUR INSPECTION POUR CONCRETE EMPLOYEE RESTROOMS PM EPOXY	YEE REST ROOM S PM EPOXY TOP COAT

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/6	10/7	10/8	10/9	10/10	10/11	WK 10

FACILITY

RESET	RESET	POWER ALLEY	POWER ALLEY	POWER ALLEY	POWER ALLEY	MEAT/SEAFOOD
PM INSTALL KPNR AND END CAPS	PM DEMO AND BUILD GONDOLA 1	10PM REMOVE OLD/ INSTALL NEW LVT	10PM REMOVE OLD/ INSTALL NEW LVT	10PM COMPLETE THE INSTALLATION OF NEW LVT	8AM SERVICE	MEAT/SEAFOOD
POWER ALLEY	POWER ALLEY	MEAT/SEAFOOD	MEAT/SEAFOOD	MEAT/SEAFOOD	MEAT/SEAFOOD	MEAT/SEAFOOD
10PM REMOVE OLD/ INSTALL NEW LVT	10PM REMOVE OLD/ INSTALL NEW LVT	PM REFRIG/ELEC TO 4' SEAFOOD, 12' SERVICE SEAFOOD & 8' SERVICE MEAT CASES	PM REFRIG/ELEC TO 4' SEAFOOD, 12' SERVICE SEAFOOD & 8' SERVICE MEAT CASES	4AM FINAL EVACUATIONS TO 4' SEAFOOD, 12' SERVICE SEAFOOD & 8' SERVICE MEAT CASES	REOPENS	REOPENS
MEAT/SEAFOOD	MEAT/SEAFOOD	EMPLOYEE RESTROOMS	EMPLOYEE RESTROOMS	EMPLOYEE RESTROOMS	EMPLOYEE RESTROOMS	EMPLOYEE RESTROOMS
STORE TO EMPTY/VACATE 12' SERVICE MEAT, 12' SERVICE SEAFOOD CASES BY 8PM	PM REFRIG/ELEC TO 4' SEAFOOD, 12' SERVICE SEAFOOD & 8' SERVICE MEAT CASES	PM COMPLETE INSTALLATION OF COUNTERTOPS, PARTITIONS, GRAB BARS & ACCESSORIES	PM COMPLETE INSTALLATION OF COUNTERTOPS, PARTITIONS, GRAB BARS & ACCESSORIES	8AM TURN ON CASES	AM INSTALL MIRRORS	AM INSTALL MIRRORS
8PM PUMP DOWN/DISC 12' SERVICE MEAT & 12' SERVICE SEAFOOD CASES (SAVE END PANEL)	PM INSTALL COUNTERTOPS, PARTITIONS, GRAB BARS & ACCESSORIES	REINSTALL WALL JHEATERS	REINSTALL WALL JHEATERS	PM INSTALL KICKPLATES & TRIM	INSTALL NEW DOOR	INSTALL NEW DOOR
9PM DEMO 12' SERVICE MEAT CASE	REPLACE DAMAGED/STAIN CEILING TILE	REPLACE DAMAGED/STAIN CEILING TILE	REPLACE DAMAGED/STAIN CEILING TILE	INSTALL STAINLESS TRIM AT REAR OF CASES	FINAL CLEAN-UP	FINAL CLEAN-UP
RECEIVE/SET 4' SEAFOOD & 8' SERVICE MEAT CASES				EMPLOYEE RESTROOMS	PM RESTROOMS	PM RESTROOMS
RELOCATE/REINSTALL 12' SERVICE SEAFOOD CASE				PM INSTALL TOILETS, URINAL, SINKS AND FAUCETS	REOPEN	REOPEN
10PM DISC/RELOCATE ICE FLAKER (PWER & WATER)						
EMPLOYEE RESTROOMS						
PM EPOXY CURE						

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/13	10/14	10/15	10/16	10/17	10/18	WK 11
CONTRACTOR						
STORE		FACILITY				
PRODUCE DEPARTMENT	PRODUCE DEPARTMENT	BAKERY DEPARTMENT	MEAT/DAIRY ISLANDS	MEAT/DAIRY ISLANDS	CUSTOMER RESTROOMS	
9PM RECEIVE MARCO TABLES & DISPLAYS	AM PRODUCE REST PLACE/RELOCATE BERRY & PROMO CASES	RECEIVE/SET BAKERY NESTING TABLES	AM U.G. PLUMBING INSPECTION PM PREP FLOOR FOR CONCRETE	AM PRE-POUR INSPECTION POUR CONCRETE	CUSTOMER RESTROOM,S	
MEAT/DAIRY ISLANDS	PM POWER TO BERRY & PROMO CASES	FLORAL DEPARTMENT	CUSTOMER RESTROOM,S	CUSTOMER RESTROOM,S	PM EPOXY PREP (GRIND & INSTALL BASE)	
STORE TO EMPTY DAIRY ISLAND BY 8PM		RECEIVE/SET FLORAL NESTING TABLES	PM CERAMIC WALL TILE	PM GROUT TILE & CLEAN/WIPE RESIDUE		
8PM PUMP DOWN/DISC DAIRY ISLAND	MEAT/DAIRY ISLANDS	MEAT/DAIRY ISLANDS				
9PM DEMO OLD DAIRY ISLAND	AM LAY OUT FOR SAW CUTTING 10PM SAW CUT/REMOVE CONCRETE FOR NEW HUB DRAINS (COVER W/STEEL PLATES & RUGS)	10PM U.G. PLUMBING CUSTOMER RESTROOMS				
CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	AM ADJUST FLOOR DRAIN AS NECESSARY				
MEN'S ROOM CLOSING @ 9PM	AM IN-WALL ELECTRIC FOR NEW HAND DRYERS	PM CERAMIC WALL TILE				
WOMEN'S ROOM BECOMES UNISEX (INSTALL UNISEX SIGNAGE & SLIDE BOLT)	9PM INSTALL BLOCKING FOR NEW HAND DRYERS, PARTITIONS & ACCESSORIES					
9PM DISCONNECT/REMOVE TOILETS, SINKS & WATER TO SANITIZER CABINET	10PM INSTALL DRYWALL/CEMENT BOARD TAPE JOINTS					
9PM DISCONNECT/REMOVE HAND DRYERS						
REMOVE/SAVE WALL HEATERS 10PM DEMO MIRRORS, COUNTERTOPS (SAVE RESTROOM ACCESSORIES) & SANITIZER CABINET						
DEMO WALL FINISHES DOWN TO STUDS & DEMO FLOOR TILE & GROUT						

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/20	10/21	10/22	10/23	10/24	10/25	WK 12
CONTRACTOR						
FACILITY						
MEAT/DAIRY ISLANDS 9PM RECEIVE/SET NEW DAIRY ISLAND & DUAL-TEMP MEAT ISLAND VESTIBULE PM PRIME/PAINT WALLS IN EXIT VESTIBULE MEZZANINE STORE TO REMOVE PAPER/FILES FROM MNGR'S OFFICE A LOCKER ROOM BY 8PM 8PM TECHNOLOGY TO DISC/REMOVE EQUIPMENT FROM MNGR'S OFFICE 9PM TEMP RELOCATE MNGR'S OFFICE & LOCKER ROOM CABINETS, DESKS & EQUIPMENT 10PM REMOVE OLD CARPET & VINYL BASE/INSTALL NEW LVT & VINYL BASE @ MANGR'S OFFICE & LOCKER ROOM	MEAT/DAIRY ISLANDS PM REFRIG/ELEC TO NEW ISLANDS CUSTOMER RESTROOMS PM EPOXY VESTIBULE PM INSTALL WALL "MURALS" IN EXIT VESTIBULE PRIME/PAINT WALLS IN ENTRY VESTIBULE PAHRMACY PHARMACIST ON SITE 9PM PATCH/TAPE WALLS READY FOR PAINT MEZZANINE 6AM RELOCATE MNGR'S OFFICE & LOCKER ROOM CABINETS, DESKS & EQUIPMENT TO ORIGINAL SPOTS STORE TO REMOVE PAPER/FILES FROM OPEN OFFICE AREA 7AM TECHNOLOGY TO REINSTALL EQUIPMENT 8PM TECHNOLOGY TO DISC/REMOVE EQUIPMENT FROM OPEN OFFICE AREA 9PM TEMP RELOCATE DESKS, FILES & CABINETS FROM OPEN OFFICE AREA 10PM REMOVE OLD CARPET & BASE/INSTALL NEW LVT & VINYL BASE @ OPEN OFFICE	MEAT/DAIRY ISLANDS PM REFRIG/ELEC TO NEW ISLANDS CUSTOMER RESTROOMS PMN EPOXY TOP COAT VESTIBULE PM COMPLETE PAINTING INSTALL WALL "MURALS": IN ENTRY VESTIBULE INSTALL WAINSCOT & WALL BUMPER IN EXIT VESTIBULE PAHRMACY PHARMACIST ON SITE 9PM SAND WALLS READY FOR PAINT MEZZANINE 6AM RELOCATE OPEN OFFICE EQUIPMENT TO ORIGINAL SPOTS 7AM TECHNOLOGY TO REINSTALL EQUIPMENT @ OPEN OFFICES STORE TO REMOVE/PAPER FILES FROM REAR OFFICE & CORRIDOR BY 8PM 8PM TECHNOLOGY TO DISC/REMOVE EQUIPMENT FROM REAR OFFICE 9PM TEMP RELOCATE FILES, DESK & CABINETS FROM REAR OFFICE & CORRIDOR 10PM REMOVE OLD CARPET & BASE/INSTALL NEW LVT & VINYL BASE @ REAR OFFICE & CORRIDOR	MEAT/DAIRY ISLANDS PM REFRIG/ELEC TO NEW ISLANDS CUSTOMER RESTROOMS PM EPOXY CURE VESTIBULE PM INSTALL WAINSCOT & BUMPER IN ENTRY VESTIBULE INSTALL WALL DECOR/ LETTERS IN EXIT VESTIBULE PHARMACY PHARMACIST ON SITE 9PM REMOVE OLD/INSTALL NEW CARPET & VINYL BASE IN 1/2 OF PHARMACY MEZZANINE 6AM RELOCATE REAR OFFICE & CORRIDOR EQUIPMENT TO ORIGINAL SPOTS 7AM TECHNOLOGY TO REINSTALL EQUIPMENT @ REAR OFFICE	MEAT/DAIRY ISLANDS PM COMPLETE REFRIG/ELEC TO NEW ISLANDS INSTALL KICKPLATES & TRIM CUSTOMER RESTROOMS PM INSTALL COUNTERTOP, PARTITIONS, GRAB BARS & ACCESSORIES VESTIBULE PM COMPLETE WAINSCOT & BUMPER IN VESTIBULES INSTALL WALL DECOR/ LETTERS IN ENTRY VESTIBULE PHARMACY PHARMACIST ON SITE 9PM REMOVE OLD/INSTALL NEW CARPET & VINYL BASE IN BALANCE OF PHARMACY	MEAT/DAIRY ISLANDS 4AM FINAIL CASE EVACUATIONS 8AM TURN-ON CASES CUSTOMER RESTROOMS AM PAINT RESTROOM CEILING	MEAT L DAIRY ISLAND DS AM STORE TO STOCK NEW ISLAND CASES

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/27	10/28	10/29	10/30	10/31	11/1	WK13

STORE		FACILITY		CONTRACTOR	
CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS
PM INSTALL TOILETS, URINAL, SINKS AND FAUCETS VESTIBULE PM REMOVE/REPLACE CARPET & LVT IN EXIT VESTIBULE	AM INSTALL HAND DRYERS INSTALL MIRRORS INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP PM MEN'S RESTROOM REOPENS WOMEN'S RESTROOM CLOSES @ 9PM MEN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS, SINKS & WATER FROM SANITIZER CABINET 9PM DISCONNECT/REMOVE HAND DRYERS 10PM DEMO MIRRORS, COUNTERTOPS (SAVE RESTROOM ACCESORIES) & SANITIZER CABINET DEMO WALL FINISHES DOWN TO STUDS & DEMO FLOOR TILE & GROUT VESTIBULE PM COMPLETE CARPET & LVT IN EXIT VESTIBULE INSTALL VINYL BASE	AM IN-WALL ELECTRIC FOR NEW HAND DRYERS 9PM INSTALL BLOCKING FOR NEW HAND DRYERS, PARTITIONS & ACCESSORIES 10PM INSTALL DRYWALL/CEMENT BOARD TAPE JOINTS VESTIBULE PM REMOVE/REPLACE CARPET & LVT IN ENTRANCE VESTIBULE	AM ADJUST FLOOR DRAIN AS NECESSARY PM CERAMIC WALL TILE VESTIBULE PM COMPLETE CARPET & LVT IN ENTRANCE VESTIBULE INSTALL VINYL BASE		

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 11/3	MONDAY 11/4	TUESDAY 11/5	WEDNESDAY 11/6	THURSDAY 11/7	FRIDAY 11/8	SAT WK14
CONTRACTOR						
FACILITY						
STORE						
CUSTOMER RESTROOMS PM COMPLETE CERAMIC WALL TILE, GROUT & WIPE RESIDUE/CLEAN-UP	CUSTOMER RESTROOMS PM EPOXY PREP (GRIND & INSTALL BASE)	CUSTOMER RESTROOMS PM EPOXY	CUSTOMER RESTROOMS PM EPOXY TOP COAT	CUSTOMER RESTROOMS AM EPOXY CURE PM PM INSTALL COUNTERTOP, PARTITIONS, GRAB BARS & ACCESSORIES	CUSTOMER RESTROOMS AM PAINT RESTROOM CEILING	

KROGER-459 SCHEDULE

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/10	11/11	11/12	11/13	11/14	11/15	WK15

STORE	FACILITY	CONTRACTOR
-------	----------	------------

CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	
PM INSTALL TOILETS, URINAL, SINKS AND FAUCETS	AM INSTALL HAND DRYERS INSTALL MIRRORS INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP PM WOMEN'S RESTROOM REOPENS	