

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/30	3/31	4/1	4/2	4/3	4/4	WK 3
STORE	FACILITY	CONTRACTOR				
ADDITION PM CUT MASONRY OPENINGS FOR SHORING PM DEMO STOREFRONT GLAZING COVER OPENINGS W/PLYWOOD	ADDITION AM INSTALL SHORING AM IN-FILL OLD OPENINGS AM GPR	ADDITION AM INSTALL SHORING AM IN-FILL OLD OPENINGS	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM COMPLETE SHORING PM DEMO CMU WALL AM IN-FILL OLD OPENINGS	ADDITION PM DEMO CMU WALL		
			04/01/25			

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/6	4/7	4/8	4/9	4/10	4/11	WK 4
STORE	FACILITY	CONTRACTOR				
ADDITION PM COMPLETE CMU WALL DEMO	RECEIVE STEEL BEAMS AND LINTELS ADDITION AM INSTALL NEW STEEL BEAMS AM SAW CUT FOR NEW EXTERIOR MASS FOOTING AM SAW CUT FOR NEW STAIR PAD AM DEMO EXISTING BOLLARDS	RECEIVE DOORS & FRAMES ADDITION AM INSTALL NEW STEEL BEAMS AM PREP EXTERIOR MASS FOOTING AM PREP STAIR PAD AM PRE-POUR INSPECTION AM POUR MASS FOOTING & STAIR PAD	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM INSTALL NEW STEEL BEAMS AM CUT FOR NEW EMERGENCY EXIT DOOR OPENINGS (135.1 & 135.2) (COVER W/PLYWOOD) AM CUT NEW OPENING FOR WALK-UP WINDOW (COVER W/PLYWOOD)	ADDITION AM COMPLETE NEW STEEL BEAMS AM INSTALL NEW LINTELS AT DOOR OPENINGS (135.1/135.2) AM INSTALL NEW LINTEL FOR NEW RX WALK-UP WINDOW AM CMU IN-FILL @ STOREFRONT	ADDITION AM REMOVE SHORING AM COMPLETE INSTALL OF LINTELS	

KROGER 465 IMLAY CITY						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/13	4/14	4/15	4/16	4/17	4/18	WK 5
STORE	FACILITY	CONTRACTOR				
	<div>ADDITION</div> <div>AM START CONCRETE PULVERIZATION PROCESS</div>	<div>ADDITION</div> <div>AM PULVERIZE CONCRETE</div>	<div>*WEEKLY CONSTRUCTION MEETING @8AM*</div> <div>STORE MEETING @9AM</div> <div>ADDITION</div> <div>AM PULVERIZE CONCRETE</div>	<div>ADDITION</div> <div>AM PULVERIZE CONCRETE</div>	<div>ADDITION</div> <div>AM PULVERIZING COMPLETED</div>	

KROGER 465 IMLAY CITY						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/20	4/21	4/22	4/23	4/24	4/25	WK 6
STORE	FACILITY	CONTRACTOR				
EASTER SUNDAY	ADDITION	ADDITION	*WEEKLY CONSTRUCTION MEETING @8AM*	ADDITION	ADDITION	
	AM U.G. PLUMBING AM INSTALL EXTERIOR STAIRS	AM U.G. PLUMBING	STORE MEETING @9AM ADDITION AM U.G. PLUMBING	AM COMPLETE U.G. PLUMBING	AM U.G. INSPECTION AM BACK FILL & REMOVE SPOILS	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/27	4/28	4/29	4/30	5/1	5/2	WK 7
STORE	FACILITY	CONTRACTOR				
	ADDITION AM START GRANULAR FILL & COMPACTING AM INSTALL NEW GAS LINES ON ROOF AM KROGER TO INSPECT COMPACTION	ADDITION AM GRANULAR FILL & COMPACTING AM KROGER TO INSPECT COMPACTION	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM COMPLETE GRANULAR FILL & COMPACTING AM KROGER TO INSPECT COMPACTION	ADDITION AM PRE-POUR INSPECTION AM POUR CONCRETE AM KROGER TO INSPECT COMPACTION/ CONCRETE	RECEIVE DOORS & FRAMES ADDITION AM COMPLETE CONCRETE AM DEMO OLD GAS METER IN BACK OF BUILDING AM KROGER TO INSPECT COMPACTION/ CONCRETE	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/4	5/5	5/6	5/7	5/8	5/9	WK 8
STORE	FACILITY	CONTRACTOR				
	ADDITION AM START INTERIOR FRAMING (RX WALLS FIRST)	ADDITION AM INTERIOR FRAMING AM INSTALL EXTERIOR DOORS & FRAMES	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM INTERIOR FRAMING AM IN-WALL ELECTRICAL AM IN-WALL PLUMBING AM O.H. ELECTRICAL AM O.H PLUMBING AM INSTALL NEW WINDOWS/GLAZING	ADDITION AM INTERIOR FRAMING AM IN-WALL ELECTRICAL AM IN-WALL PLUMBING AM O.H. ELECTRICAL AM O.H PLUMBING AM INSTALL NEW WINDOW FILM	ADDITION AM INTERIOR FRAMING AM IN-WALL ELECTRICAL AM IN-WALL PLUMBING AM O.H. ELECTRICAL AM O.H PLUMBING AM COMPLETE WINDOW FILM	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/11	5/12	5/13	5/14	5/15	5/16	WK 9

STORE	FACILITY	CONTRACTOR				
	ADDITION AM FRAMING AM IN-WALL ELECTRICAL AM O.H. ELECTRICAL AM IN-WALL PLUMBING AM O.H PLUMBING AM O.H. HVAC (RX FIRST)	ADDITION AM FRAMING AM IN-WALL ELECTRICAL AM O.H. ELECTRICAL AM IN-WALL PLUMBING AM O.H PLUMBING AM O.H. HVAC	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM COMPLETE FRAMING AM COMPLETE IN-WALL ELECTRICAL AM COMPLETE O.H. ELECTRICAL AM COMPLETE IN-WALL PLUMBING AM COMPLETE O.H PLUMBING AM O.H. HVAC	ADDITION AM IN-WALL ELECTRICAL INSPECTIONS AM IN-WALL PLUMBING INSPECTION AM O.H. HVAC	ADDITION AM FRAMING INSPECTION AM O.H. HVAC	

KROGER 465 IMLAY CITY						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/18	5/19	5/20	5/21	5/22	5/23	WK 10
STORE	FACILITY	CONTRACTOR				
	<u>ADDITION</u> AM CARPENTERS TO INSTALL INSULATION AND DRYWALL AM COMPLETE O.H. HVAC AM FIRE SUPPRESSION	<u>ADDITION</u> AM CARPENTERS TO INSTALL INSULATION AND DRYWALL AM FIRE SUPPRESSION	<u>*WEEKLY CONSTRUCTION MEETING @8AM*</u> <u>STORE MEETING @9AM</u> <u>ADDITION</u> AM CARPENTERS TO INSTALL INSULATION AND DRYWALL AM FIRE SUPPRESSION	<u>ADDITION</u> AM CARPENTERS TO INSTALL INSULATION AND DRYWALL AM FIRE SUPPRESSION	<u>ADDITION</u> AM FIRE SUPPRESSION	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/25	5/26	5/27	5/28	5/29	5/30	WK 11

STORE	FACILITY	CONTRACTOR				
	MEMORIAL DAY	ADDITION AM COMPLETE INSULATION AND DRYWALL AM START MUD & TAPE (RX FIRST) AM FIRE SUPPRESSION PM CHARLIE TO BUILD NEW KNEE WALL	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM MUD & TAPE AM FIRE SUPPRESSION PM CHARLIE TO BUILD NEW KNEE WALL	ADDITION AM MUD & TAPE AM FIRE SUPPRESSION AM KROGER TO INSTALL NEW RX WALK-UP DRAWER/WINDOW (DEAL DRAWER)	RECEIVE NEW LIGHTING ADDITION AM MUD & TAPE AM KROGER TO COMPLETE NEW RX WALK-UP DRAWER/WINDOW (DEAL DRAWER)	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/1	6/2	6/3	6/4	6/5	6/6	WK 12
STORE	FACILITY	CONTRACTOR				
	ADDITION AM INSTALL BREAK METAL AROUND NEW WALK-UP WINDOW AM MUD & TAPE AM INSTALL NEW RX DROP CEILING AM FIRE SUPPRESSION AM INSTALL NEW DROP BOX DIFFUSERS	ADDITION AM MUD & TAPE AM RX DROP CEILING AM FIRE SUPPRESSION AM INSTALL NEW FIRE ALARM WIRING AM INSTALL NEW DROP BOX DIFFUSERS	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM COMPLETE MUD & TAPE AM COMPLETE RX DROP CEILING AM FIRE SUPPRESSION AM FIRE ALARM AM INSTALL NEW DROP BOX DIFFUSERS	ADDITION AM SAND WALLS FOR PAINT AM COMPLETE FIRE SUPPRESSION AM INSTALL NEW LIGHTS IN RX DROP CEILING AM INSTALL NEW RX DIFFUSERS AM FIRE ALARM	ADDITION AM COMPLETE SANDING & CLEAN -UP AM FIRE SUPPRESION INSPECTION AM COMPLETE NEW LIGHTS IN RX DROP CEILING AM O.H. MECHANICAL/ OPEN CEILING INSPECTION AM OPEN CEILING ELECTRICAL INSPECTION AM COMPLETE FIRE ALARM AM INSTALL NEW RX GATE TRACK	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/8	6/9	6/10	6/11	6/12	6/13	WK 13
STORE	FACILITY	CONTRACTOR				
	ADDITION AM OPEN CEILING INSPECTION AM PAD RX CEILING AM PAINT SALES AREA DECK	ADDITION AM COMPLETE RX CEILING AM PAINT SALES AREA DECK	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM PAINT SALES AREA DECK AM PRIME & PAINT RX WALLS	ADDITION AM PAINT SALES AREA DECK AM PRIME & PAINT RX WALLS	ADDITION AM COMPLETE DECK PAINTING AM COMPLETE RX WALLS	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/15	6/16	6/17	6/18	6/19	6/20	WK 14

STORE	FACILITY	CONTRACTOR				
	ADDITION AM INSTALL SALES FLOOR LIGHTING AM PRIME & PAINT SALES FLOOR WALLS	ADDITION AM INSTALL SALES FLOOR LIGHTING AM PRIME & PAINT SALES FLOOR WALLS	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM INSTALL SALES FLOOR LIGHTING AM PRIME & PAINT SALES FLOOR WALLS	ADDITION AM INSTALL SALES FLOOR LIGHTING AM PRIME & PAINT SALES FLOOR WALLS	ADDITION AM COMPLETE PAINTING	

KROGER 465 IMLAY CITY						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/22	6/23	6/24	6/25	6/26	6/27	WK 15
STORE	FACILITY	CONTRACTOR				
	<div>ADDITION</div> <div>AM START FLOOR POLISHING</div> <div>AM INSTALL NEW RX CARPET & LVT</div> <div>STORE</div> <div>AM GPR</div>	<div>ADDITION</div> <div>AM FLOOR POLISHING</div> <div>AM COMPLETE NEW RX CARPET & LVT</div> <div>AM INSTALL VINYL BASE</div>	<div>*WEEKLY CONSTRUCTION MEETING @8AM*</div> <div>STORE MEETING @9AM</div> <div>ADDITION</div> <div>AM FLOOR POLISHING</div>	<div>ADDITION</div> <div>AM FLOOR POLISHING</div>	<div>RECEIVE RX MILLWORK</div> <div>RECEIVE RX FURNITURE & CHAIRS</div> <div>RECEIVE RX SHELVING</div> <div>ADDITION</div> <div>AM COMPLETE FLOOR POLISHING</div> <div>BEVERAGE</div> <div>AM LAYOUT SAW CUTS</div>	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/29	6/30	7/1	7/2	7/3	7/4	WK16
STORE	FACILITY	CONTRACTOR				
BEVERAGE PM SAW CUT & REMOVE CONCRETE FOR NEW HUB DRAINS (COVER W/STEEL PLATES & RUGS) DAIRY PM SAW CUT & REMOVE CONCRETE FOR NEW HUB DRAINS (COVER W/STEEL PLATES & RUGS)	RECEIVE DÉCOR ADDITION AM INSTALL NEW RX MILLWORK & SHELVING AM INSTALL RX FURNITURE BEVERAGE PM U.G PLUMBING DAIRY PM U.G PLUMBING	ADDITION AM INSTALL NEW RX MILLWORK & SHELVING AM INSTALL RX FURNITURE BEVERAGE AM U.G. INSPECTION PM BACKFILL & REMOVE SPOILS DAIRY AM U.G. INSPECTION PM BACKFILL & REMOVE SPOILS	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM INSTALL NEW RX MILLWORK & SHELVING AM INSTALL RX FURNITURE BEVERAGE 4AM PREP CONCRETE AM PRE-POUR INSPECTION AM POUR DAIRY 4AM PREP CONCRETE AM PRE-POUR INSPECTION AM POUR	ADDITION AM COMPLETE MILLWORK AND SHELVING AM COMPLETE FURNITURE AM INSTALL NEW SINKS AM KROGER TECHNOLOGY TO INSTALL NEW RX EQUIPMENT	4TH OF JULY	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/6	7/7	7/8	7/9	7/10	7/11	WK17
STORE	FACILITY	CONTRACTOR				
BEVERAGE STORE TO EMPTY WATER PALLET RACKING BY 8PM PM REMOVE/SAVE WATER PALLET RACKING 9PM FIXTURE CARPENTERS TO RECEIVE/SET NEW 16' BEVERAGE (CKT.D7-2) DAIRY 9PM FIXTURE CARPENTERS TO RECEIVE/SET NEW 12' DAIRY (CKT.C6-6)	ADDITION AM INSTALL NEW OTC SHELVING AM INSTALL NEW DÉCOR BEVERAGE PM REFRIG./ELEC. DAIRY PM REFRIG./ELEC.	ADDITION AM INSTALL NEW OTC SHELVING AM INSTALL NEW DÉCOR BEVERAGE PM REFRIG./ELEC. DAIRY PM REFRIG./ELEC.	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM INSTALL NEW OTC SHELVING AM INSTALL NEW DÉCOR BEVERAGE PM REFRIG./ELEC. DAIRY PM REFRIG./ELEC.	ADDITION AM INSTALL OTC LIGHTS AM COMPLETE DECOR PM REMOVE TEMP BARRICADE FINAL CLEAN-UP BEVERAGE PM COMPLETE REFRIG./ELEC. FINAL EVAC @4AM DAIRY PM COMPLETE REFRIG./ELEC. FINAL EVAC @4AM	ADDITION AM COMPLETE OTC LIGHTS BEVERAGE STORE TO STOCK BEVERAGE BY 6AM DAIRY STORE TO STOCK 12' DAIRY BY 6AM	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/13	7/14	7/15	7/16	7/17	7/18	WK18
STORE	FACILITY	CONTRACTOR				
	ADDITION OBTAIN TEMP C OF O AM RELOCATE PHARMACY & OTC PHARMACY TO TRANSFER	ADDITION AM RELOCATE PHARMACY & OTC PHARMACY TO TRANSFER	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM RELOCATE PHARMACY & OTC PHARMACY TO TRANSFER	ADDITION AM RELOCATE PHARMACY & OTC PHARMACY TO TRANSFER	ADDITION NEW ADDITION OPENS PHARMACY TRANSFER COMPLETE NEW PHARMACY OPENS	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/20	7/21	7/22	7/23	7/24	7/25	WK19
STORE	FACILITY	CONTRACTOR				
OLD PHARMACY/NEW PICK-UP STORE TO VACATE OLD PHARMACY BY 8PM PM DEMO IN-WALL ELECTRICAL PM DEMO IN-WALL PLUMBING PM DEMO O.H. PLUMBING PM DEMO O.H. ELECTRICAL PM DEMO O.H. MECHANICALS PM DEMO CEILING AND WALLS AS MARKED	OLD PHARMACY/NEW PICK-UP PM COMPLETE DEMO INCLUDING FLOORING	NEW PICK-UP PM START FRAMING NEW PICK-UP WALLS (BOARD SALES SIDE WALLS)	NEW PICK-UP PM COMPLETE FRAMING (BOARD SALES SIDE WALLS) PM INSTALL NEW DOORS & FRAMES (DOOR 141 & 145.2)	NEW PICK-UP PM IN-WALL ELECTRICAL	NEW PICK-UP AM IN-WALL INSPECTION AM FRAMING INSPECTION	

KROGER 465 IMLAY CITY						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/27	7/28	7/29	7/30	7/31	8/1	WK20
STORE	FACILITY	CONTRACTOR				
<div>NEW PICK-UP</div> <div>PM BOARD WALLS & INSTALL PLYWOOD</div>	<div>NEW PICK-UP</div> <div>PM COMPLETE BOARD START MUD & TAPE COMPLETE PLYWOOD AM MODIFY/ADJUST FIRE SUPPRESSION</div>	<div>NEW PICK-UP</div> <div>PM MUD & TAPE PM O.H. HVAC AM COMPLETE FIRE SUPPRESSION</div>	<div>NEW PICK-UP</div> <div>PM MUD & TAPE PM O.H. HVAC</div>	<div>NEW PICK-UP</div> <div>PM COMPLETE MUD & TAPE PM SAND WALLS FOR PAINT CLEAN-UP PM COMPLETE O.H. HVAC</div>	<div>NEW PICK-UP</div> <div>AM LAYOUT NEW DOOR OPENING 154.1</div>	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WENESDAY	THURSDAY	FRIDAY	SAT
8/3	8/4	8/5	8/6	8/7	8/8	WK21
STORE	FACILITY	CONTRACTOR				
NEW PICK-UP PM SAWCUT MASONRY OPENING (DOOR 145.1) COVER WITH PLYWOOD PM SEAL CONCRETE	NEW PICK-UP PM SAW CUT & REMOVE CONCRETE FOR EXTERIOR MASS FOOTING PM SAW CUT & REMOVE CONCRETE FOR NEW SIDEWALK 9PM FIXTURE CARPENTERS TO RECEIVE/SET NEW COOLERS & FREEZERS PM FIXTURE CARPENTERS TO BUILD NEW SHELIVING PM INSTALL NEW DESK & EQUIPMENT BARRICADE FRONT OF STORE	NEW PICK-UP AM INSTALL NEW LINTEL AM MODIFY MASONRY FOR DOOR OPENING 145.1 PM COMPLE EQUIPMENT INSTALLATION PM KROGER TECHNOLOGY TO INSTALL EQUIPMENT PM INSTALL LIGHTS PM INSTALL POWER TO NEW COOLERS PM INSTALL POWER TO NEW STANLEY DOOR PM INSTALL POWER FOR NEW PIN PAD	NEW PICK-UP AM COMPLETE DOOR OPENING 145.1	NEW PICK-UP AM PREP MASS FOOTING AM PRE-POUR INSPECTION AM POUR MASS FOOTING	NEW PICK-UP AM POUR SIDEWALK	

KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/10	8/11	8/12	8/13	8/14	8/15	WK22
STORE	FACILITY	CONTRACTOR				
	<div>NEW PICK-UP</div> <div>AM INSTALL NEW STANLEY DOOR</div> <div>STORE TO TRANSFER TO NEW PICK UP OVERNIGHT</div>	<div>NEW PICK-UP</div> <div>PICK-UP OPENS</div>				

KROGER 465 IMLAY CITY						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/17	8/18	8/19	8/20	8/21	8/22	WK23
STORE	FACILITY	CONTRACTOR				
	RECEIVE/SET 15' S.S BAKERY (CKT.D8-5) RECEIVE/SET 2DR FRZ BAKERY (CKT.B3-11)					

[illegible]

KROGER 465 IMLAY CITY						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/31	9/1	9/2	9/3	9/4	9/5	WK25
STORE	FACILITY	CONTRACTOR				
	LABOR DAY					

[illegible]

[illegible]

[illegible]

KROGER 465 IMLAY CITY						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/28	9/29	9/30	10/1	10/2	10/3	WK29
STORE	FACILITY	CONTRACTOR				
	RECEIVE/SET NEW 22' SEAFOOD (CKT.C6-7) RECEIVE/SET NEW 8' SEAFOOD (CKT.C6-7)					