

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK 5
STORE	FACILITY	CONTRACTOR				
<p>BAKERY</p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @4AM</p> <p>NEW PICKUP AREA</p> <p>9PM DRYWALL/PLYWOOD</p>	<p>BAKERY</p> <p>STORE TO STOCK 15' S.S. BAKERY BY 6AM</p> <p>NEW PICKUP AREA</p> <p>9PM COMPLETE DRYWALL/PLYWOOD</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE</p> <p>DEMO CARPET TILE & VINYL BASE/INSTALL NEW CARPET TILE & BASE @ 1/2 OF PHARMACY</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>NEW PICKUP AREA</p> <p>AM DRYWALL TAPING</p> <p>INSTALL CAMERA(S) & SPEAKER(S)</p> <p>PM DEMO FLOOR TILE</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE</p> <p>DEMO CARPET TILE & VINYL BASE/INSTALL NEW CARPET TILE & BASE @ BALANCE OF PHARMACY</p>	<p>SALES AREA</p> <p>9PM REPLACE/REPAIR LVT @ OTC, DAIRY/BEVERAGE, WATER PALLET RACKING, ETC.</p> <p>NEW PICKUP AREA</p> <p>AM DRYWALL TAPING</p> <p>PM GRIND GLUE FROM CONCRETE & SEAL FLOOR</p> <p>PHARMACY</p> <p>PHARMACY COMPLETE</p>	<p>NEW PICKUP AREA</p> <p>AM COMPLETE DRYWALL TAPING</p> <p>PM INSTALL VINYL BASE</p>	<p>NEW PICKUP AREA</p> <p>AM SAND DRYWALL (COVER ALL PRODUCT & DISPLAYS NEAR BY) (CLEAN-UP WHEN FINISHED)</p>	
			04/29/24			

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE	FACILITY	CONTRACTOR				
<p>NEW PICKUP AREA PM PRIME DRYWALL</p>	<p>RECEIVE NEW IMPACT DOORS RECEIVE TRACK LIGHTS, PRUDENTIAL LIGHTS & OTC VALANCE/LIGHTING NEW PICKUP AREA RECEIVE 8' REACH-IN COOLER (IDDF5SU-8)DELAYED RECEIVE TOTE/CARTS, CHARGING STATION, SCALE & SHELVING PM PAINT DRYWALL BREAKROOM AM RECEIVE BREAKROOM CABINETS, COUNTERTOP & SINK/FAUCET PRODUCE 10PM FIXTURE CARPENTERS TO RECEIVE/SET NEW PRODUCE BINS & TABLES</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM* STORE MEETINGS? NEW PICKUP AREA PM SET/INSTALL 8' REACH-IN COOLER, SHELVING CARTS, CHARGING STATION & SCALE POWER TO REACH-IN COOLER INSTALL OTC WALL SHELVING PRODUCE AM PRODUCE RESET? (SAVE/DEMO OLD TABLES?) RECYCLE ROOM RECYCLE ROOM CLOSSES AT END OF DAY PMINSTALL POWER FOR TEMP MACHINES (A & DC) DISCONNECT DUCT FROM MACHINES (SAVE CONNECTIONS) REMOVE SINK/FAUCET DEMO PAPER TOWELL DISP REMOVE/SAVE BUG ZAPPER DEMO OLD MARLITE & VINYL BASE DELIVER NEW MATERIALS</p>	<p>PRODUCE AM PRODUCE RESET PM INSTALL/RELOCATE POWER TO BERRY & PROMO CASES NEW PICKUP AREA STORE TO EMPTY REACH-IN PICKUP COOLER/FREEZER BY 9PM 9PM RELOCATE EXISTING REACH- IN COOLER/FREEZER RELOCATE PICKUP U-BOAT, POS TERMINAL & HOT HOLDING RACKS POWER TO REACH-IN COOLER & FREEZER COMPLETE OTC WALL SHELVING RECYCLE ROOM 8AM TOMRA TO INSTALL TEMP MACHINES & REMOVE OLD MACHINES STORE TO CLEAN DEBRIS & REMOVE TRASH BINS PM VERIFY OPENINGS/ADJUST AS NECESSARY INSTALL MARLITE PANELING & MCCUE BUMPER BREAKROOM STORE TO EMPTY BREAKROOM CABINETS BY 8PM 8PM DISC SINK/FAUCET 9PM REMOVE ALL BULLETIN BOARDS, WALL DECOR, SOAP/TOWEL DISPENSERS FROM WALLS (SAVE FOR RE- INSTALLATION) 10PM DEMO CABINETS & TOP</p>	<p>NEW PICKUP AREA 6AM KROGER TECHNOLOGY CONNECTIONS/INSTALLATION PM COMPLETE POWER TO REACH- IN COOLERS/FREEZER AND PERFORM START-UP INSTALL MARLITE PANELING ON SALES SIDE OF WALLS AS SHOWN INSTALL IMPACT DOOR(S) 10PM DEMO BALANCE OF OLD PICKUP EQUIPMENT RECYCLE ROOM EPOXY INSTALLATION INCLUDING BEHIND FRONT OF MACHINES (BACK ROOM) BREAKROOM PM RELOCATE/ADJUST WALL ELECTRIC AS SHOWN TAPE/PATCH WALLS</p>	<p>NEW PICKUP AREA PICKUP OPENS IN NEW LOCATION RECYCLE ROOM COMPLETE EPOXY INSTALLATION</p>	<p>RECYCL E ROOM EPOXY CURE</p>

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN ELECTRICIAN TO DEMO OLD PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS INSTALL OTC VALANCES</p> <p>DELI DEPARTMENT</p> <p>PM DEMO OLD CEILING TILE & PROCOAT CEILING GRID @ DELI SOFFIT AS SHOWN</p> <p>FRONT END</p> <p>PM DEMO OLD PICKUP AREA POWER & INSTALL NEW POP COOLER POWER</p> <p>RECYCLE ROOM</p> <p>PM REMOVE/REPLACE WHITE FRP AS NECESSARY COMPLETE MARLITE PANELING & MCCUE BUMPER</p> <p>BREAKROOM</p> <p>PM TAPE/PATCH WALLS</p>	<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN INSTALL NEW PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS AS SHOWN</p> <p>DELI DEPARTMENT</p> <p>PM INSTALL NEW CEILING TILE IN DELI SOFFIT</p> <p>FRONT END</p> <p>VENDOR TO INSTALL NEW POP COOLERS @ OLD PICKUP</p> <p>RECYCLE ROOM</p> <p>PM PAINT WALLS (SW 6203) PAINT DOOR FRAME (SW 7046 ANONYMOUS)</p> <p>BREAKROOM</p> <p>PM SAND WALLS & CLEAN-UP</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>SALES AREA</p> <p>PM REMOVE OLD/INSTALL NEW IMPACT DOORS INSTALL OTC VALANCE LIGHTING</p> <p>RECYCLE ROOM</p> <p>PM INSTALL SINK/FAUCET INSTALL HAND DRYER INSTALL SOAP DISPENSER INSTALL VINYL BASE CLEAN CEILING TILE & DIFFUSERS</p> <p>BREAKROOM</p> <p>PM INSTALL VINYL WALL PAPER PAINT DOOR & FRAME</p>	<p>SALES AREA</p> <p>PM COMPLETE INSTALLATION OF IMPACT DOORS COMPLETE OTC VALANCE LIGHTING INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>RECYCLE ROOM</p> <p>8AM TOMRA TO INSTALL NEW MACHINES & REMOVE TEMP MACHINES BY END OF DAY</p> <p>RECYCLE ROOM OPENS BREAKROOM</p> <p>PM COMPLETE VINYL WALL COVERING INSTALL CABINETS & TOPS</p>	<p>SALES AREA</p> <p>PM INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>RECYCLE ROOM</p> <p>PM REMOVE TEMP POWER (A & DC) REATTACH DUCT TO NEW MACHINES INSTALL STAINLESS CORNERS</p> <p>BREAKROOM</p> <p>PM INSTALL SINK/FAUCET INSTALL MARLITE PANELING</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA</p> <p>PM COMPLETE PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>BREAKROOM</p> <p>PM COMPLETE MARLITE PANELING REINSTALL WALL DÉCOR, BULLETIN BOARDS, SOAP/TOWELL DISPENSERS, ETC.</p> <p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN & 2-2DR FROZEN END CAPS BY 8PM (CR-1 & CR-8)</p> <p>8PM PUMP DOWN/DISC 26DRS FROZEN & 2-2DR END CAPS (CR-1 & CR-8)</p> <p>9PM DEMO ABOVE CASES</p> <p>STORE TO CLEAN FLOOR</p>	<p>RECEIVE MADIX ORDER</p> <p>BREAKROOM</p> <p>PM INSTALL VINYL BASE</p> <p>VESTIBULE</p> <p>PM REMOVE/REPLACE CARPET TILES IN VESTIBULE & INSTALL TRANSITION STRIPS</p> <p>FROZEN FOOD</p> <p>9PM RECEIVE 28DRS FROZEN CR- 1 & 2-3DR FROZEN ENDS CR-8</p> <p>BEGIN REFRIG/ELECTRICK TO ABOVE CASES</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-1</p>	<p>FROZEN FOOD</p> <p>PM COMPLETE REFIRG/ ELECTRIC TO 26 DRS FROZEN CR-1 INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-1</p> <p>PM STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9
STORE	FACILITY	CONTRACTOR				
	MEMORIAL DAY	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN CR-7 & 2-3DR FROZEN ENDS CR-8 BY 8PM</p> <p>8PM 8PM PUMP DOWN/DISC ABOVE CASES</p> <p>9PM DEMO 26 DRS FROZEN & 2-3DR FROZEN END CASES</p> <p>STORE TO CLEAN FLOOR</p> <p>RECEIVE/SET 2-3DR FROZEN END CAPS CR-8 & 26 DRS FROZEN CR-7</p>	<p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</p>	<p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE	FACILITY					
<p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ELECTRIC TO 26DRS FROZEN CR-7 INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATION FOR C-7</p> <p>PM REFRIG/ELECTRIC FOR 4-3DR FROZEN END CASES CR-8</p> <p>PICK-UP</p> <p>9PM RECEIVE/SET 8' SC PICK-UP COOLER</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN FOOD CR-7</p> <p>PM REFRIG/ELECTRIC TO 4-3DR FROZEN END CASES</p> <p>FLORAL</p> <p>AM RECEIVE FLORAL STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX</p> <p>STORE TO EMPTY LOW PROFILE FLORAL CASES & PARTIAL COUNTER BY 8PM</p> <p>8PM PUMPDOWN/DISC LOW PROFILE FLORAL CASES</p> <p>9PM DEMO FLORAL CASES & PARTIAL MILLWORK (PROVIDE NEW END PANEL)</p> <p>10PM FIXTURE CARPENTERS TO INSTALL NEW STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX</p>	<p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN FOODBY 8PM (CR-6/5)</p> <p>8PM PUMP DOWN/DISC 26DRS FROZEN CR-6/5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>STORE TO CLEAN FLOOR</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 4-3DR FROZEN END CASES INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATIONS FOR 4-3DR FROZEN END CASES CR-8</p> <p>9PM RECEIVE/SET 26 DRS FROZEN CR-6/5</p> <p>BEGIN REFRIG/ELECTRIC TO 26 DRS FROZEN CR6/5</p>	<p>FROZEN FOOD</p> <p>STORE TO STOCK 4-3DR FROZEN END CASES</p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE	FACILITY	CONTRACTOR				
<p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-6/5</p>	<p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 26 DRS FROZEN CR-6/5 INSTALL KICKPLATES & TRIM 9PM RECEIVE/STORE 26 DRS FROZEN CR-4/5</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-6/5 & TURN-ON</p>	<p><u>PUNCHLIST</u></p> <p>FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN CR-6/5 & EMPTY 26DRS FROZEN CR-4/5 BY 8PM</p> <p>8PM PUMP DOWN/DISC 26 DRS FROZEN CR-4-5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>10PM SET 26 DRS FROZEN FOOD CR-4/5</p> <p>BACK ROOM</p> <p>PM PAINT FIRE LANES @ LOADING DOCK & REAR STORAGE</p>	<p><u>PUNCHLIST</u></p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p><u>PUNCHLIST</u></p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12
STORE	FACILITY	CONTRACTOR				
<u>PUNCHLIST</u>	<u>PUNCHLIST</u>	<u>PUNCHLIST</u>	<u>PUNCHLIST</u>	<u>PUNCHLIST COMPLETION</u>	<u>SUBSTANTIAL COMPLETION</u>	
<p><u>FROZEN FOOD</u> PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p><u>FROZEN FOOD</u> PM COMPLETE REFRIG/ELEC TO 26 DRS FROZEN CR-4/5 INSTALL KICKPLATES & TRIM</p>	<p><u>FROZEN FOOD</u> 4AM FINAL CASE EVALUATIONS FOR 26DRS FROZEN CR-4/5 & TURN-ON</p>	<p><u>FROZEN FOOD</u> STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>			