

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE	FACILITY	CONTRACTOR				
<p>NEW PICKUP AREA</p> <p>PM PRIME DRYWALL</p>	<p>RECEIVE NEW IMPACT DOORS RECEIVE TRACK LIGHTS, PRUDENTIAL LIGHTS & OTC VALANCE/LIGHTING</p> <p>NEW PICKUP AREA</p> <p>RECEIVE TOTE/CARTS, CHARGING STATION, SCALE & SHELVING</p> <p>PM PAINT DRYWALL</p> <p>BREAKROOM</p> <p>AM RECEIVE BREAKROOM CABINETS, COUNTERTOP & SINK/FAUCET</p> <p>PRODUCE</p> <p>10PM FIXTURE CARPENTERS TO RECEIVE/SET NEW PRODUCE BINS & TABLES</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>NEW PICKUP AREA</p> <p>PM INSTALL SHELVING CARTS, CHARGING STATION & SCALE POWER TO REACH-IN COOLER INSTALL OTC WALL SHELVING</p> <p>PRODUCE</p> <p>AM PRODUCE RESET? (SAVE/DEMO OLD TABLES?)</p> <p>RECYCLE ROOM</p> <p>RECYCLE ROOM CLOSSES AT END OF DAY</p> <p>PMINSTALL POWER FOR TEMP MACHINES (A & DC) DISCONNECT DUCT FROM MACHINES (SAVE CONNECTIONS) REMOVE SINK/FAUCET DEMO PAPER TOWELL DISP REMOVE/SAVE BUG ZAPPER DEMO OLD MARLITE & VINYL BASE DELIVER NEW MATERIALS</p>	<p>PRODUCE</p> <p>AM PRODUCE RESET</p> <p>PM INSTALL/RELOCATE POWER TO BERRY & PROMO CASES</p> <p>NEW PICKUP AREA</p> <p>STORE TO EMPTY REACH-IN PICKUP COOLER/FREEZER BY 9PM</p> <p>9PM RELOCATE EXISTING REACH- IN COOLER/FREEZER RELOCATE PICKUP U-BOAT, POS TERMINAL & HOT HOLDING RACKS POWER TO REACH-IN COOLER & FREEZER COMPLETE OTC WALL SHELVING</p> <p>RECYCLE ROOM</p> <p>8AM TOMRA TO INSTALL TEMP MACHINES & REMOVE OLD MACHINES</p> <p>STORE TO CLEAN DEBRIS & REMOVE TRASH BINS</p> <p>PM VERIFY OPENINGS/ADJUST AS NECESSARY INSTALL MARLITE PANELING & MCCUE BUMPER</p> <p>BREAKROOM</p> <p>STORE TO EMPTY BREAKROOM CABINETS BY 8PM</p> <p>8PM DISC SINK/FAUCET 9PM REMOVE ALL BULLETIN BOARDS, WALL DECOR, SOAP/TOWEL DISPENSERS FROM WALLS (SAVE FOR RE- INSTALLATION) 10PM DEMO CABINETS & TOP DEMO VINYL WALL COVERING</p>	<p>NEW PICKUP AREA</p> <p>6AM KROGER TECHNOLOGY CONNECTIONS/INSTALLATION</p> <p>PM COMPLETE POWER TO REACH- IN COOLERS/FREEZER AND PERFORM START-UP INSTALL MARLITE PANELING ON SALES SIDE OF WALLS AS SHOWN INSTALL IMPACT DOOR(S)</p> <p>10PM DEMO BALANCE OF OLD PICKUP EQUIPMENT</p> <p>RECYCLE ROOM</p> <p>EPOXY INSTALLATION INCLUDING BEHIND FRONT OF MACHINES (BACK ROOM)</p> <p>BREAKROOM</p> <p>PM RELOCATE/ADJUST WALL ELECTRIC AS SHOWN TAPE/PATCH WALLS</p>	<p>NEW PICKUP AREA</p> <p>PICKUP OPENS IN NEW LOCATION</p> <p>RECYCLE ROOM</p> <p>COMPLETE EPOXY INSTALLATION</p>	<p>RECYCL E ROOM</p> <p>EPOXY CURE</p>
			05/07/24			

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN ELECTRICIAN TO DEMO OLD PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS INSTALL OTC VALANCES</p> <p>DELI DEPARTMENT</p> <p>PM PROCOAT CEILING GRID @ DELI SOFFIT AS SHOWN</p> <p>FRONT END</p> <p>PM DEMO OLD PICKUP AREA POWER & INSTALL NEW POP COOLER POWER</p> <p>RECYCLE ROOM</p> <p>PM REMOVE/REPLACE WHITE FRP AS NECESSARY COMPLETE MARLITE PANELING & MCCUE BUMPER</p> <p>BREAKROOM</p> <p>PM TAPE/PATCH WALLS</p> <p>BAKERY</p> <p>PM PROCOAT CEILING GRID @ DELI SOFFIT AS SHOWN</p>	<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN INSTALL NEW PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS AS SHOWN</p> <p>FRONT END</p> <p>VENDOR TO INSTALL NEW POP COOLERS @ OLD PICKUP</p> <p>RECYCLE ROOM</p> <p>PM PAINT WALLS (SW 6203) PAINT DOOR FRAME (SW 7046 ANONYMOUS)</p> <p>BREAKROOM</p> <p>PM SAND WALLS & CLEAN-UP</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>SALES AREA</p> <p>PM REMOVE OLD/INSTALL NEW IMPACT DOORS INSTALL OTC VALANCE LIGHTING</p> <p>RECYCLE ROOM</p> <p>PM INSTALL SINK/FAUCET INSTALL HAND DRYER INSTALL SOAP DISPENSER INSTALL VINYL BASE CLEAN CEILING TILE & DIFFUSERS</p> <p>BREAKROOM</p> <p>PM INSTALL VINYL WALL PAPER PAINT DOOR & FRAME</p>	<p>SALES AREA</p> <p>PM COMPLETE INSTALLATION OF IMPACT DOORS COMPLETE OTC VALANCE LIGHTING INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>RECYCLE ROOM</p> <p>8AM TOMRA TO INSTALL NEW MACHINES & REMOVE TEMP MACHINES BY END OF DAY</p> <p>RECYCLE ROOM OPENS</p> <p>BREAKROOM</p> <p>PM COMPLETE VINYL WALL COVERING INSTALL CABINETS & TOPS</p>	<p>SALES AREA</p> <p>PM INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>RECYCLE ROOM</p> <p>PM REMOVE TEMP POWER (A & DC) REATTACH DUCT TO NEW MACHINES INSTALL STAINLESS CORNERS</p> <p>BREAKROOM</p> <p>PM INSTALL SINK/FAUCET INSTALL MARLITE PANELING</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA</p> <p>PM COMPLETE PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>BREAKROOM</p> <p>PM COMPLETE MARLITE PANELING REINSTALL WALL DÉCOR, BULLETIN BOARDS, SOAP/TOWELL DISPENSERS, ETC.</p> <p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN & 2-2DR FROZEN END CAPS BY 8PM (CR-1 & CR-8)</p> <p>8PM PUMP DOWN/DISC 26DRS FROZEN & 2-2DR END CAPS (CR-1 & CR-8)</p> <p>9PM DEMO ABOVE CASES</p> <p>STORE TO CLEAN FLOOR</p>	<p>RECEIVE MADIX ORDER</p> <p>BREAKROOM</p> <p>PM INSTALL VINYL BASE</p> <p>VESTIBULE</p> <p>PM REMOVE/REPLACE CARPET TILES IN VESTIBULE & INSTALL TRANSITION STRIPS</p> <p>FROZEN FOOD</p> <p>9PM RECEIVE 28DRS FROZEN CR- 1 & 2-3DR FROZEN ENDS CR-8</p> <p>BEGIN REFRIG/ELECTRICK TO ABOVE CASES</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-1</p>	<p>FROZEN FOOD</p> <p>PM COMPLETE REFIRG/ ELECTRIC TO 26 DRS FROZEN CR-1 INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-1</p> <p>PM STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9
STORE	FACILITY	CONTRACTOR				
	MEMORIAL DAY	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN CR-7 & 2-3DR FROZEN ENDS CR-8 BY 8PM</p> <p>8PM 8PM PUMP DOWN/DISC ABOVE CASES</p> <p>9PM DEMO 26 DRS FROZEN & 2-3DR FROZEN END CASES</p> <p>STORE TO CLEAN FLOOR</p> <p>RECEIVE/SET 2-3DR FROZEN END CAPS CR-8 & 26 DRS FROZEN CR-7</p>	<p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</p>	<p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE	FACILITY					
<p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ELECTRIC TO 26DRS FROZEN CR-7 INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATION FOR C-7</p> <p>PM REFRIG/ELECTRIC FOR 4-3DR FROZEN END CASES CR-8</p> <p>PICK-UP</p> <p>9PM FIXTURE CARPENTERS</p> <p>RECEIVE/SET 8' REACH-IN COOLER (IDDF5SU-8)</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN FOOD CR-7</p> <p>PM REFRIG/ELECTRIC TO 4-3DR FROZEN END CASES</p> <p>PICK-UP</p> <p>PM REFRIG/ELEC TO REACH IN</p> <p>FLORAL</p> <p>AM RECEIVE FLORAL STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX</p> <p>STORE TO EMPTY LOW PROFILE FLORAL CASES & PARTIAL COUNTER BY 8PM</p> <p>8PM PUMPDOWN/DISC LOW PROFILE FLORAL CASES</p> <p>9PM DEMO FLORAL CASES & PARTIAL MILLWORK (PROVIDE NEW END PANEL)</p> <p>10PM FIXTURE CARPENTERS TO INSTALL NEW STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX</p>	<p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN FOODBY 8PM (CR-6/5)</p> <p>8PM PUMP DOWN/DISC 26DRS FROZEN CR-6/5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>STORE TO CLEAN FLOOR</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 4-3DR FROZEN END CASES INSTALL KICKPLATES & TRIM</p> <p>PICK-UP</p> <p>PM REFRIG/ELEC TO REACH IN</p>	<p>FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATIONS FOR 4-3DR FROZEN END CASES CR-8</p> <p>9PM RECEIVE/SET 26 DRS FROZEN CR-6/5</p> <p>FROZEN CR-6/5</p> <p>BEGIN REFRIG/ELECTRIC TO 26 DRS FROZEN CR6/5</p> <p>PICK-UP</p> <p>PM COMPLETE REFRIG/ELEC TO REACH IN</p> <p>FINAL EVAC. @ 4AM</p>	<p>FROZEN FOOD</p> <p>STORE TO STOCK 4-3DR FROZEN END CASES</p> <p>PICK-UP</p> <p>STORE TO STOCK BY 6AM</p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE	FACILITY	CONTRACTOR				
<p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-6/5</p>	<p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 26 DRS FROZEN CR-6/5 INSTALL KICKPLATES & TRIM 9PM RECEIVE/STORE 26 DRS FROZEN CR-4/5</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-6/5 & TURN-ON</p>	<p><u>PUNCHLIST</u></p> <p>FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN CR-6/5 & EMPTY 26DRS FROZEN CR-4/5 BY 8PM</p> <p>8PM PUMP DOWN/DISC 26 DRS FROZEN CR-4-5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>10PM SET 26 DRS FROZEN FOOD CR-4/5</p> <p>BACK ROOM</p> <p>PM PAINT FIRE LANES @ LOADING DOCK & REAR STORAGE</p>	<p><u>PUNCHLIST</u></p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p><u>PUNCHLIST</u></p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12
STORE	FACILITY	CONTRACTOR				
<u>PUNCHLIST</u>	<u>PUNCHLIST</u>	<u>PUNCHLIST</u>	<u>PUNCHLIST</u>	<u>PUNCHLIST COMPLETION</u>	<u>SUBSTANTIAL COMPLETION</u>	
<p><u>FROZEN FOOD</u> PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p><u>FROZEN FOOD</u> PM COMPLETE REFRIG/ELEC TO 26 DRS FROZEN CR-4/5 INSTALL KICKPLATES & TRIM</p>	<p><u>FROZEN FOOD</u> 4AM FINAL CASE EVALUATIONS FOR 26DRS FROZEN CR-4/5 & TURN-ON</p>	<p><u>FROZEN FOOD</u> STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>			