

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN</p> <p>ELECTRICIAN TO DEMO OLD PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS</p> <p>INSTALL OTC VALANCES</p> <p>DELI DEPARTMENT</p> <p>PM PROCOAT CEILING GRID @ DELI SOFFIT AS SHOWN</p> <p>FRONT END</p> <p>PM DEMO OLD PICKUP AREA POWER & INSTALL NEW POP COOLER POWER</p> <p>RECYCLE ROOM</p> <p>PM REMOVE/REPLACE WHITE FRP AS NECESSARY</p> <p>COMPLETE MARLITE PANELING & MCCUE BUMPER</p> <p>BREAKROOM</p> <p>PM TAPE/PATCH WALLS</p> <p>BAKERY</p> <p>PM PROCOAT CEILING GRID @ DELI SOFFIT AS SHOWN</p>	<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN</p> <p>INSTALL NEW PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS AS SHOWN</p> <p>FRONT END</p> <p>VENDOR TO INSTALL NEW POP COOLERS @ OLD PICKUP</p> <p>RECYCLE ROOM</p> <p>PM PAINT WALLS (SW 6203)</p> <p>PAINT DOOR FRAME (SW 7046 ANONYMOUS)</p> <p>BREAKROOM</p> <p>PM SAND WALLS & CLEAN-UP</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>SALES AREA</p> <p>PM REMOVE OLD/INSTALL NEW IMPACT DOORS</p> <p>INSTALL OTC VALANCE LIGHTING</p> <p>RECYCLE ROOM</p> <p>PM INSTALL SINK/FAUCET</p> <p>INSTALL HAND DRYER</p> <p>INSTALL SOAP DISPENSER</p> <p>INSTALL VINYL BASE</p> <p>CLEAN CEILING TILE & DIFFUSERS</p> <p>BREAKROOM</p> <p>PM INSTALL VINYL WALL PAPER</p> <p>PAINT DOOR & FRAME</p>	<p>SALES AREA</p> <p>PM COMPLETE INSTALLATION OF IMPACT DOORS</p> <p>COMPLETE OTC VALANCE LIGHTING</p> <p>INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>RECYCLE ROOM</p> <p>8AM TOMRA TO INSTALL NEW MACHINES & REMOVE TEMP MACHINES BY END OF DAY</p> <p>RECYCLE ROOM OPENS</p> <p>BREAKROOM</p> <p>PM COMPLETE VINYL WALL COVERING</p> <p>INSTALL CABINETS & TOPS</p>	<p>SALES AREA</p> <p>PM INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>RECYCLE ROOM</p> <p>PM REMOVE TEMP POWER (A & DC)</p> <p>REATTACH DUCT TO NEW MACHINES</p> <p>INSTALL STAINLESS CORNERS</p> <p>BREAKROOM</p> <p>PM INSTALL SINK/FAUCET</p> <p>INSTALL MARLITE PANELING</p>		
			05/13/24			

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA</p> <p>PM COMPLETE PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>BREAKROOM</p> <p>PM COMPLETE MARLITE PANELING REINSTALL WALL DÉCOR, BULLETIN BOARDS, SOAP/TOWELL DISPENSERS, ETC.</p> <p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN & 2-2DR FROZEN END CAPS BY 8PM (CR-1 & CR-8)</p> <p>8PM PUMP DOWN/DISC 26DRS FROZEN & 2-2DR END CAPS (CR-1 & CR-8)</p> <p>9PM DEMO ABOVE CASES</p> <p>STORE TO CLEAN FLOOR</p> <p>9PM RECEIVE 28DRS FROZEN CR- 1 & 2-3DR FROZEN ENDS CR-8 (STORE END CAPS ON POD)</p> <p>BEGIN REFRIG/ELECTRIC TO ABOVE CASES</p>	<p>RECEIVE MADIX ORDER (50 PALLETS)</p> <p>BREAKROOM</p> <p>PM INSTALL VINYL BASE</p> <p>VESTIBULE</p> <p>PM REMOVE/REPLACE CARPET TILES IN VESTIBULE & INSTALL TRANSITION STRIPS</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-1</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-1</p>	<p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 26 DRS FROZEN CR-1 INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-1</p> <p>PM STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9
STORE	FACILITY	CONTRACTOR				
	MEMORIAL DAY	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <hr style="border: 1px solid red;"/> <p>STORE TO EMPTY 26DRS FROZEN CR-7 & 2-3DR FROZEN ENDS CR-8 BY 8PM</p> <p>8PM 8PM PUMP DOWN/DISC ABOVE CASES</p> <p>9PM DEMO 26 DRS FROZEN & 2-3DR FROZEN END CASES</p> <p>STORE TO CLEAN FLOOR</p> <p>RECEIVE/SET 2-3DR FROZEN END CAPS CR-8 & 26 DRS FROZEN CR-7</p> <p>PHARMACY</p> <hr style="border: 1px solid red;"/> <p>PHARMACIST TO STAY OVERNIGHT</p> <p>STORE TO CLEAR WALLS OF ANYTHING NEEDED TO BE SAVED</p> <p>PM DEMO WALLPAPER</p> <p>PM START SKIM COATING FOR PAINT</p> <p>PM RELOCATE REFRIGERATOR</p> <p>PM RELOCATE POWER TO REFRIGERATOR</p> <p>RESET</p> <hr style="border: 1px solid red;"/> <p>PM FIXTURE CARPENTERS TO BUILD OTC RX WALL SHELVING& NEW WINE</p> <p>PM DEMO OLD WINE GONDOLAS</p>	<p>FROZEN FOOD</p> <hr style="border: 1px solid red;"/> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</p> <p>PHARMACY</p> <hr style="border: 1px solid red;"/> <p>PHARMACIST TO STAY OVERNIGHT</p> <p>PM SKIM COAT WALLS FOR PAINT</p> <p>RESET</p> <hr style="border: 1px solid red;"/>	<p>FROZEN FOOD</p> <hr style="border: 1px solid red;"/> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</p> <p>PHARMACY</p> <hr style="border: 1px solid red;"/> <p>PHARMACIST TO STAY OVERNIGHT</p> <p>PM SKIM COAT WALLS FOR PAINT</p> <p>RESET</p> <hr style="border: 1px solid red;"/> <p>PM FIXTURE CARPENTERS TO REMOVE TEMP SHELVING BEHIND USCANS & BUILD NEW GONDOLA #21</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE	FACILITY					
<p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ELECTRIC TO 26DRS FROZEN CR-7 INSTALL KICKPLATES & TRIM</p> <p>PHARMACY</p> <p>PHARMACIST TO STAY OVERNIGHT (COVER & PROTECT)</p> <p>PM SAND WALLS/CLEAN-UP</p> <p>RESET</p>	<p>RECEIVE KPNR (3PALLET) FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATION FOR C-7</p> <p>PM REFRIG/ELECTRIC FOR 4-3DR FROZEN END CASES CR-8</p> <p>PICK-UP</p> <p>9PM FIXTURE CARPENTERS</p> <p>RECEIVE/SET 8' REACH-IN COOLER (IDDF5SU-8)</p> <p>PHARMACY</p> <p>PHARMACIST TO STAY OVERNIGHT</p> <p>PM PRIME/PAINT WALLS</p> <p>RESET</p> <p>PM FIXTURE CARPENTERS TO BUILD NEW OTC #19 & #20</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS? FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN FOOD CR-7</p> <p>PM REFRIG/ELECTRIC TO 4-3DR FROZEN END CASES</p> <p>PICK-UP</p> <p>PM REFRIG/ELEC TO REACH IN</p> <p>PHARMACY</p> <p>PHARMACIST TO STAY OVERNIGHT</p> <p>PM COMPLETE PAINT</p> <p>PM INSTALL MISSING VINYL BASE</p> <p>RESET</p>	<p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN FOODBY 8PM (CR-6/5)</p> <p>8PM PUMP DOWN/DISC 26DRS FROZEN CR-6/5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>STORE TO CLEAN FLOOR</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 4-3DR FROZEN END CASES INSTALL KICKPLATES & TRIM</p> <p>PICK-UP</p> <p>PM REFRIG/ELEC TO REACH IN</p> <p>RESET</p> <p>PM FIXTURE CARPENTERS TO BUILD NEW GOLDOLA #18</p>	<p>FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATIONS FOR 4-3DR FROZEN END CASES CR-8</p> <p>9PM RECEIVE/SET 26 DRS FROZEN CR-6/5</p> <p>BEGIN REFRIG/ELECTRIC TO 26 DRS FROZEN CR6/5</p> <p>PICK-UP</p> <p>PM COMPLETE REFRIG/ELEC TO REACH IN</p> <p>FINAL EVAC. @ 4AM</p> <p>RESET</p>	<p>FROZEN FOOD</p> <p>STORE TO STOCK 4-3DR FROZEN END CASES</p> <p>PICK-UP</p> <p>STORE TO STOCK BY 6AM</p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE	FACILITY	CONTRACTOR				
<p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-6/5</p> <p>RESET</p>	<p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 26 DRS FROZEN CR-6/5 INSTALL KICKPLATES & TRIM</p> <p>9PM RECEIVE/STORE 26 DRS FROZEN CR-4/5</p> <p>FLORAL</p> <p>AM RECEIVE FLORAL STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX</p> <p>STORE TO EMPTY LOW PROFILE FLORAL CASES & PARTIAL COUNTER BY 8PM</p> <p>8PM PUMPDOWN/DISC LOW PROFILE FLORAL CASES</p> <p>9PM DEMO FLORAL CASES & PARTIAL MILLWORK (PROVIDE NEW END PANEL)</p> <p>10PM FIXTURE CARPENTERS TO INSTALL NEW STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX</p> <p>RESET</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-6/5 & TURN-ON</p> <p>RESET</p>	<p><u>PUNCHLIST</u></p> <p>FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN CR-6/5 & EMPTY 26DRS FROZEN CR-4/5 BY 8PM</p> <p>8PM PUMP DOWN/DISC 26 DRS FROZEN CR-4-5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>10PM SET 26 DRS FROZEN FOOD CR-4/5</p> <p>BACK ROOM</p> <p>PM PAINT FIRE LANES @ LOADING DOCK & REAR STORAGE</p> <p>RESET</p> <p>PM DEMO 16' OF B-LINE #17 FOR WATER PALLET RACKING</p> <p>PM FIXTURE CARPENTERS TO RELOCATE G-50 TO REDUCED END & BUILD NEW G-50 @ BACK END OF WATER RACKING</p>	<p><u>PUNCHLIST</u></p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p> <p>RESET</p>	<p><u>PUNCHLIST</u></p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12
STORE	FACILITY	CONTRACTOR				
<p><u>PUNCHLIST</u></p> <p><u>FROZEN FOOD</u></p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p> <p><u>RESET</u></p>	<p><u>PUNCHLIST</u></p> <p><u>FROZEN FOOD</u></p> <p>PM COMPLETE REFRIG/ELEC TO 26 DRS FROZEN CR-4/5</p> <p>INSTALL KICKPLATES & TRIM</p> <p><u>RESET</u></p>	<p><u>PUNCHLIST</u></p> <p><u>FROZEN FOOD</u></p> <p>4AM FINAL CASE EVALUATIONS FOR 26DRS FROZEN CR-4/5 & TURN-ON</p> <p><u>RESET</u></p>	<p><u>PUNCHLIST</u></p> <p><u>FROZEN FOOD</u></p> <p>STORE TO STOCK 26 DRS FROZEN FOOD CASES</p> <p><u>RESET</u></p>	<p><u>PUNCHLIST COMPLETION</u></p>	<p><u>SUBSTANTIAL COMPLETION</u></p>	