

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/29	9/30	10/1	10/2	10/3	10/4	WK 1
STORE	FACILITY	CONTRACTOR				
<p><b>WMN'S CUST RESTROOM</b>  <b>WMN'S CLOSES @9PM</b>  <b>MEN'S BECOMES TEMP UNISEX RESTROOMS</b>  <b>(INSTALL UNISEX SIGNAGE)</b>  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES                      DEMO WALL FINISHES (DOWN TO SUDS)                      DEMO FLOOR TILE &amp; GROUT</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p>RECEIVE HAND DRYERS                      RECEIVE KROGER SUPPLIED ACCESSORIES                      RECIVE SOLID SURFACE TOPS                      RECEIVE PARTITIONS (PSISC)</p>	
			04/26/24			

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/6	10/7	10/8	10/9	10/10	10/11	WK2
STORE	FACILITY	CONTRACTOR				
<p><b><u>WMN'S CUST RESTROOM</u></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><u>WMN'S CUST RESTROOM</u></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b><u>WMN'S CUST RESTROOM</u></b>  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p>	<p><b><u>WMN'S CUST RESTROOM</u></b>  <b>AM</b> INSTALL HAND DRYERS                      INSTALL MIRROR(S)  <b>9PM</b> INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP</p>	<p><b><u>WMN'S CUST RESTROOM</u></b>  <b>RE-OPENS</b>  <b><u>MEN'S CUST RESTROOM</u></b>  <b>MENS CLOSES @9PM</b>  <b><u>WMN'S BECOMES TEMP UNISEX RESTROOM</u></b>  <b>(INSTALL UNISEX SIGNAGE)</b>  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES                      DEMO WALL FINISHES (DOWN TO SUDS)                      DEMO FLOOR TILE &amp; GROUT  <b>PM</b> CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b><u>MEN'S CUSTOMER RESTROOM</u></b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS</p>	

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/13	10/14	10/15	10/16	10/17	10/18	WK 3

STORE	FACILITY	CONTRACTOR				
<p><b><i>MEN'S CUST RESTROOM</i></b>  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b><i>MEN'S CUST RESTROOM</i></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>MEN'S CUST RESTROOM</i></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>MEN'S CUST RESTROOM</i></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>MEN'S CUST RESTROOM</i></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>		

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/20	10/21	10/22	10/23	10/24	10/25	WK 4
STORE	FACILITY	CONTRACTOR				
<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES  <b>PM</b> CARPENTERS TO REINSTALL DOOR  <b>(TRIM DOOR IF NECESSARY)</b></p>	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>AM</b> INSTALL HAND DRYERS  <b>AM</b> INSTALL MIRROR(S)  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)  <b>PM</b> INSTALL DOOR SIGNAGE                      FINAL CLEAN UP</p>	<p><b><u>MEN'S CUST RESTROOM</u></b>                      RE-OPENS  <b><u>WMN'S EMP. RESTROOM</u></b>  <b>WMN'S CLOSERS @9PM</b>  <b>MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE)</b>  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES                      DEMO WALL FINISHES  <b>(DOWN TO SUDS)</b>                      DEMO FLOOR TILE &amp; GROUT</p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/27	10/28	10/29	10/30	10/31	11/1	WK 5
STORE	FACILITY	CONTRACTOR				
<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)  <b>PM</b> INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP</p>	<p><b><i>WMN'S RESTROOM</i></b>  <b>AM</b> INSTALL HAND DRYERS  <b>AM</b> INSTALL MIRROR(S)                      RE-OPENS</p>	

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/3	11/4	11/5	11/6	11/7	11/8	WK 6
STORE	FACILITY	CONTRACTOR				
<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>MENS CLOSES @9PM</b></p> <p><b>WMMN'S BECOMES TEMP UNISEX RESTROOM</b></p> <p><b>(INSTALL UNISEX SIGNAGE)</b></p> <p><b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS</p> <p><b>9PM</b> REMOVE HAND DRYERS</p> <p><b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES</p> <p>DEMO WALL FINISHES</p> <p><b>(DOWN TO SUDS)</b></p> <p>DEMO FLOOR TILE &amp; GROUT</p> <p><b>PM</b> CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</p> <p><b>10PM</b> INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-407 MOUNT MORRIS

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	
11/10	11/11	11/12	11/13	11/14	11/15	WK 7	
STORE	FACILITY	CONTRACTOR					
<p><b><i>MEN'S EMP. RESTROOM</i></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><i>MEN'S EMP. RESTROOM</i></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b><i>MEN'S EMP. RESTROOM</i></b>  <b>AM</b> INSTALL HAND DRYERS                      INSTALL MIRROR(S)  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p>	<p><b><i>ALL RESTROOMS</i></b>  <b>PM</b> PAINT DOORS &amp; FRAMES  <b>PM</b> INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP</p>	<p><b><i>REMODEL COMPLETE</i></b></p>			