

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/14	7/15	7/16	7/17	7/18	7/19	WK 1
STORE	FACILITY	CONTRACTOR				
<p><b>WMN'S CUST RESTROOM</b>  <b>WMN'S CLOSES @9PM</b>  <b>MEN'S BECOMES TEMP UNISEX RESTROOMS</b>  <b>(INSTALL UNISEX SIGNAGE)</b>  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE/SAVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS  <b>SAVE</b> RESTROOM ACCESSORIES  <b>DEMO</b> WALL FINISHES  <b>(DOWN TO SUDS)</b>  <b>DEMO</b> FLOOR TILE &amp; GROUT</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>RECEIVE</b> HAND DRYERS  <b>RECEIVE</b> KROGER SUPPLIED ACCESSORIES  <b>RECEIVE</b> SOLID SURFACE TOPS  <b>RECEIVE</b> PARTITIONS (PSISC)</p>	

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/21	7/22	7/23	7/24	7/25	7/26	WK 2
STORE	FACILITY	CONTRACTOR				
<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>AM</b> INSTALL HAND DRYERS                      INSTALL MIRROR(S)  <b>AM</b> INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP  <b>RE-OPENS @1PM</b>  <b><i>MEN'S CUST RESTROOM</i></b>  <b>MENS CLOSES @9PM</b>                      WMN'S BECOMES TEMP UNISEX RESTROOM                      (INSTALL UNISEX SIGNAGE)  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES                      DEMO WALL FINISHES (DOWN TO SUDS)                      DEMO FLOOR TILE &amp; GROUT  <b>PM</b> CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b><i>MEN'S CUST RESTROOM</i></b>  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/28	7/29	7/30	7/31	8/1	8/2	WK 3

<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>				
--------------	-----------------	-------------------	--	--	--	--

<u>MEN'S CUST RESTROOM</u>	<u>MEN'S CUST RESTROOM</u>	<u>MEN'S CUST RESTROOM</u>	<u>MEN'S CUST RESTROOM</u>	<u>MEN'S CUST RESTROOM</u>		
9PM CERAMIC FLOOR & WALL TILE	9PM CERAMIC FLOOR & WALL TILE	9PM CERAMIC FLOOR & WALL TILE	9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE	9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY)		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/11	8/12	8/13	8/14	8/15	8/16	WK 4
STORE	FACILITY	CONTRACTOR				
<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p>	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>AM</b> INSTALL HAND DRYERS  <b>AM</b> INSTALL MIRROR(S)  <b>AM</b> INSTALL DOOR SIGNAGE                      FINAL CLEAN UP  <b>RE-OPENS @ 1PM</b>  <b><u>WMN'S EMP. RESTROOM</u></b>  <b>WMN'S CLOSES @9PM</b>                      MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE)  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS  <b>SAVE</b> RESTROOM ACCESSORIES                      DEMO WALL FINISHES (DOWN TO SUDS)                      DEMO FLOOR TILE &amp; GROUT</p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/18	8/19	8/20	8/21	8/22	8/23	WK 5
STORE	FACILITY	CONTRACTOR				
<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>9PM CERAMIC FLOOR &amp; WALL TILE</b></p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</b></p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</b></p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>AM INSTALL HAND DRYERS</b>  <b>AM INSTALL MIRROR(S)</b>  <b>PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</b>  <b>9PM INSTALL NEW DOOR SIGNAGE</b>                  REMOVE UNISEX SIGNAGE                  FINAL CLEAN-UP  <b><u>MEN'S EMP. RESTROOM</u></b>  <b>MENS CLOSSES @9PM</b>  <b>WMN'S BECOMES TEMP UNISEX RESTROOM</b>  <b>(INSTALL UNISEX SIGNAGE)</b>  <b>9PM DISCONNECT/REMOVE TOILETS &amp; SINKS</b>  <b>9PM REMOVE/SAVE HAND DRYERS</b>  <b>10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS</b>                  SAVE RESTROOM ACCESSORIES  <b>DEMO WALL FINISHES (DOWN TO SUDS)</b>                  DEMO FLOOR TILE &amp; GROUT                  PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>RE-OPENS</b>  <b><u>MEN'S EMP. RESTROOM</u></b>  <b>AM IN-WALL ELECTRIC FOR HAND DRYERS</b>  <b><u>MEN'S EMP. RESTROOM</u></b>  <b>9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</b>  <b>10PM INSTALL DRYWALL CEMENT BOARD</b>                  TAPE JOINTS                  ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/25	8/26	8/27	8/28	8/29	8/30	WK 6
STORE	FACILITY	CONTRACTOR				
<p><b><u>MEN'S EMP. RESTROOM</u></b>                      9PM CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><u>MEN'S EMP. RESTROOM</u></b>                      9PM CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><u>MEN'S EMP. RESTROOM</u></b>                      9PM CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><u>MEN'S EMP. RESTROOM</u></b>                      9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><u>MEN'S EMP. RESTROOM</u></b>                      9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES                      PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)                      PM PAINT DOORS &amp; FRAMES                      PM INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP</p>	<p><b><u>MEN'S EMP. RESTROOM</u></b>                      AM INSTALL HAND DRYERS                      INSTALL RESTROOM MIRROR(S)                      RESTROOM REOPENS BY 1PM</p>	