

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 1

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p><b>WMN'S CUST RESTROOM</b></p> <p><b>WMN'S CLOSES @9PM</b></p> <p><b>MEN'S BECOMES TEMP UNISEX RESTROOMS</b></p> <p><b>(INSTALL UNISEX SIGNAGE)</b></p> <p><b>9PM DISCONNECT/REMOVE TOILETS &amp; SINKS</b></p> <p><b>9PM REMOVE/SAVE HAND DRYERS</b></p> <p><b>10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS</b></p> <p><b>SAVE RESTROOM ACCESSORIES</b></p> <p><b>DEMO WALL FINISHES</b></p> <p><b>(DOWN TO SUDS)</b></p> <p><b>DEMO FLOOR TILE &amp; GROUT</b></p>	<p><b>WMN'S CUST RESTROOM</b></p> <p><b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS</p> <p><b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</p> <p><b>10PM</b> INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>WMN'S CUST RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p>RECEIVE HAND DRYERS</p> <p>RECEIVE KROGER SUPPLIED ACCESSORIES</p> <p>RECIVE SOLID SURFACE TOPS</p> <p>RECEIVE PARTITIONS (PSISC)</p>
---	---	---	---	---	--

**UPDATED 4/15/2024**

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 2

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>AM</b> INSTALL HAND DRYERS                      INSTALL MIRROR(S)  <b>AM</b> INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP  <b>RE-OPENS @1PM</b></p>			
---	--	---	---	--	--	--

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 3
STORE	FACILITY	CONTRACTOR				

MEMORIAL DAY

***MEN'S CUST RESTROOM***  
**MENS CLOSES @9PM**  
**WMN'S BECOMES TEMP UNISEX RESTROOM**  
 (INSTALL UNISEX SIGNAGE)  
**9PM** DISCONNECT/REMOVE TOILETS & SINKS  
**9PM** REMOVE HAND DRYERS  
**10PM** DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES  
 DEMO WALL FINISHES (DOWN TO SUDS)  
 DEMO FLOOR TILE & GROUT  
**PM** CARPENTERS TO REMOVE/SAVE RESTROOM DOOR

***MEN'S CUST RESTROOM***  
**9PM** INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES  
**10PM** INSTALL DRYWALL CEMENT BOARD  
 TAPE JOINTS  
 ADJUST FLOOR DRAIN HEIGHT AS NECESSARY

***MEN'S CUST RESTROOM***  
**9PM** CERAMIC FLOOR & WALL TILE

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 4

<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>				
--------------	-----------------	-------------------	--	--	--	--

<u><b>MEN'S CUST RESTROOM</b></u>	<u><b>MEN'S CUST RESTROOM</b></u>	<u><b>MEN'S CUST RESTROOM</b></u>	<u><b>MEN'S CUST RESTROOM</b></u>	<u><b>MEN'S CUST RESTROOM</b></u>		
9PM CERAMIC FLOOR & WALL TILE	9PM CERAMIC FLOOR & WALL TILE	9PM GROUT TILE & CLEAN- UP/WIPE RESIDUE	9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES  PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY)	PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 6/9	MONDAY 6/10	TUESDAY 6/11	WEDNESDAY 6/12	THURSDAY 6/13	FRIDAY 6/14	SAT WK 5
---------------	----------------	-----------------	-------------------	------------------	----------------	-------------

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<b>MEN'S CUST RESTROOM</b>	<b>WMN'S EMP. RESTROOM</b>	<b>WMN'S EMP. RESTROOM</b>	<b>WMN'S EMP. RESTROOM</b>	<b>WMN'S EMP. RESTROOM</b>		
<p>AM INSTALL HAND DRYERS                      AM INSTALL MIRROR(S)                      AM INSTALL DOOR SIGNAGE                      FINAL CLEAN UP  <b>RE-OPENS @ 1PM</b>  <b>WMN'S EMP. RESTROOM</b>  <b>WMN'S CLOSSES @9PM</b>                      MEN'S EMPLOYEE BECOMES                      TEMP UNISEX RESTROOMS                      (INSTALL UNISEX SIGNAGE)                      9PM DISCONNECT/REMOVE                      TOILETS &amp; SINKS                      9PM REMOVE HAND DRYERS                      10PM DEMO PARTITIONS,                      MIRRORS, COUNTERTOPS                      SAVE RESTROOM ACCESSORIES                      DEMO WALL FINISHES                      (DOWN TO SUDS)                      DEMO FLOOR TILE &amp; GROUT</p>	<p>AM IN-WALL ELECTRIC FOR HAND                      DRYERS                      9PM INSTALL BLOCKING FOR                      PARTITIONS, HAND DRYERS &amp;                      ACCESSORIES                      10PM INSTALL DRYWALL CEMENT                      BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS                      NECESSARY</p>	<p>9PM CERAMIC FLOOR &amp; WALL                      TILE</p>	<p>9PM CERAMIC FLOOR &amp; WALL                      TILE</p>	<p>9PM CERAMIC FLOOR &amp; WALL                      TILE</p>		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 6

<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>				
--------------	-----------------	-------------------	--	--	--	--

<b><i>MN'S EMP. RESTROOM</i></b>	<b><i>WMN'S EMP. RESTROOM</i></b>	<b><i>WMN'S EMP. RESTROOM</i></b>	<b><i>WMN'S EMP. RESTROOM</i></b>	<b><i>MEN'S EMP. RESTROOM</i></b>		
<p>9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p>AM INSTALL HAND DRYERS                      AM INSTALL MIRROR(S)                      PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)                      9PM INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP  <b><i>MEN'S EMP. RESTROOM</i></b>  <b><i>MENS CLOSSES @9PM</i></b>                      WMN'S BECOMES TEMP UNISEX RESTROOM                      (INSTALL UNISEX SIGNAGE)                      9PM DISCONNECT/REMOVE TOILETS &amp; SINKS                      9PM REMOVE/SAVE HAND DRYERS                      10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS                      SAVE RESTROOM ACCESSORIES                      DEMO WALL FINISHES (DOWN TO SUDS)                      DEMO FLOOR TILE &amp; GROUT                      PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b><i>RE-OPENS</i></b>  <b><i>MEN'S EMP. RESTROOM</i></b>                      AM IN-WALL ELECTRIC FOR HAND DRYERS                      9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES                      10PM INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>9PM CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 7

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p><b><i>MEN'S EMP. RESTROOM</i></b> 9PM CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>MEN'S EMP. RESTROOM</i></b> 9PM CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>MEN'S EMP. RESTROOM</i></b> 9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><i>MEN'S EMP. RESTROOM</i></b> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S) PM PAINT DOORS &amp; FRAMES PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p><b><i>MEN'S EMP. RESTROOM</i></b> AM INSTALL HAND DRYERS INSTALL RESTROOM MIRROR(S) <b>RESTROOM REOPENS BY 1PM</b></p>		
--	--	---	--	---	--	--