

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 1
STORE	FACILITY	CONTRACTOR				
<p><b>WMN'S CUST RESTROOM</b>  <b>WMN'S CLOSES @9PM</b>  <b>MEN'S BECOMES TEMP UNISEX RESTROOMS</b>  <b>(INSTALL UNISEX SIGNAGE)</b>  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE/SAVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS  <b>SAVE</b> RESTROOM ACCESSORIES  <b>DEMO</b> WALL FINISHES  <b>(DOWN TO SUDS)</b>  <b>DEMO</b> FLOOR TILE &amp; GROUT</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p>RECEIVE HAND DRYERS                      RECEIVE KROGER SUPPLIED ACCESSORIES                      RECIVE SOLID SURFACE TOPS                      RECEIVE PARTITIONS (PSISC)</p>	
			04/26/24			

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 2
STORE	FACILITY	CONTRACTOR				
<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>AM</b> INSTALL HAND DRYERS                      INSTALL MIRROR(S)  <b>AM</b> INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP  <b>RE-OPENS @1PM</b></p>			

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 3
STORE	FACILITY	CONTRACTOR				
	<b>MEMORIAL DAY</b>	<p><b>MEN'S CUST RESTROOM</b></p> <p><b>MENS CLOSES @9PM</b></p> <p><b>WMN'S BECOMES TEMP UNISEX RESTROOM</b></p> <p><b>(INSTALL UNISEX SIGNAGE)</b></p> <p><b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS</p> <p><b>9PM</b> REMOVE HAND DRYERS</p> <p><b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES</p> <p>DEMO WALL FINISHES</p> <p><b>(DOWN TO SUDS)</b></p> <p>DEMO FLOOR TILE &amp; GROUT</p> <p><b>PM</b> CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b>MEN'S CUST RESTROOM</b></p> <p><b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</p> <p><b>10PM</b> INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>MEN'S CUST RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 4
STORE	FACILITY	CONTRACTOR				
<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES  <b>PM</b> CARPENTERS TO REINSTALL DOOR  <b>(TRIM DOOR IF NECESSARY)</b></p>	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p>	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>AM</b> INSTALL HAND DRYERS  <b>AM</b> INSTALL MIRROR(S)  <b>AM</b> INSTALL DOOR SIGNAGE FINAL CLEAN UP  <b>RE-OPENS @ 1PM</b></p>	

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 5
STORE	FACILITY	CONTRACTOR				
<p><b>WMN'S EMP. RESTROOM</b></p> <p><b>WMN'S CLOSES @9PM</b></p> <p><b>MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE)</b></p> <p><b>9PM DISCONNECT/REMOVE TOILETS &amp; SINKS</b></p> <p><b>9PM REMOVE HAND DRYERS</b></p> <p><b>10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS</b></p> <p><b>SAVE RESTROOM ACCESSORIES</b></p> <p>DEMO WALL FINISHES <b>(DOWN TO SUDS)</b></p> <p>DEMO FLOOR TILE &amp; GROUT</p>	<p><b>WMN'S EMP. RESTROOM</b></p> <p><b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS</p> <p><b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</p> <p><b>10PM</b> INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>WMN'S EMP. RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S EMP. RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S EMP. RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 6
STORE	FACILITY	CONTRACTOR				
<p><b>WMN'S EMP. RESTROOM</b></p> <p><b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b>WMN'S EMP. RESTROOM</b></p> <p><b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b>WMN'S EMP. RESTROOM</b></p> <p><b>AM</b> INSTALL HAND DRYERS</p> <p><b>AM</b> INSTALL MIRROR(S)</p> <p><b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p> <p><b>9PM</b> INSTALL NEW DOOR SIGNAGE</p> <p>REMOVE UNISEX SIGNAGE</p> <p>FINAL CLEAN-UP</p> <p><b>MEN'S EMP. RESTROOM</b></p> <p><b>MENS CLOSES @9PM</b></p> <p><b>WMN'S BECOMES TEMP UNISEX RESTROOM</b></p> <p><b>(INSTALL UNISEX SIGNAGE)</b></p> <p><b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS</p> <p><b>9PM</b> REMOVE/SAVE HAND DRYERS</p> <p><b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS</p> <p>SAVE RESTROOM ACCESSORIES</p> <p>DEMO WALL FINISHES</p> <p><b>(DOWN TO SUDS)</b></p> <p>DEMO FLOOR TILE &amp; GROUT</p> <p><b>PM</b> CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b>WMN'S EMP. RESTROOM</b></p> <p><b>RE-OPENS</b></p> <p><b>MEN'S EMP. RESTROOM</b></p> <p><b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</p> <p><b>10PM</b> INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS</p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-455 ROSEVILLE

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 7

<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>				
--------------	-----------------	-------------------	--	--	--	--

<b>MEN'S EMP. RESTROOM</b>	<b>MEN'S EMP. RESTROOM</b>	<b>MEN'S EMP. RESTROOM</b>	<b>MEN'S EMP. RESTROOM</b>	<b>MEN'S EMP. RESTROOM</b>		
<b>9PM</b> CERAMIC FLOOR & WALL TILE	<b>9PM</b> CERAMIC FLOOR & WALL TILE	<b>9PM</b> GROUT TILE & CLEAN-UP/WIPE RESIDUE	<b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES <b>PM</b> INSTALL NEW TOILETS & SINK(S)/FAUCET(S) <b>PM</b> PAINT DOORS & FRAMES <b>PM</b> INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP	<b>AM</b> INSTALL HAND DRYERS INSTALL RESTROOM MIRROR(S) <span style="color: red;"><b>RESTROOM REOPENS BY 1PM</b></span>		