

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/8	9/9	9/10	9/11	9/12	9/13	WK 1
STORE	FACILITY	CONTRACTOR				
<p>WMN'S CUST RESTROOM WMN'S CLOSES @9PM MEN'S BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p>WMN'S CUST RESTROOM AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>RECEIVE HAND DRYERS RECEIVE KROGER SUPPLIED ACCESSORIES RECIVE SOLID SURFACE TOPS RECEIVE PARTITIONS (PSISC)</p>	

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/15	9/16	9/17	9/18	9/19	9/20	WK2

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<u>WMN'S CUST RESTROOM</u>	<u>WMN'S CUST RESTROOM</u>	<u>WMN'S CUST RESTROOM</u>	<u>WMN'S CUST RESTROOM</u>	<u>WMN'S CUST RESTROOM</u>	<u>MEN'S CUSTOMER RESTROOM</u>
9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE	9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES	PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)	AM INSTALL HAND DRYERS INSTALL MIRROR(S) 9PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP	RE-OPENS MEN'S CUST RESTROOM MENS CLOSES @9PM WMN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR	AM IN-WALL ELECTRIC FOR HAND DRYERS

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/22	9/23	9/24	9/25	9/26	9/27	WK 3

STORE	FACILITY	CONTRACTOR			
-------	----------	------------	--	--	--

<p><i>MEN'S CUST RESTROOM</i> 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><i>MEN'S CUST RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S CUST RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S CUST RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S CUST RESTROOM</i> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	
--	--	--	--	---	--

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/29	9/30	10/1	10/2	10/3	10/4	WK 4

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<u>MEN'S CUST RESTROOM</u>	<u>MEN'S CUST RESTROOM</u>	<u>MEN'S CUST RESTROOM</u>	<u>WMN'S EMP. RESTROOM</u>	<u>WMN'S EMP. RESTROOM</u>		
<p>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p> <p>PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY)</p>	<p>AM INSTALL HAND DRYERS</p> <p>AM INSTALL MIRROR(S)</p> <p>PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p> <p>PM INSTALL DOOR SIGNAGE</p> <p>FINAL CLEAN UP</p>	<p>RE-OPENS</p> <p><u>WMN'S EMP. RESTROOM</u></p> <p>WMN'S CLOSES @9PM</p> <p>MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE)</p> <p>9PM DISCONNECT/REMOVE TOILETS & SINKS</p> <p>9PM REMOVE HAND DRYERS</p> <p>10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES</p> <p>DEMO WALL FINISHES (DOWN TO SUDS)</p> <p>DEMO FLOOR TILE & GROUT</p>	<p>AM IN-WALL ELECTRIC FOR HAND DRYERS</p> <p>9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES</p> <p>10PM INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/6	10/7	10/8	10/9	10/10	10/11	WK 5
STORE	FACILITY	CONTRACTOR				
<p><i>WMN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>WMN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>WMN'S EMP. RESTROOM</i> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><i>WMN'S EMP. RESTROOM</i> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) 9PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p><i>WMN'S EMP. RESTROOM</i> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S)</p>		

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/13	10/14	10/15	10/16	10/17	10/18	WK 6

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p><i>MEN'S EMP. RESTROOM</i> MENS CLOSSES @9PM WMN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><i>WMN'S EMP. RESTROOM</i> RE-OPENS <i>MEN'S EMP. RESTROOM</i> 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>		
---	--	--	--	--	--	--

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/20	10/21	10/22	10/23	10/24	10/25	WK 7
STORE	FACILITY	CONTRACTOR				
<p><i>MEN'S EMP. RESTROOM</i> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p><i>MEN'S EMP. RESTROOM</i> AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p><i>ALL RESTROOMS</i> PM PAINT DOORS & FRAMES PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p><i>MEN'S EMP. RESTROOM</i> CUSTOMER RESTROOMS RE-OPENS</p>		