

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/18	8/19	8/20	8/21	8/22	8/23	WK 1
STORE	FACILITY	CONTRACTOR				
<p>WMN'S CUST RESTROOM WMN'S CLOSES @9PM MEN'S BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p>WMN'S CUST RESTROOM AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>RECEIVE HAND DRYERS RECEIVE KROGER SUPPLIED ACCESSORIES RECIVE SOLID SURFACE TOPS RECEIVE PARTITIONS (PSISC)</p>	
			04/26/24			

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/25	8/26	8/27	8/28	8/29	8/30	WK2

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p><u>WMN'S CUST RESTROOM</u> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><u>WMN'S CUST RESTROOM</u> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p><u>WMN'S CUST RESTROOM</u> PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p><u>WMN'S CUST RESTROOM</u> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) AM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP RE-OPENS BY 1PM</p>			
---	--	---	---	--	--	--

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/1	9/2	9/3	9/4	9/5	9/6	WK 3

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

	<p style="color: magenta;">LABOR DAY</p>	<p><u>MEN'S CUST RESTROOM</u> MENS CLOSSES @9PM WMN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR MEN'S CUST RESTROOM <u>MEN'S CUST RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>MEN'S CUST RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><u>MEN'S CUST RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>		
--	---	--	--	--	--	--

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/8	9/9	9/10	9/11	9/12	9/13	WK 4

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<u>MEN'S CUST RESTROOM</u>	<u>MEN'S CUST RESTROOM</u> PM	<u>MEN'S CUST RESTROOM</u>	<u>MEN'S CUST RESTROOM</u>	<u>MEN'S CUST RESTROOM</u>		
<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>GROUT TILE & CLEAN- UP/WIPE RESIDUE</p>	<p>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY)</p>	<p>PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) PM INSTALL DOOR SIGNAGE FINAL CLEAN UP <u>WMN'S EMP. RESTROOM</u> WMN'S CLOSSES @9PM MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p>AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) RE-OPENS <u>WMN'S EMP. RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>		

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/15	9/16	9/17	9/18	9/19	9/20	WK 5

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p><u>WMN'S EMP. RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>WMN'S EMP. RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>WMN'S EMP. RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>WMN'S EMP. RESTROOM</u> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><u>WMN'S EMP. RESTROOM</u> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) 9PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p><u>WMN'S EMP. RESTROOM</u> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) RE-OPENS BY 1PM</p>	
--	--	--	---	---	--	--

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/22	9/23	9/24	9/25	9/26	9/27	WK 6

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p><i>MEN'S EMP. RESTROOM</i> MENS CLOSES @9PM WMMN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>		
--	--	--	--	--	--	--

KROGER-458 BROWNSTOWN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/29	9/30	10/1	10/2	10/3	10/4	WK 7

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<u>MEN'S EMP. RESTROOM</u>	<u>MEN'S EMP. RESTROOM</u>	<u>MEN'S EMP. RESTROOM</u>	<u>ALL RESTROOMS</u>	<u>REMODEL COMPLETE</u>		
9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE	9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES	AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)	PM PAINT DOORS & FRAMES PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP			