

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 1
STORE	FACILITY	CONTRACTOR				
<p>WMN'S CUST RESTROOM WMN'S CLOSES @9PM MEN'S BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p>WMN'S CUST RESTROOM AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>RECEIVE HAND DRYERS RECEIVE KROGER SUPPLIED ACCESSORIES RECIVE SOLID SURFACE TOPS RECEIVE PARTITIONS (PSISC)</p>	

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 2
STORE	FACILITY	CONTRACTOR				
<p><u>WMN'S CUST RESTROOM</u> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><u>WMN'S CUST RESTROOM</u> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p><u>WMN'S CUST RESTROOM</u> PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p><u>WMN'S CUST RESTROOM</u> AM INSTALL HAND DRYERS INSTALL MIRROR(S) 9PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p><u>WMN'S CUST RESTROOM</u> RE-OPENS <u>MEN'S CUST RESTROOM</u> MENS CLOSES @9PM <u>WMN'S BECOMES TEMP UNISEX RESTROOM</u> (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><u>MEN'S CUSTOMER RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS</p>	

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 3

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>		
<p>9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES</p> <p>10PM INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>		

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 4
STORE	FACILITY	CONTRACTOR				
<p><u>MEN'S CUST RESTROOM</u> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY)</p>	<p><u>MEN'S CUST RESTROOM</u> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) PM INSTALL DOOR SIGNAGE FINAL CLEAN UP</p>	<p><u>MEN'S CUST RESTROOM</u> RE-OPENS <u>WMN'S EMP. RESTROOM</u> WMN'S CLOSERS @9PM MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p><u>WMN'S EMP. RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><u>WMN'S EMP. RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/30	7/1	7/2	7/3	7/4	7/5	WK 5
STORE	FACILITY	CONTRACTOR				
<p style="color: red; margin: 0;"><i>WMN'S EMP. RESTROOM</i></p> <p style="margin: 0;">9PM CERAMIC FLOOR & WALL TILE</p>	<p style="color: red; margin: 0;"><i>WMN'S EMP. RESTROOM</i></p> <p style="margin: 0;">9PM CERAMIC FLOOR & WALL TILE</p>	<p style="color: red; margin: 0;"><i>WMN'S EMP. RESTROOM</i></p> <p style="margin: 0;">9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p style="color: red; margin: 0;"><i>WMN'S EMP. RESTROOM</i></p> <p style="margin: 0;">9PM INSTALL COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p style="color: purple; font-size: 1.2em; margin: 0;">JULY 4TH</p>		

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/7	7/8	7/9	7/10	7/11	7/12	WK 6
STORE	FACILITY	CONTRACTOR				
<p><u>WMN'S EMP. RESTROOM</u> PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) <u>MEN'S EMP. RESTROOM</u> MENS CLOSES @9PM WMN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO MIRRORS, COUNTERTOPS & RESTROOM SAVE ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><u>WMN'S RESTROOM</u> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) AM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP RESTROOM OPENS @ 1PM <u>MEN'S EMP. RESTROOM</u> 9PM INSTALL BLOCKING FOR HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><u>MEN'S EMP. RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>MEN'S EMP. RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>MEN'S EMP. RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/14	7/15	7/16	7/17	7/18	7/19	WK 7
STORE	FACILITY	CONTRACTOR				
<p style="color: red; margin: 0;">MEN'S EMP. RESTROOM</p> <p style="margin: 0;">9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p style="color: red; margin: 0;">MEN'S EMP. RESTROOM</p> <p style="margin: 0;">9PM INSTALL COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p style="color: red; margin: 0;">MEN'S EMP. RESTROOM</p> <p style="margin: 0;">AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p style="color: red; margin: 0;">ALL RESTROOMS</p> <p style="margin: 0;">PM PAINT DOORS & FRAMES PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p style="color: blue; margin: 0;">RESTROOMS RE-OPENS</p>		