

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	
12/29	12/30	12/31	1/1	1/2	1/3	WK 1	
STORE	FACILITY	CONTRACTOR					
<p>WMN'S CUST RESTROOM WMN'S CLOSES @9PM MEN'S BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p>WMN'S CUST RESTROOM AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>NEW YEARS EVE</p>	<p>NEW YEARS DAY</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>RECEIVE HAND DRYERS RECEIVE KROGER SUPPLIED ACCESSORIES RECIVE SOLID SURFACE TOPS RECEIVE PARTITIONS (PSISC)</p>		
			04/26/24				

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
1/5	1/6	1/7	1/8	1/9	1/10	WK 2
STORE	FACILITY	CONTRACTOR				
<p><u>WMN'S CUST RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>WMN'S CUST RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>WMN'S CUST RESTROOM</u> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><u>WMN'S CUST RESTROOM</u> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p><u>WMN'S CUST RESTROOM</u> AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) 9PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP <u>MEN'S CUST RESTROOM</u> <u>MENS CLOSSES @9PM</u> <u>WMN'S BECOMES TEMP UNISEX RESTROOM</u> (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><u>WMN'S CUST RESTROOM</u> RE-OPENS <u>MEN'S CUST RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS</p>	

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
1/12	1/13	1/14	1/15	1/16	1/17	WK 3
STORE	FACILITY	CONTRACTOR				

<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>		
<p>9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES</p> <p>10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>		

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
1/19	1/20	1/21	1/22	1/23	1/24	WK 4
STORE	FACILITY	CONTRACTOR				
<p><u>MEN'S CUST RESTROOM</u> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY)</p>	<p><u>MEN'S CUST RESTROOM</u> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) PM INSTALL DOOR SIGNAGE FINAL CLEAN UP <u>WMN'S EMP. RESTROOM</u> WMN'S CLOSES @9PM MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p><u>MEN'S CUST RESTROOM</u> RE-OPENS <u>WMN'S EMP. RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><u>WMN'S EMP. RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>WMN'S EMP. RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
1/26	1/27	1/28	1/19	1/30	1/31	WK 5
STORE	FACILITY	CONTRACTOR				
<p><i>WMN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>WMN'S EMP. RESTROOM</i> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><i>WMN'S EMP. RESTROOM</i> 9PM INSTALL COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p>PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) <i>MEN'S EMP. RESTROOM</i> MENS CLOSES @9PM <i>WMN'S BECOMES TEMP UNISEX RESTROOM</i> (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO MIRRORS, COUNTERTOPS & RESTROOM SAVE ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><i>WMN'S RESTROOM</i> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) AM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP RESTROOM OPENS <i>MEN'S EMP. RESTROOM</i> 9PM INSTALL BLOCKING FOR HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><i>MEN'S EMP. RESTROOM</i> AM IN-WALL ELECTRIC FOR HAND DRYERS</p>	

KROGER-464 TROY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
2/2	2/3	2/4	2/5	2/6	2/7	WK 6
STORE	FACILITY	CONTRACTOR				
<p><i>MEN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><i>MEN'S EMP. RESTROOM</i> 9PM INSTALL COUNTERTOP, GRAB BARS & ACCESSORIES PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p><i>MEN'S EMP. RESTROOM</i> AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM PAINT DOORS & FRAMES PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p><i>REMODEL COMPLETE</i></p>	