

KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/8	9/9	9/10	9/11	9/12	9/13	WK 1
STORE	FACILITY	CONTRACTOR				
<p>WMN'S CUST RESTROOM WMN'S CLOSES @9PM MEN'S BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p>WMN'S CUST RESTROOM AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>RECEIVE HAND DRYERS RECEIVE KROGER SUPPLIED ACCESSORIES RECIVE SOLID SURFACE TOPS RECEIVE PARTITIONS (PSISC)</p>	

KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/15	9/16	9/17	9/18	9/19	9/20	WK 2

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

WMN'S CUST RESTROOM	WMN'S CUST RESTROOM	WMN'S CUST RESTROOM	WMN'S CUST RESTROOM	WMN'S CUST RESTROOM	MEN'S CUST RESTROOM	
<p>9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p>PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p>AM INSTALL HAND DRYERS INSTALL MIRROR(S) 9PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p>RE-OPENS MEN'S CUST RESTROOM MENS CLOSES @9PM WMN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p>AM IN-WALL ELECTRIC FOR HAND DRYERS</p>	

KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/22	9/23	9/24	9/25	9/26	9/27	WK 3

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p><i>MEN'S CUST RESTROOM</i> 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><i>MEN'S CUST RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S CUST RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S CUST RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>MEN'S CUST RESTROOM</i> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>		
--	--	--	--	---	--	--

KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/29	9/30	10/1	1/2	10/3	10/4	WK 4
STORE	FACILITY	CONTRACTOR				
<p><u>MEN'S CUST RESTROOM</u> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY)</p>	<p><u>MEN'S CUST RESTROOM</u> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) PM INSTALL DOOR SIGNAGE FINAL CLEAN UP</p>	<p><u>MEN'S CUST RESTROOM</u> RE-OPENS <u>WMN'S EMP. RESTROOM</u> WMN'S CLOSERS @9PM MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p><u>WMN'S EMP. RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><u>WMN'S EMP. RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/6	10/7	10/8	10/9	10/10	10/11	WK 5
STORE	FACILITY	CONTRACTOR				
<p style="color: red; margin: 0;"><u>WMN'S EMP. RESTROOM</u></p> <p style="margin: 0;">9PM CERAMIC FLOOR & WALL TILE</p>	<p style="color: red; margin: 0;"><u>WMN'S EMP. RESTROOM</u></p> <p style="margin: 0;">9PM CERAMIC FLOOR & WALL TILE</p>	<p style="color: red; margin: 0;"><u>WMN'S EMP. RESTROOM</u></p> <p style="margin: 0;">9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p style="color: red; margin: 0;"><u>WMN'S EMP. RESTROOM</u></p> <p style="margin: 0;">9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p style="color: red; margin: 0;"><u>WMN'S EMP. RESTROOM</u></p> <p style="margin: 0;">AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) 9PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p> <p style="color: red; margin: 0;"><u>MEN'S EMP. RESTROOM</u></p> <p style="color: red; margin: 0;">MENS CLOSSES @9PM WMN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p style="color: red; margin: 0;"><u>WMN'S EMP. RESTROOM</u></p> <p style="color: blue; margin: 0;">RE-OPENS</p> <p style="color: red; margin: 0;"><u>MEN'S EMP. RESTROOM</u></p> <p style="margin: 0;">AM IN-WALL ELECTRIC FOR HAND DRYERS</p>	

KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/13	10/14	10/15	10/16	10/17	10/18	WK 6

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

MEN'S EMP. RESTROOM	MEN'S EMP. RESTROOM	MEN'S EMP. RESTROOM	MEN'S EMP. RESTROOM	MEN'S EMP. RESTROOM		
<p>9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES</p> <p>10PM INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>		

KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/20	10/21	10/22	10/23	10/24	10/25	WK 7

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<i>MEN'S EMP. RESTROOM</i>	<i>MEN'S EMP. RESTROOM</i>	<i>ALL RESTROOMS</i>	<i>MEN'S EMP. RESTROOM</i>			
9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES	AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)	PM PAINT DOORS & FRAMES PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP	CUSTOMER RESTROOMS RE- OPENS			