

# KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/10	11/11	11/12	11/13	11/14	11/15	WK 1
STORE	FACILITY	CONTRACTOR				
<p><b>WMN'S CUST RESTROOM</b>  <b>WMN'S CLOSES @9PM</b>  <b>MEN'S BECOMES TEMP UNISEX RESTROOMS</b>  <b>(INSTALL UNISEX SIGNAGE)</b>  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES                      DEMO WALL FINISHES (DOWN TO SUDS)                      DEMO FLOOR TILE &amp; GROUT</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p>RECEIVE HAND DRYERS                      RECEIVE KROGER SUPPLIED ACCESSORIES                      RECIVE SOLID SURFACE TOPS                      RECEIVE PARTITIONS (PSISC)</p>	
			04/26/24			

# KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/17	11/18	11/19	11/20	11/21	11/22	WK 2
STORE	FACILITY	CONTRACTOR				
<p><b>WMN'S CUST RESTROOM</b></p> <p>9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b>WMN'S CUST RESTROOM</b></p> <p>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b>WMN'S CUST RESTROOM</b></p> <p>AM INSTALL HAND DRYERS INSTALL MIRROR(S)</p> <p>PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p> <p>PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p> <p><b>MEN'S CUST RESTROOM</b></p> <p><b>MENS CLOSERS @9PM</b></p> <p><b>WMN'S BECOMES TEMP UNISEX RESTROOM</b></p> <p><b>(INSTALL UNISEX SIGNAGE)</b></p> <p>9PM DISCONNECT/REMOVE TOILETS &amp; SINKS</p> <p>9PM REMOVE HAND DRYERS</p> <p>10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES DEMO WALL FINISHES</p> <p><b>(DOWN TO SUDS)</b></p> <p>DEMO FLOOR TILE &amp; GROUT</p> <p>PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b>WMN'S CUST RESTROOM</b></p> <p><b>RE-OPENS</b></p> <p><b>MEN'S CUST RESTROOM</b></p> <p>9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</p> <p>10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>MEN'S CUST RESTROOM</b></p> <p>9PM CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/24	11/25	11/26	11/27	11/28	11/29	WK 3

<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>				
--------------	-----------------	-------------------	--	--	--	--

<p style="color: red; margin: 0;"><b><u>MEN'S CUST RESTROOM</u></b></p> <p style="margin: 0;">9PM CERAMIC FLOOR &amp; WALL TILE</p>	<p style="color: red; margin: 0;"><b><u>MEN'S CUST RESTROOM</u></b></p> <p style="margin: 0;">9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p style="color: red; margin: 0;"><b><u>MEN'S CUST RESTROOM</u></b></p> <p style="margin: 0;">9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p> <p style="margin: 0;">PM CARPENTERS TO REINSTALL DOOR</p> <p style="margin: 0;">(TRIM DOOR IF NECESSARY)</p>		<p style="color: magenta; font-size: 1.2em; margin: 0;">THANKSGIVING</p>		
---	--	--	--	--	--	--

# KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
12/1	12/2	12/3	12/4	12/5	12/6	WK 4
STORE	FACILITY	CONTRACTOR				
	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>AM</b> INSTALL HAND DRYERS  <b>AM</b> INSTALL MIRROR(S)  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)  <b>PM</b> INSTALL DOOR SIGNAGE                      FINAL CLEAN UP  <b>MEN'S CUST RESTROOM</b>  <b>RE-OPENS BY 1PM</b>  <b><u>WMN'S EMP. RESTROOM</u></b>  <b>WMN'S CLOSES @9PM</b>  <b>MEN'S EMPLOYEE BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE)</b>  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES                      DEMO WALL FINISHES  <b>(DOWN TO SUDS)</b>                      DEMO FLOOR TILE &amp; GROUT</p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><u>WMN'S EMP. RESTROOM</u></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
12/8	12/9	12/10	12/11	12/12	12/13	WK 5
STORE	FACILITY	CONTRACTOR				
<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)  <b>9PM</b> INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP</p>	<p><b><i>WMN'S EMP. RESTROOM</i></b>  <b>AM</b> INSTALL HAND DRYERS  <b>AM</b> INSTALL MIRROR(S)  <b>RE-OPENS</b></p>		

# KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
12/15	12/16	12/17	12/18	12/19	12/20	WK 6
STORE	FACILITY	CONTRACTOR				
<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>MENS CLOSSES @9PM</b></p> <p><b>WMN'S BECOMES TEMP UNISEX RESTROOM</b></p> <p><b>(INSTALL UNISEX SIGNAGE)</b></p> <p><b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS</p> <p><b>9PM</b> REMOVE HAND DRYERS</p> <p><b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES</p> <p>DEMO WALL FINISHES</p> <p><b>(DOWN TO SUDS)</b></p> <p>DEMO FLOOR TILE &amp; GROUT</p> <p>PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS</p> <p><b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</p> <p><b>10PM</b> INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>MEN'S EMP. RESTROOM</b></p> <p><b>9PM</b> COMPLETE CERAMIC FLOOR &amp; WALL TILE</p> <p><b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>		

# KROGER-465 IMLAY CITY

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
12/22	12/23	12/24	12/25	12/26	12/27	WK 7
STORE	FACILITY	CONTRACTOR				
<p><b><i>MEN'S EMP. RESTROOM</i></b>                      9PM INSTALL PARTITIONS,                      COUNTERTOP, GRAB BARS &amp;                      ACCESSORIES</p>	<p><b><i>MEN'S EMP. RESTROOM</i></b>                      PM INSTALL NEW TOILETS &amp;                      SINK(S)/FAUCET(S)                      9PM INSTALL NEW DOOR                      SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP</p>	<p><b><i>REMODEL COMPLETE</i></b></p>				