

KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/14	7/15	7/16	7/17	7/18	7/19	WK 1
STORE	FACILITY	CONTRACTOR				
<p>WMN'S CUST RESTROOM WMN'S CLOSES @9PM MEN'S BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p>WMN'S CUST RESTROOM AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>RECEIVE HAND DRYERS RECEIVE KROGER SUPPLIED ACCESSORIES RECIVE SOLID SURFACE TOPS RECEIVE PARTITIONS (PSISC)</p>	

KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/21	7/22	7/23	7/24	7/25	7/26	WK 2
STORE	FACILITY	CONTRACTOR				
<p><i>WMN'S CUST RESTROOM</i> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><i>WMN'S CUST RESTROOM</i> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p><i>WMN'S CUST RESTROOM</i> PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p><i>WMN'S CUST RESTROOM</i> AM INSTALL HAND DRYERS INSTALL MIRROR(S) 9PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p><i>WMN'S CUST RESTROOM</i> RE-OPENS <i>MEN'S CUST RESTROOM</i> MENS CLOSES @9PM <i>WMN'S BECOMES TEMP UNISEX RESTROOM</i> (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><i>MEN'S CUST RESTROOM</i> AM IN-WALL ELECTRIC FOR HAND DRYERS</p>	

KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/28	7/29	7/30	7/31	8/1	8/2	WK 3
STORE	FACILITY	CONTRACTOR				

<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>	<i>MEN'S CUST RESTROOM</i>		
<p>9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES</p> <p>10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>		

KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/4	8/5	8/6	8/7	8/8	8/9	WK 4
STORE	FACILITY	CONTRACTOR				
<p><u>MEN'S CUST RESTROOM</u> 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY)</p>	<p><u>MEN'S CUST RESTROOM</u> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) PM INSTALL DOOR SIGNAGE FINAL CLEAN UP</p>	<p><u>MEN'S CUST RESTROOM</u> RE-OPENS <u>UNISEX RESTROOM</u> UNISEX RESTROOM CLOSES @9PM 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p><u>UNISEX RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><u>UNISEX RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/11	8/12	8/13	8/14	8/15	8/16	WK 5
STORE	FACILITY	CONTRACTOR				
<p><u>UNISEX RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>UNISEX RESTROOM</u> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><u>UNISEX RESTROOM</u> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p><u>UNISEX RESTROOM</u> 9PM INSTALL COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p><u>UNISEX RESTROOM</u> AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) 9PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP <hr/> <u>UNISEX RESTROOM</u> MENS CLOSSES @9PM WMN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><u>UNISEX RESTROOM</u> RE-OPENS <hr/> <u>UNISEX RESTROOM</u> AM IN-WALL ELECTRIC FOR HAND DRYERS</p>	

KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/18	8/19	8/20	8/21	8/22	8/23	WK 6
STORE	FACILITY	CONTRACTOR				
<p><i>UNISEX RESTROOM</i> 9PM INSTALL BLOCKING FOR HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><i>UNISEX RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>UNISEX RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>UNISEX RESTROOM</i> 9PM CERAMIC FLOOR & WALL TILE</p>	<p><i>UNISEX RESTROOM</i> 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>		

KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/25	8/26	8/27	8/28	8/29	8/30	WK 7
STORE	FACILITY	CONTRACTOR				
<p>UNISEX RESTROOM</p> <p>9PM INSTALL COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p>UNISEX RESTROOM</p> <p>AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p>RESTROOMS</p> <p>PM PAINT DOORS & FRAMES PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p>RESTROOMS</p> <p>ALL RESTROOMS COMPLETE AND OPEN</p>			