

# KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/7	7/8	7/9	7/10	7/11	7/12	WK 1
STORE	FACILITY	CONTRACTOR				
<p><b>WMN'S CUST RESTROOM</b>  <b>WMN'S CLOSES @9PM</b>  <b>MEN'S BECOMES TEMP UNISEX RESTROOMS</b>  <b>(INSTALL UNISEX SIGNAGE)</b>  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES                      DEMO WALL FINISHES (DOWN TO SUDS)                      DEMO FLOOR TILE &amp; GROUT</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS  <b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>WMN'S CUST RESTROOM</b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p>RECEIVE HAND DRYERS                      RECEIVE KROGER SUPPLIED ACCESSORIES                      RECIVE SOLID SURFACE TOPS                      RECEIVE PARTITIONS (PSISC)</p>	
			04/26/24			

# KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/14	7/15	7/16	7/17	7/18	7/19	WK 2
STORE	FACILITY	CONTRACTOR				
<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>AM</b> INSTALL HAND DRYERS                      INSTALL MIRROR(S)  <b>9PM</b> INSTALL NEW DOOR SIGNAGE                      REMOVE UNISEX SIGNAGE                      FINAL CLEAN-UP</p>	<p><b><i>WMN'S CUST RESTROOM</i></b>  <b>RE-OPENS</b>  <b><i>MEN'S CUST RESTROOM</i></b>  <b>MENS CLOSES @9PM</b>  <b><i>WMN'S BECOMES TEMP UNISEX RESTROOM</i></b>                      (INSTALL UNISEX SIGNAGE)  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO PARTITIONS, MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES                      DEMO WALL FINISHES (DOWN TO SUDS)                      DEMO FLOOR TILE &amp; GROUT  <b>PM</b> CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p><b><i>MEN'S CUST RESTROOM</i></b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS</p>	

# KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/21	7/22	7/23	7/24	7/25	7/26	WK 3

<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>				
--------------	-----------------	-------------------	--	--	--	--

<i><b>MEN'S CUST RESTROOM</b></i>	<i><b>MEN'S CUST RESTROOM</b></i>	<i><b>MEN'S CUST RESTROOM</b></i>	<i><b>MEN'S CUST RESTROOM</b></i>	<i><b>MEN'S CUST RESTROOM</b></i>		
<p><b>9PM</b> INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS &amp; ACCESSORIES</p> <p><b>10PM</b> INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>		

# KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/28	7/29	7/30	7/31	8/1	8/2	WK 4
STORE	FACILITY	CONTRACTOR				
<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>9PM</b> INSTALL PARTITIONS, COUNTERTOP, GRAB BARS &amp; ACCESSORIES  <b>PM</b> CARPENTERS TO REINSTALL DOOR  <b>(TRIM DOOR IF NECESSARY)</b></p>	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>AM</b> INSTALL HAND DRYERS  <b>AM</b> INSTALL MIRROR(S)  <b>PM</b> INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)  <b>PM</b> INSTALL DOOR SIGNAGE                      FINAL CLEAN UP</p>	<p><b><u>MEN'S CUST RESTROOM</u></b>  <b>RE-OPENS</b>  <b><u>UNISEX RESTROOM</u></b>  <b>UNISEX RESTROOM CLOSES @9PM</b>  <b>9PM</b> DISCONNECT/REMOVE TOILETS &amp; SINKS  <b>9PM</b> REMOVE HAND DRYERS  <b>10PM</b> DEMO MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES                      DEMO WALL FINISHES  <b>(DOWN TO SUDS)</b>                      DEMO FLOOR TILE &amp; GROUT</p>	<p><b><u>UNISEX RESTROOM</u></b>  <b>AM</b> IN-WALL ELECTRIC FOR HAND DRYERS  <b>9PM</b> INSTALL BLOCKING FOR HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b><u>UNISEX RESTROOM</u></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>		

# KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/4	8/5	8/6	8/7	8/8	8/9	WK 5
STORE	FACILITY	CONTRACTOR				
<p><b><u>UNISEX RESTROOM</u></b>  <b>9PM CERAMIC FLOOR &amp; WALL TILE</b></p>	<p><b><u>UNISEX RESTROOM</u></b>  <b>9PM CERAMIC FLOOR &amp; WALL TILE</b></p>	<p><b><u>UNISEX RESTROOM</u></b>  <b>9PM GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</b></p>	<p><b><u>UNISEX RESTROOM</u></b>  <b>9PM INSTALL COUNTERTOP, GRAB BARS &amp; ACCESSORIES</b></p>	<p><b><u>UNISEX RESTROOM</u></b>  <b>AM INSTALL HAND DRYERS</b>  <b>AM INSTALL MIRROR(S)</b>  <b>PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</b>  <b>9PM INSTALL NEW DOOR SIGNAGE</b>                  REMOVE UNISEX SIGNAGE                  FINAL CLEAN-UP  <hr/> <b><u>UNISEX RESTROOM</u></b>  <b>MENS CLOSSES @9PM</b>  <b>WMN'S BECOMES TEMP UNISEX RESTROOM</b>  <b>(INSTALL UNISEX SIGNAGE)</b>  <b>9PM DISCONNECT/REMOVE TOILETS &amp; SINKS</b>  <b>9PM REMOVE HAND DRYERS</b>  <b>10PM DEMO MIRRORS, COUNTERTOPS &amp; RESTROOM ACCESSORIES</b>                  DEMO WALL FINISHES  <b>(DOWN TO SUDS)</b>                  DEMO FLOOR TILE &amp; GROUT  <b>PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</b></p>	<p><b><u>UNISEX RESTROOM</u></b>  <b>RE-OPENS</b>  <hr/> <b><u>UNISEX RESTROOM</u></b>  <b>AM IN-WALL ELECTRIC FOR HAND DRYERS</b></p>	

# KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/11	8/12	8/13	8/14	8/15	8/16	WK 6
STORE	FACILITY	CONTRACTOR				
<p><b><i>UNISEX RESTROOM</i></b>  <b>9PM</b> INSTALL BLOCKING FOR HAND DRYERS &amp; ACCESSORIES  <b>10PM</b> INSTALL DRYWALL CEMENT BOARD                      TAPE JOINTS                      ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p><b><i>UNISEX RESTROOM</i></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>UNISEX RESTROOM</i></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>UNISEX RESTROOM</i></b>  <b>9PM</b> CERAMIC FLOOR &amp; WALL TILE</p>	<p><b><i>UNISEX RESTROOM</i></b>  <b>9PM</b> GROUT TILE &amp; CLEAN-UP/WIPE RESIDUE</p>		

# KROGER-528 CLINTON TWP.

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/18	8/19	8/20	8/21	8/22	8/23	WK 7
STORE	FACILITY	CONTRACTOR				
<p><b>UNISEX RESTROOM</b></p> <p>9PM INSTALL COUNTERTOP, GRAB BARS &amp; ACCESSORIES</p>	<p><b>UNISEX RESTROOM</b></p> <p>AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL NEW TOILETS &amp; SINK(S)/FAUCET(S)</p>	<p><b>RESTROOMS</b></p> <p>PM PAINT DOORS &amp; FRAMES PM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p><b>RESTROOMS</b></p> <p>ALL RESTROOMS COMPLETE AND OPEN</p>			