

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 1
STORE	FACILITY	CONTRACTOR				
<p>WMN'S CUST RESTROOM WMN'S CLOSES @9PM MEN'S BECOMES TEMP UNISEX RESTROOMS (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM DISCONNECT/REMOVE HAND DRYERS 10PM DEMO MIRRORS, COUNTERTOPS SAVE RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p>	<p>WMN'S CUST RESTROOM AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR NEW HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p>RECEIVE HAND DRYERS RECEIVE KROGER SUPPLIED ACCESSORIES RECEIVE SOLID SURFACE TOPS RECEIVE PARTITIONS (PSISC)</p>	

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 2
STORE	FACILITY	CONTRACTOR				
<p>WMN'S CUST RESTROOM 9PM INSTALL COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p>WMN'S CUST RESTROOM PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p>WMN'S CUST RESTROOM AM INSTALL HAND DRYERS INSTALL MIRROR(S) AM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP WMN'S CUSTOMER RESTROOM RE-OPENS BY 1PM MEN'S CUST RESTROOM MENS CLOSSES @9PM WMN'S BECOMES TEMP UNISEX RESTROOM ((INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS SAVE RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p>MEN'S CUST RESTROOM AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>MEN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 3
STORE	FACILITY	CONTRACTOR				
<p style="color: red; margin: 0;"><u>MEN'S CUST RESTROOM</u></p> <p>9PM CERAMIC FLOOR & WALL TILE</p>	<p style="color: red; margin: 0;"><u>MEN'S CUST RESTROOM</u></p> <p>9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p style="color: red; margin: 0;"><u>MEN'S CUST RESTROOM</u></p> <p>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p style="color: red; margin: 0;"><u>MEN'S CUST RESTROOM</u></p> <p>AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) AM INSTALL DOOR SIGNAGE FINAL CLEAN UP MEN'S CUST RESTROOM RE-OPENS BY 1PM <u>WMN'S EMP. RESTROOM</u> RESTROOM CLOSSES 9PM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM DEMO HAND DRYERS & REMOVE/DISCONNECT SURFACED MOUNTED ELECTRICAL 10PM DEMO MIRRORS, COUNTERTOPS SAVE RESTROOM ACCESSORIES DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/REPLACE RESTROOM DOOR (NO EXISTING TILE/BLOCK WALLS)</p>	<p style="color: red; margin: 0;"><u>WMN'S EMP. RESTROOM</u></p> <p>9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 4
STORE	FACILITY	CONTRACTOR				
<p>WMN'S EMP. RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S EMP. RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S EMP. RESTROOM 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p>WMN'S EMP. RESTROOM 9PM INSTALL PARTITIONS,COUNTERTOP, GRAB BARS & ACCESSORIES PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) REMOVE UNISEX SIGNAGE FINAL CLEAN-UP PM INSTALL NEW DOOR UNISEX SIGNAGE WMN'S EMP. RESTROOM CLOSES @ 9PM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS & DEMO/DISCONNECT SURFACE MOUNTED ELECTRICAL 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS SAVE RESTROOM ACCESSORIES DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/REPLACE RESTROOM DOOR (NO EXISTING TILE/BLOCK WALLS)</p>	<p>WMN'S EMP. RESTROOM UNISEX RESTROOM RE-OPENS AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) MEN'S EMP. RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/30	7/1	7/2	7/3	7/4	7/5	WK 5

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<p style="color: red; margin: 0;"><i>MEN'S EMP. RESTROOM</i></p> <p style="margin: 0;">9PM CERAMIC FLOOR & WALL TILE</p>	<p style="color: red; margin: 0;"><i>MEN'S EMP. RESTROOM</i></p> <p style="margin: 0;">9PM CERAMIC FLOOR & WALL TILE</p>	<p style="color: red; margin: 0;"><i>MEN'S EMP. RESTROOM</i></p> <p style="margin: 0;">9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>		<p style="color: magenta; font-size: 1.2em; margin: 0;">JULY 4TH</p>		
---	---	--	--	--	--	--

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/7	7/8	7/9	7/10	7/11	7/12	WK 6

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<i>MEN'S EMP. RESTROOM</i>	<i>MEN'S EMP. RESTROOM</i>	<i>RESTROOMS</i>	<i>RESTROOMS</i>			
9PM INSTALL PARTITIONS,COUNTERTOP, GRAB BARS & ACCESSORIES	AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)	PM PAINT DOORS & FRAMES PM INSTALL NEW UNISEX DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP	RESTROOMS RE-OPEN			