

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 1
STORE	FACILITY	CONTRACTOR				
<p>WMN'S CUST RESTROOM</p> <p>WMN'S CLOSES @9PM</p> <p>MEN'S BECOMES TEMP UNISEX RESTROOMS</p> <p>(INSTALL UNISEX SIGNAGE)</p> <p>9PM DISCONNECT/REMOVE TOILETS & SINKS</p> <p>9PM DISCONNECT/REMOVE HAND DRYERS</p> <p>10PM DEMO MIRRORS, COUNTERTOPS</p> <p>SAVE RESTROOM ACCESSORIES</p> <p>DEMO WALL FINISHES (DOWN TO SUDS)</p> <p>DEMO FLOOR TILE & GROUT</p>	<p>WMN'S CUST RESTROOM</p> <p>AM IN-WALL ELECTRIC FOR HAND DRYERS</p> <p>9PM INSTALL BLOCKING FOR NEW HAND DRYERS & ACCESSORIES</p> <p>10PM INSTALL DRYWALL CEMENT BOARD</p> <p>TAPE JOINTS</p> <p>ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>WMN'S CUST RESTROOM</p> <p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM</p> <p>9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S CUST RESTROOM</p> <p>9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p>RECEIVE HAND DRYERS</p> <p>RECEIVE KROGER SUPPLIED ACCESSORIES</p> <p>RECIVE SOLID SURFACE TOPS</p> <p>RECEIVE PARTITIONS (PSISC)</p>	

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 6/9	MONDAY 6/10	TUESDAY 6/11	WEDNESDAY 6/12	THURSDAY 6/13	FRIDAY 6/14	SAT WK 2
STORE	FACILITY	CONTRACTOR				
<p>WMN'S CUST RESTROOM 9PM INSTALL COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p>WMN'S CUST RESTROOM PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p>WMN'S CUST RESTROOM AM INSTALL HAND DRYERS INSTALL MIRROR(S) AM INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP WMN'S CUSTOMER RESTROOM RE-OPENS BY 1PM MEN'S CUST RESTROOM MENS CLOSES @9PM WMN'S BECOMES TEMP UNISEX RESTROOM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS SAVE RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/SAVE RESTROOM DOOR</p>	<p>MEN'S CUST RESTROOM AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p>	<p>MEN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>		

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 3
STORE	FACILITY	CONTRACTOR				
<p>MEN'S CUST RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>MEN'S CUST RESTROOM 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p>MEN'S CUST RESTROOM 9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES PM CARPENTERS TO REINSTALL DOOR (TRIM DOOR IF NECESSARY) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p>MEN'S CUST RESTROOM AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) AM INSTALL DOOR SIGNAGE FINAL CLEAN UP MEN'S CUST RESTROOM RE-OPENS BY 1PM</p>	<p>MEN'S CUST RESTROOM MEN'S CUST RESTROOM RE-OPENS</p>		

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 4
STORE	FACILITY	CONTRACTOR				
<p>WMN'S EMP. RESTROOM RESTROOM CLOSSES 9PM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM DEMO HAND DRYERS & REMOVE/DISCONNECT SURFACED MOUNTED ELECTRICAL 10PM DEMO MIRRORS, COUNTERTOPS SAVE RESTROOM ACCESSORIES DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/REPLACE RESTROOM DOOR (NO EXISTING TILE/BLOCK WALLS)</p>	<p>WMN'S EMP. RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S EMP. RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S EMP. RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>WMN'S EMPL. RESTROOM 9PM GROUT TILE & CLEAN-UP/ WIPE RESIDUE</p>		

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/30	7/1	7/2	7/3	7/4	7/5	WK 5
STORE	FACILITY	CONTRACTOR				
<p>WMN'S EMP. RESTROOM</p> <p>9PM INSTALL PARTITIONS,COUNTERTOP, GRAB BARS & ACCESSORIES PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) REMOVE UNISEX SIGNAGE FINAL CLEAN-UP PM INSTALL NEW DOOR UNISEX SIGNAGE</p> <p>MEN'S EMP. RESTROOM</p> <p>CLOSES @ 9PM (INSTALL UNISEX SIGNAGE) 9PM DISCONNECT/REMOVE TOILETS & SINKS 9PM REMOVE HAND DRYERS & DEMO/DISCONNECT SURFACE MOUNTED ELECTRICAL 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS SAVE RESTROOM ACCESSORIES DEMO FLOOR TILE & GROUT PM CARPENTERS TO REMOVE/REPLACE RESTROOM DOOR (NO EXISTING TILE/BLOCK WALLS)</p>	<p>WMN'S EMP. RESTROOM</p> <p>UNISEX RESTROOM RE-OPENS AM INSTALL HAND DRYERS AM INSTALL MIRROR(S) MEN'S EMP. RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>MEN'S EMP. RESTROOM</p> <p>9PM CERAMIC FLOOR & WALL TILE</p>		<p>JULY 4TH</p>		

KROGER-576 MILAN

PROJECT MANAGER: ZACH HANF

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/7	7/8	7/9	7/10	7/11	7/12	WK 6
STORE	FACILITY	CONTRACTOR				
<p>MEN'S EMP. RESTROOM 9PM CERAMIC FLOOR & WALL TILE</p>	<p>MEN'S EMP. RESTROOM 9PM GROUT TILE & CLEAN-UP/WIPE RESIDUE</p>	<p>MEN'S EMP. RESTROOM 9PM INSTALL PARTITIONS,COUNTERTOP, GRAB BARS & ACCESSORIES</p>	<p>MEN'S EMP. RESTROOM AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL NEW TOILETS & SINK(S)/FAUCET(S)</p>	<p>RESTROOMS PM PAINT DOORS & FRAMES PM INSTALL NEW UNISEX DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP</p>	<p>RESTROOMS RESTROOMS RE-OPEN</p>	